

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of  
Michael A. Barranco, AIA  
1962-2011

20 August 2021

15094 Community Bank Headquarters / Report Number 022

Contract	Fountain Construction Company, Inc.
Date / Time	20 August 2021 / 11:00 AM
Weather / Temp	Partly cloudy / 87 ° F
Present at Site	Glazing Installers, Sheetrock Hangers, Framers, Electricians Paul Purser, Dale Partners Architects
Observations	<p>On site, a glass crew was setting new panels at the west façade. Masonry repair workers were working at the east façade. Inside, drywall installers were continuing their work on the fourth floor but have also start installing at the bank area on the 1<sup>st</sup>.</p> <p>At the fourth floor, wherever dry, framing and drywall has been installed at exterior walls mostly at the central exterior spaces of the east and west façade. Tile has also been installed at the floors in the 2 main bathrooms at this level but awaits grouting.</p> <p>Ceiling framing at a few interior rooms has been completed. In the banquet area, tracks have been set at the ceiling.</p> <p>43 New pieces of glass have been set since last Friday. 15 New Sections of framing have been installed as well.</p>
Items to Verify	None.
Action Required	None.
Report By:	Paul Purser, AIA, Architect Dale Partners Architects, P.A.

cc: Jim White, Community Bank  
Ryan Puckett, Community Bank  
Russ Blount, AIA, Dale Partners Architects  
Brad Fountain, Fountain Construction  
Robert Clay, Fountain Construction

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com



Figure 1 – West Façade Progress



Figure 2 – North Façade Progress



Figure 3 – East Facade



Figure 4 – Drywall Started at the 1<sup>st</sup> Floor



Figure 5 – Tile is installed in both 4<sup>th</sup> floor main bathrooms



Figure 6 – Framing & Gypsum at Board Room Exterior Wall



Figure 7 – Boardroom Ceiling and Glazing Progress



Figure 8 – Ceiling progress on 4<sup>th</sup> Floor



Figure 9 – Ceiling progress on 4<sup>th</sup> Floor



Figure 10 – Drywall & Framing Progress where Glass Is Installed



Figure 11 – Sliding Tracks Installed



Figure 12 – Sliding Tracks Installed