

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of
Michael A. Barranco, AIA
1962-2011

1 October 2021

15094 Community Bank Headquarters / Report Number 026

Contract Fountain Construction Company, Inc.

Date / Time 01 October 2021 / 12:30 PM

Weather / Temp Overcast / 80 ° F

Present at Site Sheetrock Hangers & Finishers, Electricians
Paul Purser, Dale Partners Architects

Observations On site, work was ongoing for sheetrock crews and finishers. At the second floor, trim is being painted. At the 3rd and fourth floors, drywall finishers and installers are doing their work. Electricians are working throughout.

At the south drive through, sealant installers have filled corners at our precast panels. These corners still need a lot of attention by our precast finishing team. Gaps need to close up and chipped corners need to be repaired.

62 New pieces of glass have been set since 9/17. 58 New Sections of framing have been installed as well in the same timeframe.

Items to Verify None.

Action Required None.

Report By: Paul Purser, AIA, Architect, Dale Partners Architects, P.A.

cc: Jim White, Community Bank
Ryan Puckett, Community Bank
Russ Blount, AIA, Dale Partners Architects
Brad Fountain, Fountain Construction
Robert Clay, Fountain Construction

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com



Figure 1 – West Façade Progress



Figure 2 – North Façade Progress



Figure 3 – East Facade



Figure 4 – East Façade



Figure 5 – South Façade



Figure 6 – Corners are not acceptable; missing chipped areas need repair



Figure 7 – Corners are not acceptable; missing chipped areas need repair



Figure 8 – 1st Floor West Lobby



Figure 9 – 2nd Floor Electrical Room



Figure 10 – Drywall is Ongoing



Figure 11 – Drywall is Ongoing



Figure 12 – Banquet Hall Progress



Figure 13 – Wood Jamb Installation @ Exec. Tlts



Figure 14 – Wood Jamb Installation @ Exec. Tlts