

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of  
Michael A. Barranco, AIA  
1962-2011

14 July 2022

15094 Community Bank Headquarters / Report Number 036

Contract Fountain Construction Company, Inc.

Date / Time 14 July 2022 / 1:15 PM

Weather / Temp Partly cloudy / 88 ° F

Present at Site Stan Green, FCC  
Paul Purser, Dale Partners Architects

Observations I walked the site to review conformance to schedule. Below are items near today that should be in progress or complete.

**Items slated for completion before, on, or within a couple days:**

Exterior canopies ..... 15-Jul  
Fill wall opening left for elevator access ..... 15-Jul  
State elevator inspection ..... 15-Jul  
Grout floor tile ..... 10-Jul  
3<sup>rd</sup> floor Bathroom mirror install ..... 13-Jul  
3<sup>rd</sup> Floor Complete blind install ..... 14-Jul  
Scaffold down ..... 12-Jul  
4th Floor and wall tile @ Small Conf 4143 ..... 14-Jul  
4<sup>th</sup> Floor Stone Countertops ..... 15-Jul  
4<sup>th</sup> Floor Sanding ..... 15-Jul

*See images below for commentary on these items.*

Items to Verify None.

Action Required None.

Report By:



Paul Purser

AIA, Architect, Dale Partners Architects, P.A.

cc:

Jim White, Community Bank  
Ryan Puckett, Community Bank  
Russ Blount, AIA, Dale Partners Architects  
Brad Fountain, Fountain Construction  
Robert Clay, Fountain Construction

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com



Figure 1 – Grout Installed



Figure 2 – Grout Installed



Figure 3 – Grout Installed



Figure 4 – Grout Installed



Figure 5 – Grout Installed



Figure 6 – Filled but still requires finishing



Figure 7 – Filled but still requires finishing



Figure 8 – Elevator work is ongoing



Figure 9 – Elevator work is ongoing



Figure 10 – Canopies are complete



Figure 11 – Canopies are complete



Figure 12 – Canopies are complete



Figure 13 – Canopies are complete



Figure 14 – Scaffolding is removed





Figure 15 – Light Fixture Installed



Figure 16 – Mirrors installed with temporary supports



Figure 17 – Mirrors installed with temporary supports



Figure 18 – Blinds installed typical



Figure 19 – Room where blinds are missing



Figure 20 – Room where blinds are missing



Figure 21 – Stone work is ongoing



Figure 22 – No Sanding has begun



Figure 23 – No Sanding has begun



Figure 24 – No Sanding has begun



Figure 25 – No Sanding has begun



Figure 26 – No Sanding has begun



Figure 27 – No Sanding has begun



Figure 28 – No Sanding has begun



Figure 29 – No Sanding has begun



Figure 30 – Tile work has not begun