

Architect's Field Report

201 Park Court, Suite B

10 July 2020

Date / Time

Ridgeland, MS 39157

18044-Bovina Elementary / Report Number 019

P 601.790.9432

Contract Paul Jackson & Son

F 888.281.0547

09 July 2020 / 7:30 AM

One Jackson Place, Suite 250

Weather / Temp Clear / 81 ° F

188 East Capitol Street

Cicai / O i

Jackson, MS 39201-2100

Est % Complete 30

30%

P 601.352.5411

Sched Conformance + 00 days

F 601.352.5362

/ork in Progress Machinery Repair

Tile Install

Work in Progress

Furniture Moving

161 Lameuse Street, Suite 201

Present at Site

Richard Creel, Paul Jackson & Son

Biloxi, MS 39530 P 228.374.1409

Paul Purser, DBA

F 228.374.1414

Observations

When I arrived on site, I met Richard Creel, PJS in the North Corridor. He requested that a couple of rooms be punched out, however I was unable to do so because either they were incomplete or had furniture already moved in. The floors in these areas appeared acceptable, but a punch list for these rooms will have to be made when they are complete and

able to be viewed.

We walked the south corridor where many teachers' belongings have been moved from their rooms to the corridor by school employees. Mr. Creel was advised to work on the north corridor when ready to VCT until the school has moved these belongings from the hall. Mr. Creel reiterated that bathrooms and classrooms would be complete by the end of the month. Other parts of the projects will be competed around

the school's schedule.

Items to Verify

None

Action Required

None

Report By:

Paul Purser, AIA, LEED AP Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)

Chad Shealy / Shaguita Burke / Christi Kilroy (VWSD)

Gary Bailey / Jason Stewart / Mark Pipper (BPM)

Russ Blount / Candy Failor (DBA)

Brandon McKay / Austin Newell (WGK)

Jason Kackley / Al Guynes (GSK)

Chris Green / Larry Scott (TPS)

Jerrry Montgomery (SM)

dalepartners.com baileyarch.com

Architects Who Know Education



Figure 1 – Truss Install



Figure 2 – Truss Install



Figure 3 – Truss Install



Figure 4 – Partially Completed Floors at Auditorium



Figure 5 – South Corridor



Figure 6 – South Corridor