

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

15 January 2021

18048-Redwood Elementary School / Report Number 009

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Harris Construction
Date / Time 14 January 2021 / 3:15 PM
Weather / Temp Clear / 60 ° F
Est % Complete 95%
Sched Conformance + 00 days
Work in Progress Painting

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site David Harris, HC
Ebony Batchelor, DBA
Paul Purser, DBA

Observations After our monthly OAC meeting, David Harris (HC), Ebony Batchelor (DBA), and I walk the school to review paint work and any other outstanding work. Paint is nearing completion but does require touch up in several locations.


We noted at least one area that had exposed wiring and asked Mr. Harris to correct.

David Harris advised that his crews would be done and ready for substantial completion by this next Friday.

Items to Verify None

Action Required None

Report By:

2021.01.1
17:10:44 5
'00'06- 

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: David Harris / Michael Byrd (HC)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Travis Altsman / Ebony Batchelor / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Paint at Halls is nearing Completion



Figure 2 – Paint at Halls is nearing Completion



Figure 3 – Paint at Halls is nearing Completion



Figure 4 – Roller Shades Installed in Auditorium



Figure 5 – Some Code Issues still present; wires should not be exposed



Figure 6 – Paint is nearing completion



Figure 7 – Ceiling Grid at Auditorium needs a t bar here to cover cut lines



Figure 8 – Paint Ongoing