

## Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	24 July 2020  18059-AOI Academy of Innovation / Report Number 043
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Contract Century Construction Date / Time 23 July 2020 / 5:00 PM Weather / Temp Clear / 88 ° F Est % Complete 60% Sched Conformance + 68 days Work in Progress Dirt Prep for Asphalt Interior Concrete Work Metal Panel Installation Mechanical Install
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Present at Site Paul Purser, DBA Observations Arriving on site, I noted glass installation has begun at installed storefront aluminum. Metal Siding Installation has also continued at the exterior.  Inside, light gauge framing continues at the gym and cafeteria. Some framing is deformed at the 2 <sup>nd</sup> floor top of stairs. This may have occurred with added weight of concrete to stair. These studs should be reset to correct this before drywall is installed.  Handrail Installation has begun and is ongoing throughout as well as drywall installation.  Asphalt installation is ongoing at the exterior and base coats have been installed at the West of the building.
	Items to Verify None Action Required Reset Deformed Metal Studs @ 2 <sup>nd</sup> Floor Top of Stair
	Report By:

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: Wilson Little / Joey Moore / Allison Wood (CC)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pippner (BPM)  
Russ Blount / Will Commarato / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Jerry Montgomery (SM)

dalepartners.com

baileyarch.com



Figure 1 – East Structure



Figure 2 – Glass Installation has Begun





Figure 3 – Storefront Install is Ongoing



Figure 4 –Metal Siding Install is Ongoing





Figure 5 – Metal Siding Install is Ongoing



Figure 6 – North Facade





Figure 7 – West Structure



Figure 8 – Asphalt Installation is Ongoing





Figure 9 – Asphalt Installation is Ongoing



Figure 10 – Asphalt Installation is Ongoing





Figure 11 – South Façade of West Structure



Figure 12 – Metal Trim Detail at Door



Figure 13 – Ponded water at Lower Level



Figure 14 – Light Gauge Framing Under Main Stair





Figure 15 – Studs at 2<sup>nd</sup> Floor Top of Stair Deformed; Reset Before Drywall Installation



Figure 16 – Handrail Installation has Begun





Figure 17 – Light Gauge Framing @ Gym



Figure 18 – Metal Panel Install at Rear Courtyard





Figure 19 – Metal Trim and Jamb



Figure 20 – 2<sup>nd</sup> Floor Versatile Teaching Space





Figure 21 – Handrail Installation is Ongoing



Figure 22 – Handrail Installation is Ongoing





Figure 23 – Drywall Panel Installation at East Structure is Nearing Completion



Figure 24 – Handrail Installation is Ongoing