

14 June 2023

21027 Sunflower Consolidated SD Phase I / Report Number 003

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	<b>Contract</b>	UpChurch Services, LLC
	<b>Date / Time</b>	13 June 2023 / 11:30 AM
	<b>Weather / Temp</b>	Overcast / 70 ° F
	<b>Est % Complete</b>	30%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	<b>Sched Conformance</b>	+/- 00 days
	<b>Work in Progress</b>	Plumbing Demo and Install Electrical Conduit Install
	<b>Present at Site</b>	UpChurch Plumbing Employees Robinson Electric Workers Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	<b>Observations</b>	<p>On site at Lockard Elementary, workers were working their way through the north corridor toilets; some demo and some install was going on at the same time. Carriers have been installed in these spaces. Throughout the campus, mechanical units have been installed.</p> <p>On site at Aw James Elementary, workers were installing electrical boxes and conduit near the auditorium. Plumbers were working in the south toilet rooms. Carrier walls in these rooms have been sheathed with concrete board.</p> <p>On site at Drew Hunter Middle School, no workers were present. Work has been performed throughout for mechanical unit install. Toilet rooms have been demoed and carrier walls have been sheathed.</p> <p>On site at Ruleville Middle School, no work was being performed due to school testing.</p>
	<b>Items to Verify</b>	None
	<b>Action Required</b>	None
	<b>Report By:</b>	



paul purser, Architect  
Dale | Bailey, an Association

cc: Terry Green / Steven Kovac / Scott Upchurch (Upchurch)  
Miskia Davis / Lillie Robey / Marvin Hawkins (SCCSD)  
Gary Bailey / Mark Pipper / Jason Stewart (BPM)  
Russ Blount / Paul Purser / Sabrena Patrick (DBA)  
Tom Schaeffer / Will Grigg / William Knight (M)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Jennifer Baughn / Barry White (MDAH)

dalepartners.com

baileyarch.com

Architects Who Know Education



Figure 1 – Lockard Units Stored in Exterior Walkway Space



Figure 2 – Lockard Typical Unit Install at Ceilings



Figure 3 – Lockard North Wing Wall Carriers



Figure 4 – Lockard North Wing Toilet Work



Figure 5 – Lockard North Wing Fountains



Figure 6 – Lockard North Wing Wall Carriers



Figure 7 – Lockard North Wing Wall Carriers



Figure 8 – Lockard 2<sup>nd</sup> from North Wing Toilet Demo



Figure 9 – Lockard Ceiling Unit Typical Install without Ceilings



Figure 10 – Drew Hunter Central Toilets



Figure 11 – Drew Hunter Central Toilets



Figure 12 – Drew Hunter Fountains



Figure 13 – Drew Hunter Central Toilets



Figure 14 – Drew Hunter Typical Ceiling Unit Install





Figure 15 – Drew Hunter Gym Fountains



Figure 16 – Drew Hunter Gym Toilets



Figure 17 – Drew Hunter Gym Toilets



Figure 18 – AW James Typical Wall Unit Set



Figure 19 – AW James South Toilets



Figure 20 – AW James South Fountains



Figure 21 – AW James South Toilets



Figure 22 – AW James Electrical



Figure 23 – AW James Electrical



Figure 24 – RMS Exterior Unit Install