

13 April 2023

21097 Greenwood Leflore Consolidated SD ESSER / Report Number 004

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Contract Upchurch Plumbing, Inc.

Date / Time 11 April 2023 / 2:30 PM

Weather / Temp Cloudy / 71 ° F

Est % Complete 45%

Sched Conformance +/- 00 days

Work in Progress Fixture Install

Present at Site Paul Purser, DBA

Observations On site at East Elementary, work is ongoing; no workers were on site and school was still in session. A security guard showed me around to review work. All work appears to be in good order, except one toilet room that includes an ADA toilet which does not appear to meet our minimums. Please look into figure 3's conformance to the documents.

Items to Verify None.

Action Required None

Report By:



paul purser, Architect
Dale | Bailey, an Association

cc: Brad Hawkins / Craig Bontrager / Scott Upchurch (Upchurch)
James Johnson-Waldington / Torien Howard / Cynthia House (GLCSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Sabrena Patrick (DBA)
Jason Kackley / Al Guynes (GSK)



Figure 1 – Work at East Elementary is ongoing



Figure 2 – Installed Urinals



Figure 3 – This does not look like it meets our minimums; check A-401d/8 for conformance



Figure 4 – New work still requires Pipe Padding



Figure 5 – New ADA Sized Toilet



Figure 6 – Ongoing work