

11 May 2023

21097 Greenwood Leflore Consolidated SD ESSER / Report Number 005

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Contract Upchurch Plumbing, Inc.

Date / Time 02 May 2023 / 1:00 PM

Weather / Temp Clear / 71 ° F

Est % Complete 61%

Sched Conformance +/- 00 days

Work in Progress Fixture Install

Present at Site Paul Purser, DBA

Observations On site at Leflore county, the contractor is installing flush valves after having installed new carriers and drywall at toilet rooms. They have performed 25% of the work at the campus and are continuing. Work appears orderly and clean. Contractors have been able to work with administration and the school so as to provide accessible toilets.

Items to Verify None.

Action Required None

Report By:



Paul Purser, Architect

Dale | Bailey, an Association

cc: Brad Hawkins / Craig Bontrager / Scott Upchurch (Upchurch)
James Johnson-Waldington / Torien Howard / Cynthia House (GLCSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Sabrena Patrick (DBA)
Jason Kackley / Al Guynes (GSK)



Figure 1 – Contractor on site at Leflore County



Figure 2 – New Water Fountains at Leflore County



Figure 3 – New Lavatory Work at Leflore County



Figure 4 – New Lavatory Work at Leflore County



Figure 5 – Flush Valves Changed out at Leflore County



Figure 6 – Flush Valves Changed out at Leflore County