



1 September 2021

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA, ASID

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of
Michael A. Barranco, AIA
1962-2011

Jim White
Facilities/Construction Manager
Community Bank
206 North Greeno Road
Fairhope, Alabama 36532

15094 Community Bank Headquarters - Application for Payment No. 25

Dear Jim:

Enclosed is the Application for Payment No. 25 in the amount of **\$496,200.45**. The following is an listing of the Owner Purchased items. The backup documents for the Owner purchased are included and follow the application for payment.

Date	Invoice Number	Payable to:	Amount:
08/20/21	7	American Glass Company	\$233,763.00
	Control No. 76	TOTALS for 0098	\$233,763.00

Date	Invoice Number	Payable to:	Amount:
07/30/21	INVX-7837	Avallone Architectural SP., LLC	\$2,269.00
	Control No. 77	TOTALS for 139	\$2,269.00

Date	Invoice Number	Payable to:	Amount:
08/10/21	003531	Architectural Grilles & Sunshades Inc.	\$40,710.00
	Control No. 78	TOTALS for 2361	\$40,710.00

Date	Invoice Number	Payable to:	Amount:
08/13/21	11	Acoustics, Inc.	\$57,956.00
	Control No. 79	TOTALS for 41	\$57,956.00

Date	Invoice Number	Payable to:	Amount:
08/03/21	2037924-01	Chris Haynes Electric Supply	\$29,147.78
08/04/21	2038733-01	Chris Haynes Electric Supply	\$11,536.68
08/05/21	2040544-02	Chris Haynes Electric Supply	\$ 9,255.10
	Control No. 80	TOTALS for 4730	\$49,939.56

Date	Invoice Number	Payable to:	Amount:
08/18/21	WJ319729	Ferguson Enterprises, Inc.	\$ 2,917.19
07/28/21	WJ334167	Ferguson Enterprises, Inc.	\$ 2,495.50
08/01/21	WJ334842	Ferguson Enterprises, Inc.	\$ 5,993.58
08/02/21	WJ334844	Ferguson Enterprises, Inc.	\$ 6,733.60
	Control No. 81	TOTALS for 695	\$18,139.87

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com

We have reviewed this application for payment request and recommend it for payment.

Sincerely,

Robert H. Strobel, AIA
Project Manager

Enclosure

Owner Purchased Materials Check Stubs and Invoices
Application for Payment No. 25 with Continuation Sheets

cc: File

DATE		INVOICE	DESCRIPTION	JOB	AMOUNT	DEDUCTION	NET AMOUNT
08/20/21		7	Owner Direct Purchase Mate	219048	233763.00	0.00	233763.00
Check Date		Control Number	TOTALS FOR 0098		233763.00	0.00	233763.00
08/27/21		76					

AMERICAN GLASS COMPANY, INC.
P.O. BOX 2447
COLUMBUS MS 39704

DATE		INVOICE	DESCRIPTION	JOB	AMOUNT	DEDUCTION	NET AMOUNT
08/20/21		7	Owner Direct Purchase Mate	219048	233763.00	0.00	233763.00
Check Date		Control Number	TOTALS FOR 0098		233763.00	0.00	233763.00
08/27/21		76					

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO: Community Bank
140 E. Metro Pkwy
Flowood MS 39232

PROJECT: Community Bank HQ
Flowood, MS 39232
VIA (ARCHITECT): Date Partners

FROM (CONTRACTOR):

AMERICAN GLASS CO., INC
PO BOX 2447
COLUMBUS, MS 39704

APPLICATION NO.: 7
APPLICATION DATE: 8/20/21
PERIOD TO: August
ARCHITECTS
PROJECT NO: 87

DISTRIBUTION:
Owner
Architect
Contractor

CONTRACTORS APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet AIA G702A is attached.

CHANGE ORDER SUMMARY		
Change Orders Approved in previous months by Owner	ADDITIONS	DEDUCTIONS
Approved this Month		
No. Date Approved		
TOTALS	0	0
NET CHANGE BY CHANGE ORDERS	0	0

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates of Payment were issued and payments received from Owner, and the current payment shown herein is now due.

016511

BY: James D. Throck

DATE: 8/24/21

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

1. ORIGINAL CONTRACT SUM

\$ 751,350.00

2. Net Change by Change Orders

\$ -

3. CONTRACT SUM TO DATE (Line 1 + 2)

\$ 751,350.00

4. TOTAL COMPLETED & STORED TO DATE

\$ 463,748.00

5. RETAINAGE

a. 5% OF CURRENT CONTRACT

\$ -

b. 10% OF STORED MATERIAL

\$ -

(column H + I on G703)

Total Retainage (Line 5a + 5b)

\$ 463,748.00

6. TOTAL EARNED LESS RETAINAGE

\$ 229,985.00

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PMT.

\$ 229,985.00

(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE.

\$ 233,763.00

(Line 6 less Line 7)

9. BALANCE TO FINISH, PLUS RETAINAGE.

\$ 287,602.00

(Line 3 less Line 6)

State of: Mississippi County of: Lowndes

Subscribed and sworn to me this 20 day of August, 2021.

Notary Public: Jeffrey L. Taylor

My Commission Expires: 11/27/2021

AMOUNT CERTIFIED: \$ 233,763.00

(Attach explanation if amount differs from above)

ARCHITECT:

BY:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AUG 23 2021

COMPANY INC



CONTINUATION SHEET

A/A DOCUMENT G703

PAGE 2 OF 4 PAGES

A/A Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

Community Bank Headquarters

APPLICATION NO: 7
APPLICATION DATE: 8/20/21
PERIOD TO: August
ARCHITECT'S PROJECT NO: 87

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G + C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
	Shop drawings, Engineering, calculations	\$ 18,830.00	\$18,830.00			\$18,830.00	100.00%		
						\$0.00			
	084413 Aluminum Frames, Entrances, & Storefronts	\$ 69,256.00			\$69,256.00	\$69,256.00	100.00%		
	aluminum stock lengths	\$ 49,532.00			\$49,532.00	\$49,532.00	100.00%		
	mediumwide stile swing entrances	\$ 40,730.00	\$40,730.00			\$40,730.00	100.00%		
	Terrace doors	\$ 36,975.00			\$36,975.00	\$36,975.00	100.00%		
	F4 type Door frames	\$ 29,380.00	\$14,000.00	\$8,000.00		\$22,000.00	74.88%	\$7,380.00	
	caulking, anchors, misc. accessories					\$0.00			
	084413 Glazed Aluminum Curtain Walls	\$ 106,425.00	\$106,425.00			\$106,425.00	100.00%		
	Aluminum Stock lengths					\$0.00			
	084226 All Glass Entrances and Storefronts	\$ 79,167.00				\$0.00		\$79,167.00	
	All glass doors and hardware					\$0.00			
	088300 Mirrors	\$5,628.00				\$0.00		\$5,628.00	
	Reception 1206 1/2" glazing and stand offs	\$3,840.00				\$0.00		\$3,840.00	
	08800 Glazing					\$0.00			
	1" insulated glazing	\$299,437.00	\$50,000.00	\$70,000.00		\$120,000.00	40.08%	\$179,437.00	
	1/4" tempered glazing	\$12,150.00				\$0.00		\$12,150.00	
						\$0.00			
	PAGE TOTALS	\$751,350.00	\$229,985.00	\$78,000.00	\$155,763.00	\$463,748.00		\$287,602.00	
	GRAND TOTALS	\$ 751,350.00	\$ 229,985.00	\$ 78,000.00	\$ 155,763.00	\$ 463,748.00		\$ 287,602.00	



**LEASE AGREEMENT
FOR MATERIALS STORED OFF- SITE**

Project #: 87

Project Title: Community Bank Headquarters

Institution/Agency/Department: _____

This **Lease Agreement** for materials stored off-site is made between the following entities:

LESSOR (Name & Address): American Glass Company, Inc,
P.O. Box 2447
Columbus, MS 39704

LESSEE (Name & Address): Community Bank
140 E. Metro Pkwy
Flowood MS 39232

1. The **Lessor** does hereby lease unto the **Lessee** the following storage space (physical local):

Storage located at: 2206 Short Main Street
Columbus, MS 39701

2. The **Lessor** does hereby lease unto the **Lessee** the above described space for the period of

08/01/2021 to 11/01/2021

3. The **Lessor** does hereby lease unto the **Lessee** the above described space for the amount of
\$ 0.00

4. The **Lessee** will be at his expense obtain all perils insurance for the full value of the materials stored on/in the above described property.

5. The **Lessee** shall provide to the Bureau of Building, Grounds and Real Property Management, [501 North West Street, Suite 1401B – Jackson, MS 39201] proper documentation of the materials stored in the above described space which shall include and not limited to the *Consent of Surety, Bill of Sale* from the Manufacture to the **Lessee**, a complete listing of the inventory stores in/on the above described property.

Witnessed by our hand:

Lessor:  **Date:** 8/20/2021

Lessee: _____ **Date:** _____



CERTIFICATE OF STORED MATERIALS

TO: **Community Bank**

The below listed material, supplies and equipment (hereinafter defined as material) are stored and can be inspected with reasonable notification.

<u>Stored Material</u> <u>Item Description</u>	<u>Stored</u> <u>Location</u>	<u>Quantity</u>	<u>Invoice Value</u> <u>(Invoice Attached)</u>
Aluminum Stock Lengths	2206 Short Main St Columbus, MS 39701		\$ 69,256.00
Alum. Entrances			\$ 49,532.00
F4 Type Door Frames			\$ 36,975.00
			\$ 155,763.00

Project# 87 Community Bank Headquarters

Flowood , Mississippi

Total Cost (Invoice Value) \$155,763.00


Upon receipt of payment as petitioned by American Glass Co., Inc. invoice dated
08/20/2021 the undersigned hereby certifies the following:

1. Full, clear, and unencumbered title and ownership of the material is transferred, assigned and vested to Community Bank.
2. The material is to be held in trust for the benefit of Community Bank and for the exclusive use of Community Bank until such time as the materials are incorporated into the work. American Glass Co., Inc. reaffirms its continued obligation to store and protect the material until completion of the work. *All cost related to procuring, transporting, insuring and improving or leasing facilities for storage of the material, is the sole cost of* American Glass Co., Inc.



As evidence and Surety of this obligation and for protection of Community Bank, American Glass Co., Inc., will provide and maintain as "All Risk" insurance policy for the invoiced value of the material. Further, American Glass Co., Inc. agrees to be responsible and accountable for any and all damages to or destruction of the material, insurance coverage, not withstanding.

3. A current Certificate of Insurance coverage is attached.

(Notary Public)


(Signature & Stamp)

American Glass Co., Inc.


(Signature & Title)


BILL OF SALE

Upon request of payment of invoice dated, 08/20/2021, **American Glass Co. Inc.**

Seller, does hereby sell, assign, transfer and set over to **Community Bank**

the following described personal property for the **Project #87 Community Bank Headquarters**
at **Flowood MS.**

MATERIAL STORED:

VALUE

Aluminum Stock Lengths	\$69,256.00
Aluminum Entrances	\$49,532.00
F4 Type Door Frames	<u>\$ 36,975.00</u>
	\$155,763.00

This material is safely stored at: 2206 Short Main St./Columbus/MS/39701


(Street/City/State/Zip Code)

By:

Karen L D Munk (FD)
(Signature & Title)

Witness:

[Signature]



American Glass Company Inc

P.O. Box 2447, Columbus, MS 39704
2206 Short Main St, Columbus, MS
PHONE 662/327-4874 FAX 662/328-7316

INVOICE

INVOICE DATE	August 20, 2021	TERMS	NET 30
--------------	-----------------	-------	--------

BILL TO NAME Community Bank SHIP TO: NAME Community Bank HQ
ADDRESS 140 E. Metro Pkwy ADDRESS _____
Flowood MS 39232 _____
PHONE 601-919-4200 PHONE _____

CUSTOMER'S PURCHASE ORDER NUMBER		SALESMAN'S NAME	
		Jonathan Nuesch	
QUANTITY	DESCRIPTION	UNIT PRICE	SUBTOTAL
1	Aluminum Stock Lengths	\$69,256.00	\$69,256.00
			\$0.00
1	Aluminum Entrances	\$49,532.00	\$49,532.00
			\$0.00
1	F4 Type Door Frames	\$36,975.00	\$36,975.00
			\$0.00
			\$0.00
			\$0.00
			\$0.00
			\$0.00
			\$0.00
			\$0.00
WORK ORDERED BY:		MATERIAL COST	\$155,763.00
Robert Clay		LABOR	
DATE COMPLETED:		FREIGHT	
20-Aug-21		MS SALES TAX	
		TOTAL	\$155,763.00

FOUNTAIN CONSTRUCTION
RECEIVED
AUG 23 2021
COMPANY INC



Packing List

Page: 1

Date: 08/15/21

Customer PO Number		Job Name Community Bank HQ Flowood		Job Number		Shipped From Ridgeland				
Sales Order Number		Carrier WATSON TOWN TRUCKING CO. (68)				Number of Boxes 21				
SHIP AMERICAN GLASS CO TO: 2206 SHORT MAIN PO BOX 2447 COLUMBUS MS 39701				CSR: Dallas Christopher PH#: 479-756-4452 <small>(Home) Street Reference</small>		Shipping Weight 3036LBS / 1377KG Bill of Lading Number 2656841				
Skid #	Box #	Weight	Quantity	Item Number / Description		Box Size W x H x L	Box Type	Packed By	Cu. Ft.	COO
	7	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	8	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	9	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	10	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	11	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	12	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	13	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	14	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	15	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	16	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	17	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	18	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	19	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	20	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	21	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	22	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	23	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	24	155	4	530020-23-289_RC HEAD/DOOR JAMB		4X 6X289	LONG	MORRINA	4.01	
	25	75	2	530018-23-289_RC GLASS STOP		4X 6X289	LONG	STERNBD	6.02	
			3	530024-23-289_RC DEEP POCKET FILLER						
	26	114	4	530016-23-289_RC HEAD/JAMB/STACK VERTICAL		6X 6X289	LONG	STERNBD	6.02	
	27	53	2	530011-23-289_RC HORIZONTAL SILL OPEN BACK		4X 6X289	LONG	STERNBD	4.01	

FOUNTAIN CONSTRUCTION

FOUNTAIN CONSTRUCTION

Thank you for your order!

AUG 23 2021

700-500 (12/15)

COMPANY INC



Packing List

Page: 1

Date: 08/17/21

Customer PO Number		Job Name Community Bank HQ-Flowood		Job Number		Shipped From Bloomsburg			
Sales Order Number		Carrier WATSON TOWN TRUCKING CO. (68)				Number of Boxes 3			
SHIP AMERICAN GLASS CO TO: 2208 SHORT MAIN PO BOX 2447 COLUMBUS MS 39701				CSR: Dallas Christopher PH#: 170.752.1157 Kawneer Direct Reference:		Shipping Weight 427LBS / 194KG			
						Bill of Lading Number 2657715			
Skid #	Box #	Weight	Quantity	Item Number / Description	Box Size W x H x L	Box Type	Packed By	Cu. Ft.	C O O
	28	153	4	530020-23-289_RC HEAD/DOOR JAMB	4X 8X289	LONG	WECHTW	4.01	
	29	155	4	530020-23-289_RC HEAD/DOOR JAMB	4X 8X289	LONG	WECHTW	4.01	
	30	117	3	530020-23-289_RC	4X 8X289	LONG	WECHTW	4.01	

FOUNTAIN CONSTRUCTION
RECEIVED
 AUG 23 2021
 COMPANY INC.



Packing List

Page: 1

Date: 08/14/21

Customer PO Number		Job Name Community Bank HQ-Hollywood		Job Number		Shipped From Blountsburg			
Sales Order Number		Carrier WATSONTOWN TRUCKING CO. (68)				Number of Boxes 6			
SHIP AMERICAN GLASS CO TO: 2206 SHORT MAIN PO BOX 244/ COLUMBUS MS 39701				CSR: Dallas Christopher PH#: 479-756-4452 Kawneer Direct Reference:		Shipping Weight 696LBS / 316KG Bill of Lading number 2656841			
Skid #	Box #	Weight	Quantity	Item Number / Description	Box Size W x H x L	Box Type	Packed By	Cu. Ft.	COO
	1	118	12	530504-23-289_RC SNAP-IN STOP W/GASKET INFRAME	4X 8X289	LONG	WECHTW	4.01	
	2	118	12	530504-23-289_RC SNAP-IN STOP W/GASKET INFRAME	4X 6X289	LONG	WECHTW	4.01	
	3	118	12	530504-23-289_RC SNAP-IN STOP W/GASKET INFRAME	4X 8X289	LONG	WECHTW	4.01	
	4	118	12	530504-23-289_RC SNAP-IN STOP W/GASKET INFRAME	4X 6X289	LONG	WECHTW	4.01	
	5	118	12	530504-23-289_RC SNAP-IN STOP W/GASKET INFRAME	4X 6X289	LONG	WECHTW	4.01	
	6	108	11	530504-23-289_RC SNAP-IN STOP W/GASKET INFRAME	4X 6X289	LONG	WECHTW	4.01	

FOUNTAIN CONSTRUCTION
RECEIVED
 AUG 23 2021
 COMPANY INC

KAWNEER

500 East 12th Street
Bloomsburg PA 17815

Ship To: **MS** VOL. 004x006x289 WT. 00155
AMERICAN GLASS CO
2285 SHORT MAIN
PO BOX 2447
COLUMBUS MS 39781

MS

JOB: Community Bank D-Fl owood **MS**
PO#: 19019

Phase/Elev

Part Number / Unit Mark

C00

530020-23-289
HEAD/DOOR JAMB
INFRAME

4



SO# 3823773

BOX#

88/15/21

24

RECEIVED
AUG 23 2021
COMPANY INC



FOUNTAIN CONSTRUCTION

REUNITED

AUG 23 2021

CONCRETE INC.

KAWNEER

588 East 12th Street
Bloomington, IL 61701

SHIP TO: **MS**
AMERICAN GLASS CO
2286 SHORT MAIN
PO BOX 2447
COLUMBUS MS 39701

VOL 004x006x289 WT. 00118

JOB: Community Bank HQ-Fl owood MS
PO#: 19019

Phase/Elev

Part Number / Unit Mark

QTY

COO

530504-23-289
SNAP-IN STOP W/DASKE INFRAME
TRIFAB VERSAGLAZE



SO# 3823773

BOX#

08/14/2

4

FOUNTAIN CONSTRUCTION

RECEIVED

AUG 23 2021

COMPANY INC



AMERGLA-02

HRUTHERFORD

CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

8/20/2021

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER License # 15013767 GCM Insurance - Columbus P.O. Box 9670 Columbus, MS 39705-0021		CONTACT NAME: Heather Rutherford PHONE (A/C, No, Ext): (662) 328-0492 FAX (A/C, No): (662) 329-3938 E-MAIL ADDRESS: heather.rutherford@gcm-insurance.com	
		INSURER(S) AFFORDING COVERAGE	
		INSURER A: FCCI Insurance Company	
		INSURER B:	
		INSURER C:	
		INSURER D:	
		INSURER E:	
		INSURER F:	

INSURED
American Glass Co., Inc.
Karen Nuesch
PO Box 2447
Columbus, MS 39701

COVERAGES

CERTIFICATE NUMBER:

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSD	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	<input checked="" type="checkbox"/> COMMERCIAL GENERAL LIABILITY <input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: <input type="checkbox"/> POLICY <input checked="" type="checkbox"/> PROJECT <input type="checkbox"/> LOC OTHER:			CPP100056346	4/11/2021	4/11/2022	EACH OCCURRENCE \$ 1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 100,000 MED EXP (Any one person) \$ 5,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMP/OP AGG \$ 2,000,000
A	<input checked="" type="checkbox"/> AUTOMOBILE LIABILITY <input checked="" type="checkbox"/> ANY AUTO OWNED AUTOS ONLY <input checked="" type="checkbox"/> HIRED AUTOS ONLY <input type="checkbox"/> SCHEDULED AUTOS <input checked="" type="checkbox"/> NON-OWNED AUTOS ONLY			CA100056347	4/11/2021	4/11/2022	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$
A	<input checked="" type="checkbox"/> UMBRELLA LIAB <input checked="" type="checkbox"/> OCCUR <input type="checkbox"/> EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE DED <input checked="" type="checkbox"/> RETENTION \$ 10,000			UMB100056348	4/11/2021	4/11/2022	EACH OCCURRENCE \$ 5,000,000 AGGREGATE \$ 5,000,000
A	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory In NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N	N/A	WC0100068680	4/11/2021	4/11/2022	<input checked="" type="checkbox"/> PER STATUTE <input type="checkbox"/> OTH-ER E.L. EACH ACCIDENT \$ 1,000,000 E.L. DISEASE - EA EMPLOYEE \$ 1,000,000 E.L. DISEASE - POLICY LIMIT \$ 1,000,000
A	Installation/Builder			CPP100056346	4/11/2021	4/11/2022	Per Jobsite 750,000
A	Installation/Builder			CPP100056346	4/11/2021	4/11/2022	Temporary Transit 750,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

Community Bank Headquarters

Certificate Holder and Owner are additional insured as respects stored materials valued at \$ 155,763.00

FOUNTAIN CONSTRUCTION
RECEIVED
AUG 23 2021
COMPANY INC

CERTIFICATE HOLDER

CANCELLATION

Fountain Construction Company
P. O. Box 10508
Jackson, MS 39289

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

[illegible]

AVALLONE ARCHITECTURAL SP.,LLC
P.O. BOX 5143
SHREVEPORT LA 71135-5143

DATE	CONTROL NO.	AMOUNT
08/27/21	77	\$**2,269.00

PAID TO: AVALLONE ARCHITECTURAL SP.,LLC
P.O. BOX 5143
SHREVEPORT LA 71135-5143

[illegible]



INVOICE

CLIENT

Community Bank Headquarters
140 East Metro Parkway
FLOWOOD MS 39232
USA

DATE

30 Jul 2021

NUMBER

INVX-7837

DUE DATE

29 Aug 2021

Description**Amount**

Job No: J003468

Name: Community Bank Headquarters - Owner PO (DT)

167 East Metro Parkway, Flowood, MS 39232

Furnish Only : Fire Extinguishers and Cabinets

2,269.00

PO 000017

Sales Tax - State of Mississippi Qualified

0.00

Invoice Total USD

2,269.00

Total Net Payments USD

0.00

Amount Due USD

2,269.00

0016486

FOUNTAIN CONSTRUCTION
RECEIVED
AUG 02 2021
COMPANY INC

PAYMENT ADVICE

To: Avalone Architectural Specialties, LLC
P.O. Box 5143
SHREVEPORT LA 71135
USA
Phone: 318-797-4331
Email: billing@avallone.net

Customer Community Bank Headquarters

Invoice Number INVX-7837

Amount Due 2,269.00

Due Date 29 Aug 2021

Amount Enclosed

Enter the amount you are paying above

In accordance with our "Terms of Sale", account balances remaining past due and owing beyond the date due will be adjusted by the application of finance charges at the rate of 1.5% monthly,

[illegible]

ARCHITECTURAL GRILLES &
SUNSHADES INC.
22442 S. FEY DRIVE
FRANKFORT IL 60423

DATE	CONTROL NO.	AMOUNT
08/27/21	78	\$*40,710.00

PAID TO: ARCHITECTURAL GRILLES &
SUNSHADES INC.
22442 S. FEY DRIVE
FRANKFORT IL 60423

[illegible]



AGS INC

P.O. Box 25 • Frankfort, IL 60423
Ph: (708) 479-9458 • Fax: (708) 479-9478 • Toll Free: (866) 499-1122
www.agsshade.com

INVOICE

Invoice No.	Date
003531	8/10/2021
Refer to Invoice Number When Remitting	

Architectural Grilles & Sunshades, Inc.

SOLD TO: Community Bank
140 East Metro Parkway
Flowood, MS 39232

SHIP TO: Community Bank
C/O Foundation Construction
Community Bank Headquarters Pr
167 East Metro Parkway
Flowood, MS

Sales Order	Cust No	Customer PO #	Order Date	Tax	Mark Shipment	Terms
0002387-0002	012047	000122	8/22/2019	E		1% 10 N 30
Sales Rep	Ship Date	Shipped Via	F.O.B. Point	Ins	Waybill Number	
		BEST WAY	JOB SITE	N		

Item	T	Order	Quantity	B/O	Ship	Part Number/Revision	Description	Unit Price	Amount
004	P	1			1	PROGRESS	Progress Billing AGS, Inc has procured and finished all the materials required to fabricate the Aluminum Trellis for the Community Bank Headquarters in Flowood, Mississippi.	40,710.00	40,710.00
TOTAL								\$	40,710.00

FOUNTAIN CONSTRUCTION
RECEIVED
AUG 16 2021
COMPANY INC

0016500

[illegible]

ACOUSTICS, INC.
209 PARK COURT
RIDGELAND MS 39157

DATE	CONTROL NO.	AMOUNT
08/27/21	79	\$*57,956.00

PAID TO: ACOUSTICS, INC.
209 PARK COURT
RIDGELAND MS 39157

[illegible]

Application and Certificate for Payment



TO OWNER: FOUNTAIN CONSTRUCTION COMPANY
P.O. BOX 10506
JACKSON, MS 39289-0506

PROJECT: Material Billing Community Bank

FROM CONTRACTOR: Acoustics, Inc.
209 Park Court
Ridgeland MS 39157-2229

VIA ARCHITECT:

APPLICATION NO: 11 **COMPANY INC**

PERIOD TO: 8/31/21 **Distribution to:** OWNER ☐

CONTRACT FOR: PM **ARCHITECT** ☐

CONTRACT DATE: **CONTRACTOR** ☐

PROJECT NOS: **FIELD** ☐ **OTHER** ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached

1. **ORIGINAL CONTRACT SUM** \$ 719,546.00

2. **Net change by Change Orders** \$ 1,410.00

3. **CONTRACT SUM TO DATE (Line 1 + 2)** \$ 720,956.00

4. **TOTAL COMPLETED & STORED TO DATE (Column G on G703)** \$ 366,163.00

5. **RETAINAGE:**

a. 0.0 % of Completed Work (Column D + E) on G703 \$ 0.00

b. 0.0 % of Stored Material (Column F on G703) \$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00

6. **TOTAL EARNED LESS RETAINAGE** (Line 4 less Line 5 Total) \$ 366,163.00

7. **LESS PREVIOUS CERTIFICATES FOR PAYMENT** (Line 6 from prior Certificate) \$ 308,207.00

8. **CURRENT PAYMENT DUE** \$ 57,956.00

9. **BALANCE TO FINISH, INCLUDING RETAINAGE** (Line 3 less Line 6) \$ 354,793.00

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$ 1,410.00	\$ 0.00
Total approved this Month		\$ 0.00	\$ 0.00
TOTALS		\$ 1,410.00	\$ 0.00
NET CHANGES by Change Order		\$ 1,410.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work Covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Acoustics, Inc.

State of Mississippi

County of Rankin

Subscribed and sworn to before me this 13th day of August, 2021

Notary Public: M. Denise Evans

My Commission expires: 1/21/2022

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 57,956.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Continuation G703

Jobid: 8302
Material Billing Community

Application no.: 11
Application date: 8/13/21
Period to: 8/31/21
Architect's project no.:

A Item No.	B Description of Work	C Scheduled Value	D WORK COMPLETED		F Materials Presently Stored (not in D)	G Total Compl. and Stored To Date (D+F)	H Balance To Finish (Prev.)	I Retainage (Prev.)
			From Prev. Application	Amount This Period				
1	Metal Stud Material	141,954.00	141,954.00	0.00	0.00	141,954.00	0.00	0.00
2	Drywall Material	199,530.00	119,718.00	39,906.00	0.00	159,624.00	39,906.00	0.00
3	Batt Insulation Material	90,250.00	45,125.00	18,050.00	0.00	63,175.00	27,075.00	0.00
4	Acoustical Grid Materials	26,580.00	0.00	0.00	0.00	0.00	26,580.00	0.00
5	Acoustical Tile Materials	121,150.00	0.00	0.00	0.00	0.00	121,150.00	0.00
6	Wood Ceiling Material	104,912.00	0.00	0.00	0.00	0.00	104,912.00	0.00
7	Acoustical Wall Panel Material	35,170.00	0.00	0.00	0.00	0.00	35,170.00	0.00
8	Change Order 1 exp Extreme Gypsum	1,410.00	1,410.00	0.00	0.00	1,410.00	0.00	0.00
		720,956.00	308,207.00	57,956.00	0.00	366,163.00	354,793.00	0.00



[illegible]

DATE	CONTROL NO.	AMOUNT
08/27/21	80	\$*49,939.56

PAID TO: CHRIS HAYNES ELECTRIC SUPPLY
P. O. BOX 976
JACKSON MS 39205

[illegible]



**CHRIS HAYNES
ELECTRIC SUPPLY, INC.**

P.O. BOX 976 JACKSON, MS 39205-0976
826 SOUTH WEST STREET
JACKSON, MS 39201-5811
(601) 948-2185 FAX 949-4044

INVOICE

INVOICE DATE
08/03/21

INVOICE NUMBER
2037924-01

PAGE#
1

SOLD TO
COMMUNITY BANK HEADQUARTERS
C/O FOUNTAIN CONSTRUCTION CO
P. O. BOX 10506
JACKSON MS 39289-0506

SHIPPED TO
COMMUNITY BANK HEADQUARTERS
FOUNTAIN CONSTRUCTION
5655 HWY 18 W
JACKSON MS 39209

BR. NO.	TAX CODE	SALES PERSON	TYPE	SHIPPED VIA	CUSTOMER NO.	CUSTOMER ORDER NO.	DATE SHIPPED	
1	0005	RW	2	DIRECT	122994	000030	08/03/21	
LINE	QTY ORDERED	QTY SHIPPED	ITEM NUMBER/ITEM DESCRIPTION			UNIT PRICE	U/M	AMOUNT
1	1	1	OCLGS1P36CA48CRBMP OCL GS1-P36CA-48-CR-BMP-LED/ 35K-UNV-156-DMO/MOD BRASS METALLIC PAINT FIXTURE "S"			17297.780	E	17297.78
2	3	3	OCLST1P1AH42WSBBRL OCL ST1-P1AH-42-WS-BBR-LED2/ 35K-UNV-36-DM1 BRUSHEDS BRASS FINISH FIXTURE "HH"			3950.000	E	11850.00
<div>FOUNTAIN CONSTRUCTION RECEIVED AUG 10 2021 COMPANY INC</div> <div>16497</div>								
PAST DUE ACCOUNTS SUBJECT TO 1 1/2% FINANCE CHARGE PER MONTH ANNUAL PERCENTAGE RATE IS 18%				REMIT TO			Merchandise	29147.78
				CHRIS HAYNES ELECTRIC SUPPLY, INC. P.O. BOX 976 JACKSON, MS 39205-0976			Freight	.00
							Miscellaneous	.00
							Sales Tax	.00
							Invoice Total	
TERMS				IF PAID ON OR BEFORE	YOU SAVE	AND PAY ONLY		
VENDOR TERMS				09/10/21	.00	29147.78		



**CHRIS HAYNES
ELECTRIC SUPPLY, INC.**

P.O. BOX 976 JACKSON, MS 39205-0976
826 SOUTH WEST STREET
JACKSON, MS 39201-5811
(601) 948-2185 FAX 949-4044

INVOICE

INVOICE DATE

08/04/21

INVOICE NUMBER

2038733-01

PAGE #

1

SOLD TO

COMMUNITY BANK HEADQUARTERS
C/O FOUNTAIN CONSTRUCTION CO
P. O. BOX 10506
JACKSON MS 39289-0506

SHIPPED TO

COMMUNITY BANK HEADQUARTERS
C/O FOUNTAIN CONSTRUCTION CO.
5655 HWY 18 W
JACKSON MS 39209

BR. NO.	TAX CODE	SALES PERSON	TYPE	SHIPPED VIA	CUSTOMER NO.	CUSTOMER ORDER NO.	DATE SHIPPED	
1	0005	RW	2	DIRECT	122994	000030	08/04/21	
LINE	QTY ORDERED	QTY SHIPPED	ITEM NUMBER/ITEM DESCRIPTION			UNIT PRICE	U/M	AMOUNT
1	3	3	HAMMCUCHB004908MLA HAMMERTON CU-CHB0049-08-MLA-2103-01 FIXTURE "JJ"			3626.670	E	10880.01
2	1	1	FRT FREIGHT CHARGE			656.670	E	656.67
<div>FOUNTAIN CONSTRUCTION RECEIVED AUG 10 2021 COMPANY INC</div> <div>16497</div>								
PAST DUE ACCOUNTS SUBJECT TO 1 1/2% FINANCE CHARGE PER MONTH ANNUAL PERCENTAGE RATE IS 18%				REMIT TO			Merchandise	11536.68
				CHRIS HAYNES ELECTRIC SUPPLY, INC. P.O. BOX 976 JACKSON, MS 39205-0976			Freight	.00
							Miscellaneous	.00
							Sales Tax	.00
							Invoice Total	
TERMS				IF PAID ON OR BEFORE	YOU SAVE	AND PAY ONLY		
VENDOR TERMS				09/10/21	.00	11536.68		



**CHRIS HAYNES
ELECTRIC SUPPLY, INC.**

P.O. BOX 976 JACKSON, MS 39205-0976
826 SOUTH WEST STREET
JACKSON, MS 39201-5811
(601) 948-2185 FAX 949-4044

INVOICE

INVOICE DATE
08/05/21

INVOICE NUMBER
2040544-02

PAGE#
1

SOLD TO
COMMUNITY BANK HEADQUARTERS
C/O FOUNTAIN CONSTRUCTION CO
P. O. BOX 10506
JACKSON MS 39289-0506

SHIPPED TO
COMMUNITY BANK HEADQUARTERS
C/O FOUNTAIN CONSTRUCTION CO.
5655 HWY 18 W
JACKSON MS 39209

BR. NO.	TAX CODE	SALES PERSON	TYPE	SHIPPED VIA	CUSTOMER NO.	CUSTOMER ORDER NO.	DATE SHIPPED	
1	0005	RW	2	DIRECT	122994	000030	08/05/21	
LINE	QTY ORDERED	QTY SHIPPED	ITEM NUMBER/ITEM DESCRIPTION			UNIT PRICE	U/M	AMOUNT
1	33	33	LITISDBC120277AL LIT ISD BC 120/277 AL \$D			.000	E	.00
2	5	5	LITISDBC120277AL LIT ISD BC 120/277 AL \$D3			.000	E	.00
3	4	4	LITWSXPDT2PAL LIT WSX PDT 2P AL M2\$.000	E	.00
4	65	65	LITCMPDT10 LIT CM PDT 10 CLG SENSOR MD2			.000	E	.00
5	7	5	LOT PRICE LOT PRICE			1763.630	E	8818.15
6	3	3	LITLDN6SQ3515LSW6A LIT LDN6SQ 35/15 LSW6AR LS MVOLT GZ10 FIXTURE "KK"			145.650	E	436.95
<div>FOUNTAIN CONSTRUCTION</div> <div>RECEIVED</div> <div>AUG 10 2021</div> <div>COMPANY INC</div> <div>16497</div>								
PAST DUE ACCOUNTS SUBJECT TO 1 1/2% FINANCE CHARGE PER MONTH ANNUAL PERCENTAGE RATE IS 18%				REMIT TO			Merchandise	9255.10
				CHRIS HAYNES ELECTRIC SUPPLY, INC. P.O. BOX 976 JACKSON, MS 39205-0976			Freight	.00
							Miscellaneous	.00
							Sales Tax	.00
							Invoice Total	
TERMS				IF PAID ON OR BEFORE	YOU SAVE	AND PAY ONLY		
VENDOR TERMS				09/10/21	.00	9255.10		

[illegible]

DATE	CONTROL NO.	AMOUNT
08/27/21	81	\$*18,139.87

PAID TO: FERGUSON ENTERPRISES, INC.
FEI#26
P.O. BOX 100286
ATLANTA GA 30384-0286

[illegible]



173 CARRIER BLVD
RICHLAND, MS 39218-9411

Please contact with Questions: 615-316-1899

INVOICE NUMBER	TOTAL DUE	CUSTOMER	PAGE
WJ319729	\$2,917.19	406619	1 of 1

PLEASE REFER TO INVOICE NUMBER WHEN
MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES LLC #20
PO BOX 100286
ATLANTA, GA 30384-0286

SHIP TO:

COMMUNITY BANK
C/O FOUNTAIN CONSTRUCTION
COMMUNITY BANK HQ
PO BOX 10506
JACKSON, MS 39209

COUNTER PICK UP
173 CARRIER BLVD
RICHLAND, MS 39218-9411

SHIP WHSE.	SELL WHSE.	TAX CODE	CUSTOMER ORDER NUMBER	SALESMAN	JOB NAME	INVOICE DATE	BATCH
26	26	MSE	000014	JAH	COMMUNITY BANK HQ	08/18/21	IO 374475

ORDERED	SHIPPED	ITEM NUMBER	DESCRIPTION	UNIT PRICE	UM	AMOUNT
4		1 ELZWSLRPBM28K	EDF-1	2895.890	EA	2895.89
4		1 PFPTB403	LF BTL FILLING STN W/ INTG FTN	16.720	EA	16.72
4		1 PFXQAC32C	1-1/2 SEMI CAST P TRAP W/CO CP	4.580	EA	4.58
4		0 SP-W83046854COF	LF 5/8 COMP X 3/8 COMP ANG ST QT CP WCO 4" CO FERRULE W/ SS RND ACC COVER		EA	0.00
INVOICE SUB-TOTAL						2917.19

LEAD LAW WARNING: IT IS ILLEGAL TO INSTALL PRODUCTS THAT ARE NOT "LEAD FREE" IN ACCORDANCE WITH
US FEDERAL OR OTHER APPLICABLE LAW IN POTABLE WATER SYSTEMS ANTICIPATED FOR HUMAN CONSUMPTION.
PRODUCTS WITH "NP" IN THE DESCRIPTION ARE NOT LEAD FREE AND CAN ONLY BE INSTALLED IN
NON-POTABLE APPLICATIONS. BUYER IS SOLELY RESPONSIBLE FOR PRODUCT SELECTION.

FOUNTAIN CONSTRUCTION
RECEIVED
AUG 20 2021
COMPANY INC

0216507

Looking for a more convenient way to pay your bill?

Log in to **Ferguson.com** and request access to Online Bill Pay.



TERMS:	NET 10TH PROX	ORIGINAL INVOICE	TOTAL DUE	\$2,917.19
--------	---------------	------------------	-----------	------------

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at <https://www.ferguson.com/content/website-info/terms-of-sale>, incorporated by reference. Seller may convert checks to ACH.



173 CARRIER BLVD
RICHLAND, MS 39218-9411

Please contact with Questions: 615-316-1899

INVOICE NUMBER	TOTAL DUE	CUSTOMER	PAGE
WJ334167	\$2,495.50	406619	1 of 1

PLEASE REFER TO INVOICE NUMBER WHEN
MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES LLC #20
PO BOX 100286
ATLANTA, GA 30384-0286

COMMUNITY BANK
C/O FOUNTAIN CONSTRUCTION
COMMUNITY BANK HQ
PO BOX 10506
JACKSON, MS 39209



SHIP TO:

COUNTER PICK UP
173 CARRIER BLVD
RICHLAND, MS 39218-9411

SHIP WHSE.	SELL WHSE.	TAX CODE	CUSTOMER ORDER NUMBER	SALESMAN	JOB NAME	INVOICE DATE	BATCH
26	26	MSE	000014	JAH	COMMUNITY BANK HQ	07/28/21	IO 372472
ORDERED	SHIPPED	ITEM NUMBER	DESCRIPTION	UNIT PRICE	UM	AMOUNT	
			Source Order#: WJ319729				
			BFP 4"				
1	1	W375ASTP	LF 4 SS RPP ASSY SS BDY FLGXFLG	1637.500	EA	1637.50	
1	1	WFSCP	LF 4 CI 125# FLG EPOXY COAT WYE STR	178.410	EA	178.41	
1	1	WAG6	2-1/2 - 6 AIR GAP F/ 375	37.500	EA	37.50	
			BFP 1"				
1	1	W975XL2G	LF 1 RED PRES BFP W/ BV	232.860	EA	232.86	
1	1	WSXLG	LF 1 STRN FNPT X FNPT	34.290	EA	34.29	
1	1	WAG4	3/4 - 1 AIR GAP F/ 975	38.000	EA	38.00	
			PRV				
1	1	WLF25AUBZ3G	LF 1 WTR PRV	336.940	EA	336.94	
INVOICE SUB-TOTAL						2495.50	
LEAD LAW WARNING: IT IS ILLEGAL TO INSTALL PRODUCTS THAT ARE NOT "LEAD FREE" IN ACCORDANCE WITH US FEDERAL OR OTHER APPLICABLE LAW IN POTABLE WATER SYSTEMS ANTICIPATED FOR HUMAN CONSUMPTION. PRODUCTS WITH *NP IN THE DESCRIPTION ARE NOT LEAD FREE AND CAN ONLY BE INSTALLED IN NON-POTABLE APPLICATIONS. BUYER IS SOLELY RESPONSIBLE FOR PRODUCT SELECTION.							
FOUNTAIN CONSTRUCTION RECEIVED JUL 30 2021 COMPANY INC							
Looking for a more convenient way to pay your bill? Log in to Ferguson.com and request access to Online Bill Pay.							

TERMS:	NET 10TH PROX	ORIGINAL INVOICE	TOTAL DUE	\$2,495.50
--------	---------------	------------------	-----------	------------

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at <https://www.ferguson.com/content/website-info/terms-of-sale>, incorporated by reference. Seller may convert checks to ACH.



173 CARRIER BLVD
RICHLAND, MS 39218-9411

Please contact with Questions: 601-318-1899

COMMUNITY BANK
C/O FOUNTAIN CONSTRUCTION
COMMUNITY BANK HQ
PO BOX 10506
JACKSON, MS 39209



INVOICE NUMBER	TOTAL DUE	CUSTOMER	PAGE
WJ334842	\$5,993.58	406619	1 of 2

PLEASE REFER TO INVOICE NUMBER WHEN
MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES LLC #20
PO BOX 100286
ATLANTA, GA 30384-0286

SHIP TO:

COMMUNITY BANK
167 EAST METRO PARKWAY
C/O FOUNTAIN CONSTRUCTION
FLOWOOD, MS 39232

SHIP WHSE.	SELL WHSE.	TAX CODE	CUSTOMER ORDER NUMBER	SALESMAN	JOB NAME	INVOICE DATE	BATCH ID
26	26	MSE	000014	JAH	COMMUNITY BANK HQ	08/01/21	372955
ORDERED	SHIPPED	ITEM NUMBER	DESCRIPTION	UNIT PRICE	UM	AMOUNT	
			Source Order#: WJ334653 ***** FOUNTAIN CONSTRUCTION ATTN JUSTIN DUNCAN 601-573-8014 ***** WC-1 & WC-2 CCY 1.1/1.6 WM TSPUD ADA EB WHIT EB CLST SEAT COMM OFLC WHIT WC-3 CCY 1.28 TLT TANK *DRAKE COWH EB FRNT CLST SEAT COTT LF 5/8 OD X 3/8 OD COMM CLST KIT UR 1G URN FV W/ SWT KIT L-1 @ HRDWRD AC PWR KIT S-1 CCY LF 1.5 HI ARC PD BAR FCT SRST STD SS BSKT STRN LF 5/8 OD X 3/8 OD COMM LAV KIT S-2 24X18 0H 1B SS UC KITS SINK *CRSTWN CCY LF 1.8 1HDL LEV PD KITS FCT CP STD SS BSKT STRN LF 5/8 OD X 3/8 OD COMM LAV KIT S-3 CCY LF 1.8 1HDL LEV PD KITS FCT CP STD SS BSKT STRN LF 5/8 OD X 3/8 OD COMM LAV KIT S-4 STD SS BSKT STRN LF 5/8 OD X 3/8 OD COMM LAV KIT SS-1 *NP 9.3 GPM 2HDL WM SERV SINK FCT DWP-1 LF 3/4 NPT SS FLG SET CLIP ON AQUASTAT TG 2 GREE FLR DRN WTRLSS TRAP SEAL 3 GREE FLR DRN WTRLSS TRAP SEAL				
4	4	PF1731WH		61.360	EA	245.44	
24	24	PFTSCOF2000WH		13.500	EA	324.00	
4	4	TST454EA01		107.610	EA	430.44	
4	4	TSC53401		28.360	EA	113.44	
4	4	PFXCAC32CC12		10.340	EA	41.36	
8	8	ZZ6003WS1YBYC		102.270	EA	818.16	
24	24	APK00HAC		56.790	EA	1362.96	
3	3	M5965SRS		285.000	EA	855.00	
3	3	PF1431SS		7.430	EA	22.29	
3	3	PFXCAC32CL12		19.700	EA	59.10	
1	1	EEFRU211510T		172.350	EA	172.35	
1	1	D9159DST		200.390	EA	200.39	
1	1	PF1431SS		7.430	EA	7.43	
1	1	PFXCAC32CL12		19.700	EA	19.70	
2	2	D9159DST		200.390	EA	400.78	
2	2	PF1431SS		7.430	EA	14.86	
2	2	PFXCAC32CL12		19.700	EA	39.40	
2	2	PF1431SS		7.430	EA	14.86	
2	2	PFXCAC32CL12		19.700	EA	39.40	
4	4	PF1119		74.750	EA	299.00	
1	1	T110251SF		38.670	EA	38.67	
1	1	T5632		36.290	EA	36.29	
1	1	JP24001		33.020	EA	33.02	
11	11	JP24002		36.840	EA	405.24	
INVOICE SUB-TOTAL						5993.58	


TERMS:	NET 10TH PROX	ORIGINAL INVOICE	TOTAL DUE	CONTINUED
--------	---------------	------------------	-----------	-----------

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at <https://www.ferguson.com/content/website-info/terms-of-sale>, incorporated by reference. Seller may convert checks to ACH.



173 CARRIER BLVD
RICHLAND, MS 39218-9411

INVOICE NUMBER	TOTAL DUE	CUSTOMER	PAGE
WJ334842	\$5,993.58	406619	2 of 2

ORDERED	SHIPPED	ITEM NUMBER	DESCRIPTION	UNIT PRICE	UM	AMOUNT
LEAD LAW WARNING: IT IS ILLEGAL TO INSTALL PRODUCTS THAT ARE NOT "LEAD FREE" IN ACCORDANCE WITH US FEDERAL OR OTHER APPLICABLE LAW IN POTABLE WATER SYSTEMS ANTICIPATED FOR HUMAN CONSUMPTION. PRODUCTS WITH "NP" IN THE DESCRIPTION ARE NOT LEAD FREE AND CAN ONLY BE INSTALLED IN NON-POTABLE APPLICATIONS. BUYER IS SOLELY RESPONSIBLE FOR PRODUCT SELECTION.						
						

Looking for a more convenient way to pay your bill?

Log in to **Ferguson.com** and request access to Online Bill Pay.



TERMS:	NET 10TH PROX	ORIGINAL INVOICE	TOTAL DUE	\$5,993.58
--------	---------------	------------------	-----------	------------

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at <https://www.ferguson.com/content/website-info/terms-of-sale>, incorporated by reference. Seller may convert checks to ACH.



173 CARRIER BLVD
RICHLAND, MS 39218-9411

Please contact with Questions: 615-316-1899

INVOICE NUMBER	TOTAL DUE	CUSTOMER	PAGE
WJ334844	\$6,733.60	406619	1 of 1

PLEASE REFER TO INVOICE NUMBER WHEN
MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES LLC #20
PO BOX 100286
ATLANTA, GA 30384-0286

SHIP TO:

COMMUNITY BANK
C/O FOUNTAIN CONSTRUCTION
COMMUNITY BANK HQ
PO BOX 10506
JACKSON, MS 39209



COMMUNITY BANK
167 EAST METRO PARKWAY
C/O FOUNTAIN CONSTRUCTION
FLOWOOD, MS 39232

SHIP WHSE.	SELL WHSE.	TAX CODE	CUSTOMER ORDER NUMBER	SALESMAN	JOB NAME	INVOICE DATE	BATCH ID
26	26	MSE	000014	JAH	COMMUNITY BANK HQ	08/02/21	372955

ORDERED	SHIPPED	ITEM NUMBER	DESCRIPTION	UNIT PRICE	UM	AMOUNT
			Source Order#: WJ334653 ***** FOUNTAIN CONSTRUCTION ATTN JUSTIN DUNCAN 601-573-8014 ***** WC-1 & WC-2 CCY 1.1/1.6 WM TSPUD ADA EB WHIT 1.6 CLST FV W/ SWT KIT WC-3 1.28 GPF 2PC BOWL *SANAGL COTT L-1 17X13 VC UC LAV *STEDMAN WHIT 1-1/4 SEMI CAST P TRAP W/CO CP LF 5/8 OD X 3/8 OD COMM LAV KIT S-1 1-1/2 SEMI CAST P TRAP W/CO CP S-2 1-1/2 SEMI CAST P TRAP W/CO CP S-3 1-1/2 SEMI CAST P TRAP W/CO CP S-4 1-1/2 SEMI CAST P TRAP W/CO CP ET LF 4.8 GAL THRML EXP TANK			
20	20	PF1731WH		61.360	EA	1227.20
12	12	ZZ6000WS1YBYC		102.270	EA	1227.24
4	4	TC454CUFG01		242.430	EA	969.72
24	24	PF1713UWH		91.930	EA	2206.32
24	24	PFPTB400		16.720	EA	401.28
24	24	PFXCAC32CL12		19.700	EA	472.80
3	3	PFPTB403		16.720	EA	50.16
1	1	PFPTB403		16.720	EA	16.72
2	2	PFPTB403		16.720	EA	33.44
2	2	PFPTB403		16.720	EA	33.44
2	2	PFXT12I		47.640	EA	95.28
INVOICE SUB-TOTAL						6733.60

LEAD LAW WARNING: IT IS ILLEGAL TO INSTALL PRODUCTS THAT ARE NOT "LEAD FREE" IN ACCORDANCE WITH US FEDERAL OR OTHER APPLICABLE LAW IN POTABLE WATER SYSTEMS ANTICIPATED FOR HUMAN CONSUMPTION. PRODUCTS WITH "NP" IN THE DESCRIPTION ARE NOT LEAD FREE AND CAN ONLY BE INSTALLED IN NON-POTABLE APPLICATIONS. BUYER IS SOLELY RESPONSIBLE FOR PRODUCT SELECTION.

Looking for a more convenient way to pay your bill?

Log in to **Ferguson.com** and request access to Online Bill Pay.



TERMS:	NET 10TH PROX	ORIGINAL INVOICE	TOTAL DUE	\$6,733.60
--------	---------------	------------------	-----------	------------

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at <https://www.ferguson.com/content/website-info/terms-of-sale>, incorporated by reference. Seller may convert checks to ACH.

Application and Certificate for Payment

TO OWNER:		PROJECT:		APPLICATION NO:		Distribution to:	
COMMUNITY BANK BRANDON		COMMUNITY BANK HEADQUARTERS		219048-25		OWNER <input type="checkbox"/>	
P.O. DRAWER 1869				PERIOD TO: 08/31/21		ARCHITECT <input type="checkbox"/>	
BRANDON, MS 39043				CONTRACT FOR:		CONTRACTOR <input type="checkbox"/>	
FROM CONTRACTOR:		VIA ARCHITECT:		CONTRACT DATE:		FIELD <input type="checkbox"/>	
FOUNTAIN CONSTRUCTION CO., INC.		DALE PARTNERS ARCHITECT		07/12/19		OTHER <input type="checkbox"/>	
5655 HWY 18 SOUTH				PROJECT NOS:			
P. O. BOX 10506							
JACKSON, MS 39203-0506							

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 16,350,000.00
2. Net change by Change Orders	\$ -5,368,480.41
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 10,981,519.59
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 6,441,977.71
5. RETAINAGE:	
a. 5.0 % of Completed Work (Column D + E on G703)	\$ 320,029.39
b. 5.0 % of Stored Material (Column F on G703)	\$ 2,069.50
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 322,098.89
6. TOTAL EARNED LESS RETAINAGE	\$ 6,119,878.82
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 5,623,678.37
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 496,200.45
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 4,861,640.77

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 2,023,994.67	\$ -7,499,343.22
Total approved this Month	\$ 264,564.61	\$ -157,696.47
TOTALS	\$ 2,288,559.28	\$ -7,657,039.69
NET CHANGES by Change Order	\$	-5,368,480.41

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: FOUNTAIN CONSTRUCTION CO., INC.

By: [Signature]

State of: MISSISSIPPI

County of: Rankin

Subscribed and sworn to before me this 1st day of September, 2021

Notary Public: Donna S. Thompson

My Commission expires: 11/13/2022

Date: 9/1/2021



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 496,200.45

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: [Signature]

Date: September 1, 2021

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0001	DIVISION 00 - PROCUREMENT AND CONTRACTING REQUIREMENTS								
0002	Tax	572,272.00	191,029.30	14,224.38	0.00	205,253.68	35.87	367,018.32	10,262.66
0003	Building Permit	35,195.00	35,195.00	0.00	0.00	35,195.00	100.00	0.00	1,759.74
0004	Builders Risk, OCP, and Liability Insurance	70,461.00	70,461.00	0.00	0.00	70,461.00	100.00	0.00	3,523.05
0005	Bond	110,390.00	110,390.00	0.00	0.00	110,390.00	100.00	0.00	5,519.50
0006	Mobilization @ .2%	34,499.00	34,499.00	0.00	0.00	34,499.00	100.00	0.00	1,724.95
0007	Final Cleaning	39,365.00	0.00	0.00	0.00	0.00	0.00	39,365.00	0.00
0008	Punch list	10,550.00	0.00	0.00	0.00	0.00	0.00	10,550.00	0.00
0009	DIVISION 01 - GENERAL REQUIREMENTS								
0010	12100 Allowances								
0011	Rug Allowance	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
0012	13100 Project Management and Coordination								
0013	Project Management / Jobsite Supervision (16 = draws)	223,867.00	219,896.00	500.00	0.00	220,396.00	98.45	3,471.00	11,019.80
0015	015000 Temporary Facilities and Controls								
0016	Jobsite Sanitary and Drinking Water Facilities (16 = draws)	9,537.00	9,353.00	0.00	0.00	9,353.00	98.07	184.00	467.65
0017	Jobsite Communication (16 = draws)	1,941.00	1,817.00	0.00	0.00	1,817.00	93.61	124.00	90.85
0018	General Duty Equipment and Operators (16 = draws)	96,369.00	94,021.00	500.00	0.00	94,521.00	98.08	1,848.00	4,726.05
0019	Fuel (16 = draws)	26,803.00	25,825.00	200.00	0.00	26,025.00	97.10	778.00	1,301.25
0020	Temporary Utilities (16 = draws)	38,974.00	37,268.00	300.00	0.00	37,568.00	96.39	1,406.00	1,878.40

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0021	017419 Construction Waste Management and Disposal								
0022	Jobsite Cleanup / misc labor (16 = draws)	123,593.00	120,012.00	600.00	0.00	120,612.00	97.59	2,981.00	6,030.60
0023	Waste Disposal (16 = draws)	55,599.00	53,575.00	400.00	0.00	53,975.00	97.08	1,624.00	2,698.75
0024	17839 Project Record Documents	10,550.00	0.00	0.00	0.00	0.00	0.00	10,550.00	0.00
0025	DIVISION 03 - CONCRETE								
0026	31000 Concrete Forming and Accessories								
0027	Excavate, form footings	15,086.00	15,086.00	0.00	0.00	15,086.00	100.00	0.00	754.30
0028	Excavate, Form perimeter grade beam	25,357.00	25,357.00	0.00	0.00	25,357.00	100.00	0.00	1,267.85
0029	Excavate form elevator pit 1	9,864.00	9,864.00	0.00	0.00	9,864.00	100.00	0.00	493.20
0030	Excavate form elevator pit 2	9,864.00	9,864.00	0.00	0.00	9,864.00	100.00	0.00	493.20
0031	Form / prep slab on grade	10,676.00	10,676.00	0.00	0.00	10,676.00	100.00	0.00	533.80
0032	Form / prep 2nd floor slab	10,676.00	10,676.00	0.00	0.00	10,676.00	100.00	0.00	533.80
0033	Form / prep 3rd floor slab	10,676.00	10,676.00	0.00	0.00	10,676.00	100.00	0.00	533.80
0034	Form / prep 4th floor slab	10,676.00	10,676.00	0.00	0.00	10,676.00	100.00	0.00	533.80
0035	Excavate, form, dumpster / generator pad	11,605.00	0.00	0.00	0.00	0.00	0.00	11,605.00	0.00
0036	32000 Concrete Reinforcing								
0037	Reinforcing material shop drwgs	5,232.00	5,232.00	0.00	0.00	5,232.00	100.00	0.00	261.60
0038	Reinforcing material	49,593.00	49,593.00	0.00	0.00	49,593.00	100.00	0.00	2,479.65
0039	Fee on Reinforcing material	2,728.00	2,728.00	0.00	0.00	2,728.00	100.00	0.00	136.40
0040	Labor for reinforcing footings	2,901.00	2,901.00	0.00	0.00	2,901.00	100.00	0.00	145.05

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0041	Labor for reinforcing grade beams	6,382.00	6,382.00	0.00	0.00	6,382.00	100.00	0.00	319.10
0042	Labor for reinforcing elevator pit 1	3,858.00	3,858.00	0.00	0.00	3,858.00	100.00	0.00	192.90
0043	Labor for reinforcing elevator pit 2	3,858.00	3,858.00	0.00	0.00	3,858.00	100.00	0.00	192.90
0044	Labor for wire mesh slab on grade	2,262.00	2,262.00	0.00	0.00	2,262.00	100.00	0.00	113.10
0045	Labor for wire mesh 2nd floor	2,262.00	2,262.00	0.00	0.00	2,262.00	100.00	0.00	113.10
0046	Labor for wire mesh 3rd floor	2,262.00	2,262.00	0.00	0.00	2,262.00	100.00	0.00	113.10
0047	Labor for wire mesh 4th floor	2,262.00	2,262.00	0.00	0.00	2,262.00	100.00	0.00	113.10
0048	Labor for reinforcing @ dumpster / generator pad	3,481.00	0.00	0.00	0.00	0.00	0.00	3,481.00	0.00
0049	33000 Cast-In-Place Concrete								
0050	Concrete material @ foundation, upper floors and dumpster gen pad	221,418.00	219,357.75	0.00	0.00	219,357.75	99.07	2,060.25	10,967.89
0051	Fee on Concrete material	12,178.00	12,070.41	0.00	0.00	12,070.41	99.12	107.59	603.52
0052	Place and finish footings and grade beams	7,543.00	7,543.00	0.00	0.00	7,543.00	100.00	0.00	377.15
0053	Place & finish elevator pit 1	3,713.00	3,713.00	0.00	0.00	3,713.00	100.00	0.00	185.65
0054	Place & finish elevator pit 2	3,713.00	3,713.00	0.00	0.00	3,713.00	100.00	0.00	185.65
0055	Place & finish slab on grade	19,612.00	19,612.00	0.00	0.00	19,612.00	100.00	0.00	980.60
0056	Place and finish 2nd floor	19,612.00	19,612.00	0.00	0.00	19,612.00	100.00	0.00	980.60
0057	Place and finish 3rd floor	19,612.00	19,612.00	0.00	0.00	19,612.00	100.00	0.00	980.60
0058	Place and finish 4th floor	19,612.00	19,612.00	0.00	0.00	19,612.00	100.00	0.00	980.60
0059	Place and finish dumpster / generator pad	3,481.00	0.00	0.00	0.00	0.00	0.00	3,481.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0060	34500 Precast Architectural Concrete								
0061	Precast Concrete Material	1,723,553.00	1,556,697.38	0.00	0.00	1,556,697.38	90.32	166,855.62	77,834.88
0062	Fee on Precast Concrete Material	94,795.00	85,654.22	0.00	0.00	85,654.22	90.36	9,140.78	4,282.71
0063	Precast Erector Mobilization	23,790.00	23,790.00	0.00	0.00	23,790.00	100.00	0.00	1,189.50
0064	Precast Erection North Elevation	35,003.00	35,003.00	0.00	0.00	35,003.00	100.00	0.00	1,750.15
0065	Precast Erection South Elevation	39,549.00	39,549.00	0.00	0.00	39,549.00	100.00	0.00	1,977.45
0066	Precast Erection East Elevation	69,779.00	69,779.00	0.00	0.00	69,779.00	100.00	0.00	3,488.95
0067	Precast Erection West Elevation	69,779.00	69,779.00	0.00	0.00	69,779.00	100.00	0.00	3,488.95
0068	36200 Non-Shrink Grouting								
0069	Grout column bases	10,128.00	10,128.00	0.00	0.00	10,128.00	100.00	0.00	506.40
0070	DIVISION 04 - MASONRY								
0071	42000 Unit Masonry								
0072	Brick materials	16,000.00	0.00	0.00	0.00	0.00	0.00	16,000.00	0.00
0073	Fee on Brick Materials	880.00	0.00	0.00	0.00	0.00	0.00	880.00	0.00
0074	Brick labor	35,870.00	0.00	0.00	0.00	0.00	0.00	35,870.00	0.00
0075	42200 Concrete Unit Masonry								
0076	CMU materials	22,000.00	0.00	0.00	0.00	0.00	0.00	22,000.00	0.00
0077	Fee on CMU Materials	1,210.00	0.00	0.00	0.00	0.00	0.00	1,210.00	0.00
0078	CMU Labor	51,695.00	0.00	0.00	0.00	0.00	0.00	51,695.00	0.00
0079	DIVISION 05 - METALS								
0080	51200 Structural Steel Framing								
0081	Structural Steel Material	896,268.00	896,268.00	0.00	0.00	896,268.00	100.00	0.00	44,813.40

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0082	Fee on Structural Steel	49,295.00	49,295.00	0.00	0.00	49,295.00	100.00	0.00	2,464.75
0083	Steel Erector Mobilization	52,626.00	52,626.00	0.00	0.00	52,626.00	100.00	0.00	2,631.30
0084	Erect Columns	12,449.00	12,449.00	0.00	0.00	12,449.00	100.00	0.00	622.45
0085	Erect Beams 2nd floor	104,085.00	104,085.00	0.00	0.00	104,085.00	100.00	0.00	5,204.25
0086	Erect Beams 3rd floor	104,085.00	104,085.00	0.00	0.00	104,085.00	100.00	0.00	5,204.25
0087	Erect Beams 4th floor	104,085.00	104,085.00	0.00	0.00	104,085.00	100.00	0.00	5,204.25
0088	Erect Beams Roof	100,570.00	100,570.00	0.00	0.00	100,570.00	100.00	0.00	5,028.50
0089	Erect Misc bracing, bridging, kickers, etc... 1st floor	1,740.00	1,740.00	0.00	0.00	1,740.00	100.00	0.00	87.00
0090	Erect Misc bracing, bridging, kickers, etc... 2nd floor	2,901.00	2,901.00	0.00	0.00	2,901.00	100.00	0.00	145.05
0091	Erect Misc bracing, bridging, kickers, etc... 3rd floor	2,901.00	2,901.00	0.00	0.00	2,901.00	100.00	0.00	145.05
0092	Erect Misc bracing, bridging, kickers, etc... 4th floor	2,901.00	2,901.00	0.00	0.00	2,901.00	100.00	0.00	145.05
0093	Erect Misc bracing, bridging, kickers, etc... Roof	2,901.00	2,901.00	0.00	0.00	2,901.00	100.00	0.00	145.05
0094	52100 Steel Joist Framing								
0095	Joist Materials	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	3,750.00
0096	Fee on Joist Material	4,125.00	4,125.00	0.00	0.00	4,125.00	100.00	0.00	206.25
0097	Joist Erection @ drive thru	1,055.00	1,055.00	0.00	0.00	1,055.00	100.00	0.00	52.75
0098	Joist Erection @ roof	3,693.00	3,693.00	0.00	0.00	3,693.00	100.00	0.00	184.65
0099	53100 Steel Decking								
0100	Deck material	32,070.00	32,070.00	0.00	0.00	32,070.00	100.00	0.00	1,603.50
0101	Fee on Deck Material	1,672.00	1,672.00	0.00	0.00	1,672.00	100.00	0.00	83.60
0102	Erect Deck 2nd floor	10,550.00	10,550.00	0.00	0.00	10,550.00	100.00	0.00	527.50

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0103	Erect Deck 3rd floor	10,550.00	10,550.00	0.00	0.00	10,550.00	100.00	0.00	527.50
0104	Erect Deck 4th floor	10,550.00	10,550.00	0.00	0.00	10,550.00	100.00	0.00	527.50
0105	Erect Deck Roof	10,550.00	10,550.00	0.00	0.00	10,550.00	100.00	0.00	527.50
0106	54000 Cold-Formed Exterior Steel Stud Framing								
0107	55000 Metal Fabrications								
0108	Install lavatory vanity supports	2,076.00	1,030.00	0.00	0.00	1,030.00	49.61	1,046.00	51.50
0109	Install bollards	7,271.00	5,300.00	0.00	0.00	5,300.00	72.89	1,971.00	265.00
0110	Install Ladders	2,227.00	2,227.00	0.00	0.00	2,227.00	100.00	0.00	111.35
0111	SS plate at monumental stair balcony rail	8,406.00	0.00	0.00	0.00	0.00	0.00	8,406.00	0.00
0112	55113 Metal Pan Stairs								
0113	Stair 1 material	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
0114	Stair 2 material	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
0115	Fee on stair material	1,650.00	1,650.00	0.00	0.00	1,650.00	100.00	0.00	82.50
0116	Erect Stair 1	4,748.00	4,748.00	0.00	0.00	4,748.00	100.00	0.00	237.40
0117	Erect Stair 2	4,748.00	4,748.00	0.00	0.00	4,748.00	100.00	0.00	237.40
0118	55213 Pipe and Tube Railings								
0119	Pipe rail install	6,330.00	4,300.00	0.00	0.00	4,300.00	67.93	2,030.00	215.00
0120	57100 Decorative Metal Stairs								
0121	Monumental Stair material	56,100.00	56,100.00	0.00	0.00	56,100.00	100.00	0.00	2,805.00
0122	Fee on Monumental stair material	3,086.00	3,086.00	0.00	0.00	3,086.00	100.00	0.00	154.30
0123	Erect Monumental Stair	2,638.00	2,638.00	0.00	0.00	2,638.00	100.00	0.00	131.90
0124	Stainless Handrail material	34,491.00	0.00	0.00	0.00	0.00	0.00	34,491.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0125	Fee on stainless handrail material	1,897.00	0.00	0.00	0.00	0.00	0.00	1,897.00	0.00
0126	Stainless Handrail labor	8,883.00	0.00	0.00	0.00	0.00	0.00	8,883.00	0.00
0127	Quartz tread material	16,587.00	0.00	0.00	0.00	0.00	0.00	16,587.00	0.00
0128	Fee on Quartz tread material	612.00	0.00	0.00	0.00	0.00	0.00	612.00	0.00
0129	Quartz tread labor	7,689.00	0.00	0.00	0.00	0.00	0.00	7,689.00	0.00
0130	57313 Glazed Decorative Metal Railings								
0131	Balcony railing materials	56,667.00	0.00	0.00	0.00	0.00	0.00	56,667.00	0.00
0132	Fee on Balcony railing material	3,117.00	0.00	0.00	0.00	0.00	0.00	3,117.00	0.00
0133	Balcony railing labor	10,960.00	0.00	0.00	0.00	0.00	0.00	10,960.00	0.00
0134	57500 Decorative Formed Metal	603.00	0.00	0.00	0.00	0.00	0.00	603.00	0.00
0135	Aluminum Trellis material	181,214.00	74,080.00	40,710.00	0.00	114,790.00	63.34	66,424.00	5,739.50
0136	Fee on Aluminum Trellis material	9,967.00	3,515.23	2,240.35	0.00	5,755.58	57.75	4,211.42	287.78
0137	Aluminum Trellis Labor	52,552.00	25,600.00	4,354.64	0.00	29,954.64	57.00	22,597.36	1,497.73
0138	Aluminum Trellis Equipment	46,420.00	6,550.00	2,734.00	0.00	9,284.00	20.00	37,136.00	464.20
0139	Trellis embeds	3,165.00	3,165.00	0.00	0.00	3,165.00	100.00	0.00	158.25
0140	DIVISION 06 - WOOD, PLASTICS, AND COMPOSITES								
0141	61000 Rough Carpentry								
0142	Misc interior wood blocking	3,803.00	3,400.00	403.00	0.00	3,803.00	100.00	0.00	190.15
0143	Roof blocking	5,053.00	4,653.00	0.00	0.00	4,653.00	92.08	400.00	232.65
0144	Window blocking	19,654.00	19,254.00	400.00	0.00	19,654.00	100.00	0.00	982.70
0145	62023 Interior Finish Carpentry incls 64113, 64116, 64216, 64800								

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0146	Admin / Submittals	17,497.00	0.00	0.00	0.00	0.00	0.00	17,497.00	0.00
0147	1004, 1005, 204, 2005, 3004, 3005,4004,	5,855.00	0.00	0.00	0.00	0.00	0.00	5,855.00	0.00
0148	4117 ,4118 , 4120, 4122	6,293.00	0.00	0.00	0.00	0.00	0.00	6,293.00	0.00
0149	1413A, 4131A	2,026.00	0.00	0.00	0.00	0.00	0.00	2,026.00	0.00
0150	Exec Lounge 4202	11,025.00	0.00	0.00	0.00	0.00	0.00	11,025.00	0.00
0151	Board Room 4103	3,524.00	0.00	0.00	0.00	0.00	0.00	3,524.00	0.00
0152	Board Room 4103 Wall Panels	29,857.00	0.00	0.00	0.00	0.00	0.00	29,857.00	0.00
0153	Community 4210, 11,12	6,098.00	0.00	0.00	0.00	0.00	0.00	6,098.00	0.00
0154	Lobby 1012	5,592.00	0.00	0.00	0.00	0.00	0.00	5,592.00	0.00
0155	Lobby Reception 4002, 3020, 4003	25,004.00	0.00	0.00	0.00	0.00	0.00	25,004.00	0.00
0156	Small Conf 4143	16,616.00	0.00	0.00	0.00	0.00	0.00	16,616.00	0.00
0157	Copy 4135	4,051.00	0.00	0.00	0.00	0.00	0.00	4,051.00	0.00
0158	Work 4153	1,173.00	0.00	0.00	0.00	0.00	0.00	1,173.00	0.00
0159	Private Dining 4203	6,594.00	0.00	0.00	0.00	0.00	0.00	6,594.00	0.00
0160	Lobby Wall Panels 1012	21,469.00	20,000.00	0.00	0.00	20,000.00	93.16	1,469.00	1,000.00
0161	Maternity 3305B	1,319.00	0.00	0.00	0.00	0.00	0.00	1,319.00	0.00
0162	Work 3305	2,901.00	0.00	0.00	0.00	0.00	0.00	2,901.00	0.00
0163	Elevator Lobby 2001,3001	40,301.00	0.00	0.00	0.00	0.00	0.00	40,301.00	0.00
0164	Work 3109	15,350.00	0.00	0.00	0.00	0.00	0.00	15,350.00	0.00
0165	Break 3023	8,319.00	0.00	0.00	0.00	0.00	0.00	8,319.00	0.00
0166	Marketing Work 3403	10,365.00	0.00	0.00	0.00	0.00	0.00	10,365.00	0.00
0167	Marketing Collab 3400	31,930.00	0.00	0.00	0.00	0.00	0.00	31,930.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0168	Credit Work 3203	10,534.00	0.00	0.00	0.00	0.00	0.00	10,534.00	0.00
0169	Coffee 3342	2,506.00	0.00	0.00	0.00	0.00	0.00	2,506.00	0.00
0170	Lounge 1260	2,949.00	0.00	0.00	0.00	0.00	0.00	2,949.00	0.00
0171	Drive Thru Teller 1253	1,757.00	0.00	0.00	0.00	0.00	0.00	1,757.00	0.00
0172	Refreshment 1250	644.00	0.00	0.00	0.00	0.00	0.00	644.00	0.00
0173	Work Space 1256	3,017.00	0.00	0.00	0.00	0.00	0.00	3,017.00	0.00
0174	Teller 1253	17,830.00	0.00	0.00	0.00	0.00	0.00	17,830.00	0.00
0175	Reception 1201/1206	16,479.00	0.00	0.00	0.00	0.00	0.00	16,479.00	0.00
0176	Work 1208	965.00	0.00	0.00	0.00	0.00	0.00	965.00	0.00
0177	Teller Screen	21,707.00	0.00	0.00	0.00	0.00	0.00	21,707.00	0.00
0178	Conf 1203	965.00	0.00	0.00	0.00	0.00	0.00	965.00	0.00
0179	Mail 4135	6,821.00	0.00	0.00	0.00	0.00	0.00	6,821.00	0.00
0180	Beverage 4013	2,057.00	0.00	0.00	0.00	0.00	0.00	2,057.00	0.00
0181	Typ North Closets 3 ea	1,398.00	0.00	0.00	0.00	0.00	0.00	1,398.00	0.00
0182	Typ East Closets 7 ea	4,141.00	0.00	0.00	0.00	0.00	0.00	4,141.00	0.00
0183	Exec Asst Closet 2 ea	2,110.00	0.00	0.00	0.00	0.00	0.00	2,110.00	0.00
0184	Marketing Closets 2 ea	1,635.00	0.00	0.00	0.00	0.00	0.00	1,635.00	0.00
0185	Finish of Wood Cabinets	8,482.00	0.00	0.00	0.00	0.00	0.00	8,482.00	0.00
0186	Wood Base, Jambs, stops and trim	57,076.00	0.00	0.00	0.00	0.00	0.00	57,076.00	0.00
0187	DIVISION 07 - THERMAL AND MOISTURE PROTECTION								
0188	71113 Bituminous Damp proofing								
0189	Elevator pit waterproofing	10,550.00	10,550.00	0.00	0.00	10,550.00	100.00	0.00	527.50

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0190	Foundation Perimeter waterproofing	2,321.00	0.00	0.00	0.00	0.00	0.00	2,321.00	0.00
0191	72100 Thermal Insulation								
0192	Spray applied cellulose insulation material 1st flr	11,750.00	11,750.00	0.00	0.00	11,750.00	100.00	0.00	587.50
0193	Spray applied cellulose insulation material 2nd flr	11,750.00	11,750.00	0.00	0.00	11,750.00	100.00	0.00	587.50
0194	Spray applied cellulose insulation material 3rd flr	11,750.00	11,750.00	0.00	0.00	11,750.00	100.00	0.00	587.50
0195	Spray applied cellulose insulation material 4th flr	11,750.00	11,750.00	0.00	0.00	11,750.00	100.00	0.00	587.50
0196	Spray applied cellulose insulation material roof	11,750.00	11,750.00	0.00	0.00	11,750.00	100.00	0.00	587.50
0197	Spray applied cellulose insulation installation 1st flr	11,750.00	10,950.00	0.00	0.00	10,950.00	93.19	800.00	547.50
0198	Spray applied cellulose insulation installation 2nd flr	11,750.00	11,350.00	0.00	0.00	11,350.00	96.60	400.00	567.50
0199	Spray applied cellulose insulation installation 3rd flr	11,750.00	11,350.00	0.00	0.00	11,350.00	96.60	400.00	567.50
0200	Spray applied cellulose insulation installation 4th flr	11,750.00	10,950.00	0.00	0.00	10,950.00	93.19	800.00	547.50
0201	Spray applied cellulose insulation installation roof	11,750.00	11,750.00	0.00	0.00	11,750.00	100.00	0.00	587.50
0202	74213.23 Metal Composite Material Wall Panels								
0203	Composite wall panel materials	61,259.00	7,921.84	0.00	0.00	7,921.84	12.93	53,337.16	396.09
0204	Fee on Composite wall panel material	3,194.00	435.95	0.00	0.00	435.95	13.65	2,758.05	21.80
0205	Composite wall panel installation east elevation	16,845.00	0.00	0.00	0.00	0.00	0.00	16,845.00	0.00
0206	Composite wall panel installation west elevation	16,845.00	0.00	0.00	0.00	0.00	0.00	16,845.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0207	75423 Thermoplastic Polyolefin (TPO) Roofing								
0208	Roofing Sub Mobilization	2,532.00	2,532.00	0.00	0.00	2,532.00	100.00	0.00	126.60
0209	Equipment	12,238.00	11,366.00	0.00	0.00	11,366.00	92.87	872.00	568.30
0210	Rigid insulation material	70,500.00	70,500.00	0.00	0.00	70,500.00	100.00	0.00	3,525.00
0211	TPO material	24,000.00	24,000.00	0.00	0.00	24,000.00	100.00	0.00	1,200.00
0212	Fee on Roofing material	5,198.00	5,198.00	0.00	0.00	5,198.00	100.00	0.00	259.90
0213	Roof install at drive thru	6,485.00	0.00	0.00	0.00	0.00	0.00	6,485.00	0.00
0214	Roof install low roof under pavers	7,512.00	0.00	0.00	0.00	0.00	0.00	7,512.00	0.00
0215	Roof install high roof	87,915.00	86,023.00	0.00	0.00	86,023.00	97.85	1,892.00	4,301.15
0216	76200 Sheet Metal Flashing and Trim								
0217	Sheet metal material	7,500.00	0.00	0.00	0.00	0.00	0.00	7,500.00	0.00
0218	Fee on Sheet Metal Material	412.00	0.00	0.00	0.00	0.00	0.00	412.00	0.00
0219	77200 Roof Accessories								
0220	Roof hatch material	2,400.00	2,400.00	0.00	0.00	2,400.00	100.00	0.00	120.00
0221	Fee on roof hatch material	132.00	132.00	0.00	0.00	132.00	100.00	0.00	6.60
0222	78100 Applied Fireproofing								
0223	Applied fireproofing material 1st flr	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85
0224	Applied fireproofing material 2nd flr	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85
0225	Applied fireproofing material 3rd flr	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85
0226	Applied fireproofing material 4th flr	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0227	Applied fireproofing material roof	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85
0228	Applied fireproofing labor 1st flr	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85
0229	Applied fireproofing labor 2nd flr	18,897.00	18,897.00	0.00	0.00	18,897.00	100.00	0.00	944.85
0230	Applied fireproofing labor 3rd flr	18,897.00	18,397.00	0.00	0.00	18,397.00	97.35	500.00	919.85
0231	Applied fireproofing labor 4th flr	18,897.00	18,100.00	0.00	0.00	18,100.00	95.78	797.00	905.00
0232	Applied fireproofing labor roof	18,897.00	18,397.00	0.00	0.00	18,397.00	97.35	500.00	919.85
0233	78413 Penetration Fire stopping	7,000.00	6,000.00	500.00	0.00	6,500.00	92.86	500.00	325.00
0234	78446 Fire-Resistive Joint Systems	5,500.00	5,000.00	0.00	0.00	5,000.00	90.91	500.00	250.00
0235	79200 Joint Sealants								
0236	Precast joint sealants north elev	6,383.00	6,100.00	0.00	0.00	6,100.00	95.57	283.00	305.00
0237	Precast joint sealants south elev	6,383.00	3,000.00	2,300.00	0.00	5,300.00	83.03	1,083.00	265.00
0238	Precast joint sealants east elev	12,766.00	11,297.90	0.00	0.00	11,297.90	88.50	1,468.10	564.90
0239	Precast joint sealants west elev	12,766.00	12,212.80	0.00	0.00	12,212.80	95.67	553.20	610.64
0240	Site concrete joints	3,693.00	0.00	0.00	0.00	0.00	0.00	3,693.00	0.00
0241	Acoustical sealants at penetrations	7,913.00	0.00	0.00	0.00	0.00	0.00	7,913.00	0.00
0242	DIVISION 08 - OPENINGS								
0243	81113 Hollow Metal Doors and Frames								
0244	Hollow metal materials	8,026.00	4,013.00	0.00	0.00	4,013.00	50.00	4,013.00	200.65
0245	Fee on Hollow metal material	441.00	220.50	0.00	0.00	220.50	50.00	220.50	11.03
0246	Hollow metal frame install	3,028.00	2,000.00	0.00	0.00	2,000.00	66.05	1,028.00	100.00
0247	81216 Aluminum Frames w/ 84113								
0248	81416 Flush Wood Doors								

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0249	Wood Door material	105,197.00	0.00	0.00	0.00	0.00	0.00	105,197.00	0.00
0250	Fee on wood door material	5,786.00	0.00	0.00	0.00	0.00	0.00	5,786.00	0.00
0251	Wood Door labor 1st flr incs hardware	6,693.00	0.00	0.00	0.00	0.00	0.00	6,693.00	0.00
0252	Wood Door labor 2nd flr incs hardware	2,953.00	0.00	0.00	0.00	0.00	0.00	2,953.00	0.00
0253	Wood Door labor 3rd flr incs hardware	15,356.00	0.00	0.00	0.00	0.00	0.00	15,356.00	0.00
0254	Wood Door labor 4th flr incs hardware	5,709.00	0.00	0.00	0.00	0.00	0.00	5,709.00	0.00
0255	87100 Door Hardware								
0256	Door Hardware material	114,993.00	0.00	0.00	0.00	0.00	0.00	114,993.00	0.00
0257	Fee on Door hardware material	6,325.00	0.00	0.00	0.00	0.00	0.00	6,325.00	0.00
0258	Door hardware labor is with doors								
0259	Install Electric Hardware	58,290.00	0.00	0.00	0.00	0.00	0.00	58,290.00	0.00
0260	84113 Aluminum Framed Entrances and Storefronts								
0261	Aluminum Entrances and storefront material	244,703.00	73,560.00	163,763.00	0.00	237,323.00	96.98	7,380.00	11,866.15
0262	Fee on aluminum entrances and storefronts	13,459.00	4,048.15	9,012.21	0.00	13,060.36	97.04	398.64	653.01
0263	Fabrication labor	28,200.00	26,000.00	0.00	0.00	26,000.00	92.20	2,200.00	1,300.00
0264	Storefront frame installation labor East Elev	12,900.00	1,500.00	0.00	0.00	1,500.00	11.63	11,400.00	75.00
0265	Storefront frame installation labor West Elev	12,900.00	1,500.00	0.00	0.00	1,500.00	11.63	11,400.00	75.00
0266	Storefront frame installation labor North Elev	16,000.00	1,500.00	0.00	0.00	1,500.00	9.38	14,500.00	75.00
0267	Storefront frame installation labor South Elev	16,000.00	1,500.00	0.00	0.00	1,500.00	9.38	14,500.00	75.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0268	Aluminum Entrances prep and installation	18,400.00	0.00	0.00	0.00	0.00	0.00	18,400.00	0.00
0269	F4 door frame installation	17,600.00	0.00	0.00	0.00	0.00	0.00	17,600.00	0.00
0270	84226 All-Glass Entrances								
0271	All glass doors and hardware	79,167.00	0.00	0.00	0.00	0.00	0.00	79,167.00	0.00
0272	Fee on All Glass doors and hardware	4,354.00	0.00	0.00	0.00	0.00	0.00	4,354.00	0.00
0273	All glass door installation	22,366.00	0.00	0.00	0.00	0.00	0.00	22,366.00	0.00
0274	84413 Glazed Aluminum Curtain Walls								
0275	Aluminum Stock lengths	106,425.00	106,425.00	0.00	0.00	106,425.00	100.00	0.00	5,321.25
0276	Fee on Glazed alum curtain wall materials	5,853.00	5,853.00	0.00	0.00	5,853.00	100.00	0.00	292.65
0277	Curtainwall installation East Elev	24,800.00	7,500.00	4,900.00	0.00	12,400.00	50.00	12,400.00	620.00
0278	Curtainwall installation West Elev	24,800.00	20,800.00	2,000.00	0.00	22,800.00	91.94	2,000.00	1,140.00
0279	Curtainwall installation North Elev	35,000.00	33,750.00	0.00	0.00	33,750.00	96.43	1,250.00	1,687.50
0280	Curtainwall installation South Elev	35,000.00	9,500.00	2,750.00	0.00	12,250.00	35.00	22,750.00	612.50
0281	88000 Glazing								
0282	Glazing materials	311,587.00	50,000.00	70,000.00	0.00	120,000.00	38.51	191,587.00	6,000.00
0283	Fee on Glazing materials	17,137.00	2,751.60	3,852.24	0.00	6,603.84	38.54	10,533.16	330.19
0284	Glazing installation labor East Elev	9,500.00	0.00	2,000.00	0.00	2,000.00	21.05	7,500.00	100.00
0285	Glazing installation labor West Elev	9,500.00	5,000.00	2,000.00	0.00	7,000.00	73.68	2,500.00	350.00
0286	Glazing installation labor North Elev	11,980.00	9,000.00	1,900.00	0.00	10,900.00	90.98	1,080.00	545.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0287	Glazing installation labor South Elev	11,980.00	0.00	0.00	0.00	0.00	0.00	11,980.00	0.00
0288	88300 Mirrors								
0289	Mirrors materials	9,468.00	0.00	0.00	0.00	0.00	0.00	9,468.00	0.00
0290	Fee on Mirrors	521.00	0.00	0.00	0.00	0.00	0.00	521.00	0.00
0291	Mirror install	2,638.00	0.00	0.00	0.00	0.00	0.00	2,638.00	0.00
0292	83313 Coiling Counter Shutters	15,247.00	0.00	0.00	0.00	0.00	0.00	15,247.00	0.00
0293	DIVISION 09 - FINISHES								
0294	92216 Non-Structural Metal Framing								
0295	Drywall sub mobilization	18,463.00	18,463.00	0.00	0.00	18,463.00	100.00	0.00	923.15
0296	Metal stud materials	141,954.00	141,954.00	0.00	0.00	141,954.00	100.00	0.00	7,097.71
0297	Fee on metal stud material	7,807.00	7,807.00	0.00	0.00	7,807.00	100.00	0.00	390.35
0298	Batt insulation materials	90,250.00	18,050.00	18,050.00	0.00	36,100.00	40.00	54,150.00	1,805.00
0299	Fee on insulation material	4,964.00	993.33	993.33	0.00	1,986.66	40.02	2,977.34	99.34
0300	Perimeter Metal Stud Labor 1st flr	14,582.00	10,500.00	0.00	0.00	10,500.00	72.01	4,082.00	525.00
0301	Perimeter Metal Stud Labor 2nd flr	11,916.00	3,000.00	6,532.80	0.00	9,532.80	80.00	2,383.20	476.64
0302	Perimeter Metal Stud Labor 3rd flr	11,916.00	10,400.00	920.20	0.00	11,320.20	95.00	595.80	566.01
0303	Perimeter Metal Stud Labor 4th flr	11,916.00	10,400.00	920.20	0.00	11,320.20	95.00	595.80	566.01
0304	Interior Metal Stud Labor 1st flr	23,489.00	23,089.00	0.00	0.00	23,089.00	98.30	400.00	1,154.45
0305	Interior Metal Stud Labor 2nd flr	11,744.00	11,170.00	574.00	0.00	11,744.00	100.00	0.00	587.20
0306	Interior Metal Stud Labor 3rd flr	41,105.00	41,105.00	0.00	0.00	41,105.00	100.00	0.00	2,055.25
0307	Interior Metal Stud Labor 4th flr	41,105.00	41,105.00	0.00	0.00	41,105.00	100.00	0.00	2,055.25

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(H) % (G/C)	(I) BALANCE TO FINISH (C-G)	(J) RETENTION
0308	Batt insulation labor	20,500.00	6,000.00	0.00	0.00	6,000.00	29.27	14,500.00	300.00
0309	92400 Cement Plastering	20,206.00	0.00	0.00	0.00	0.00	0.00	20,206.00	0.00
0310	92900 Gypsum Board								
0311	Gyp BD materials	199,530.00	148,203.00	39,906.00	0.00	188,109.00	94.28	11,421.00	9,405.45
0312	Fee on Gyp BD materials	10,974.00	8,155.89	2,196.11	0.00	10,352.00	94.33	622.00	517.60
0313	Gyp Bd Labor 1st flr	40,631.00	12,189.30	0.00	0.00	12,189.30	30.00	28,441.70	609.47
0314	Gyp Bd Labor 2nd flr	25,856.00	15,513.60	7,000.00	0.00	22,513.60	87.07	3,342.40	1,125.68
0315	Gyp Bd Labor 3rd flr	62,793.00	56,513.70	4,000.00	0.00	60,513.70	96.37	2,279.30	3,025.68
0316	Gyp Bd Labor 4th flr	62,793.00	40,815.45	9,418.95	0.00	50,234.40	80.00	12,558.60	2,511.73
0317	93000 Tiling								
0318	Ceramic Materials	186,090.00	40,186.79	0.00	0.00	40,186.79	21.60	145,903.21	2,009.34
0319	Fee on Gyp BD materials	10,235.00	2,211.56	0.00	0.00	2,211.56	21.61	8,023.44	110.58
0320	Ceramic Labor 1st flr	93,209.00	0.00	0.00	0.00	0.00	0.00	93,209.00	0.00
0321	Ceramic Labor 2nd flr	9,200.00	0.00	0.00	0.00	0.00	0.00	9,200.00	0.00
0322	Ceramic Labor 3rd flr	33,971.00	0.00	3,000.00	0.00	3,000.00	8.83	30,971.00	150.00
0323	Ceramic Labor 4th flr	61,507.00	0.00	3,000.00	0.00	3,000.00	4.88	58,507.00	150.00
0324	95123 Acoustical Tile Ceilings								
0325	Acoustical Grid material	26,580.00	0.00	0.00	0.00	0.00	0.00	26,580.00	0.00
0326	Acoustical Tile material	121,150.00	0.00	0.00	0.00	0.00	0.00	121,150.00	0.00
0327	Wood Ceiling material	104,912.00	0.00	0.00	0.00	0.00	0.00	104,912.00	0.00
0328	Fee on Acoustical materials	13,895.00	0.00	0.00	0.00	0.00	0.00	13,895.00	0.00
0329	Acoustical Grid labor	17,500.00	0.00	0.00	0.00	0.00	0.00	17,500.00	0.00
0330	Acoustical Tile labor	9,759.00	0.00	0.00	0.00	0.00	0.00	9,759.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0331	Wood Ceiling labor	4,750.00	0.00	0.00	0.00	0.00	0.00	4,750.00	0.00
0332	96400 Wood Flooring								
0333	Wood Flooring materials	7,800.00	0.00	0.00	0.00	0.00	0.00	7,800.00	0.00
0334	Fee on Wood Flooring materials	429.00	0.00	0.00	0.00	0.00	0.00	429.00	0.00
0335	Wood Flooring labor	4,431.00	0.00	0.00	0.00	0.00	0.00	4,431.00	0.00
0336	96513 Resilient Base and Accessories w/ 96519								
0337	96519 Resilient Tile Flooring								
0338	Resilient materials	5,470.00	0.00	0.00	0.00	0.00	0.00	5,470.00	0.00
0339	Fee on Resilient materials	301.00	0.00	0.00	0.00	0.00	0.00	301.00	0.00
0340	Resilient Labor 1st flr	1,102.00	0.00	0.00	0.00	0.00	0.00	1,102.00	0.00
0341	Resilient Labor 2nd flr	2,310.00	0.00	0.00	0.00	0.00	0.00	2,310.00	0.00
0342	Resilient Labor 3rd flr	3,023.00	0.00	0.00	0.00	0.00	0.00	3,023.00	0.00
0343	Resilient Labor 4th flr	1,867.00	0.00	0.00	0.00	0.00	0.00	1,867.00	0.00
0344	96813 Tile Carpeting								
0345	Carpet Materials	142,690.00	0.00	0.00	0.00	0.00	0.00	142,690.00	0.00
0346	Fee on Carpet materials	7,848.00	0.00	0.00	0.00	0.00	0.00	7,848.00	0.00
0347	Carpet Labor 1st flr	2,701.00	0.00	0.00	0.00	0.00	0.00	2,701.00	0.00
0348	Carpet Labor 2nd flr	6,372.00	0.00	0.00	0.00	0.00	0.00	6,372.00	0.00
0349	Carpet Labor 3rd flr	23,664.00	0.00	0.00	0.00	0.00	0.00	23,664.00	0.00
0350	Carpet Labor 4th flr	17,942.00	0.00	0.00	0.00	0.00	0.00	17,942.00	0.00
0351	97200 Wall Coverings								
0352	Wall Covering Material	103,508.00	0.00	0.00	0.00	0.00	0.00	103,508.00	0.00
0353	Fee on Wall Covering materials	5,693.00	0.00	0.00	0.00	0.00	0.00	5,693.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0354	Wall Covering Labor	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
0355	96723 Resinous Flooring	9,891.00	0.00	0.00	0.00	0.00	0.00	9,891.00	0.00
0356	98433 Sound-Absorbing Wall Units								
0357	Acoustical wall panel material	35,170.00	0.00	0.00	0.00	0.00	0.00	35,170.00	0.00
0358	Fee on Acoustical wall panel materials	1,934.00	0.00	0.00	0.00	0.00	0.00	1,934.00	0.00
0359	Acoustical wall panel labor	8,427.00	0.00	0.00	0.00	0.00	0.00	8,427.00	0.00
0360	99123 Painting								
0361	Tape Float and Finish 1st flr	27,500.00	2,750.00	0.00	0.00	2,750.00	10.00	24,750.00	137.50
0362	Tape Float and Finish 2nd flr	17,500.00	1,750.00	8,750.00	0.00	10,500.00	60.00	7,000.00	525.00
0363	Tape Float and Finish 3rd flr	42,500.00	27,625.00	6,375.00	0.00	34,000.00	80.00	8,500.00	1,700.00
0364	Tape Float and Finish 4th flr	42,500.00	25,500.00	8,500.00	0.00	34,000.00	80.00	8,500.00	1,700.00
0365	Prime paint 1st flr	10,419.00	0.00	0.00	0.00	0.00	0.00	10,419.00	0.00
0366	Prime paint 2nd flr	6,630.00	0.00	0.00	0.00	0.00	0.00	6,630.00	0.00
0367	Prime paint 3rd flr	16,100.00	0.00	0.00	0.00	0.00	0.00	16,100.00	0.00
0368	Prime paint 4th flr	16,100.00	0.00	0.00	0.00	0.00	0.00	16,100.00	0.00
0369	Finish Paint 1st flr	18,340.00	0.00	0.00	0.00	0.00	0.00	18,340.00	0.00
0370	Finish Paint 2nd flr	11,670.00	0.00	0.00	0.00	0.00	0.00	11,670.00	0.00
0371	Finish Paint 3rd flr	28,300.00	0.00	0.00	0.00	0.00	0.00	28,300.00	0.00
0372	Finish Paint 4th flr	28,300.00	0.00	0.00	0.00	0.00	0.00	28,300.00	0.00
0373	Paint CMU	4,785.00	0.00	0.00	0.00	0.00	0.00	4,785.00	0.00
0374	DIVISION 10 - SPECIALTIES								
0375	101423 Panel Signage								

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0376	Signage	6,388.00	0.00	0.00	0.00	0.00	0.00	6,388.00	0.00
0377	Fee on Signage	351.00	0.00	0.00	0.00	0.00	0.00	351.00	0.00
0378	102239 Folding Panel Partitions	63,300.00	0.00	0.00	0.00	0.00	0.00	63,300.00	0.00
0379	102600 Wall and Door Protection	3,300.00	0.00	0.00	0.00	0.00	0.00	3,300.00	0.00
0380	Wall protection material	24,045.00	0.00	0.00	0.00	0.00	0.00	24,045.00	0.00
0381	Fee on Wall Protection materials	1,322.00	0.00	0.00	0.00	0.00	0.00	1,322.00	0.00
0382	Wall protection labor	5,275.00	0.00	0.00	0.00	0.00	0.00	5,275.00	0.00
0383	102800 Toilet, Bath, and Laundry Accessories	275.00	0.00	0.00	0.00	0.00	0.00	275.00	0.00
0384	Toilet Accessory material	25,750.00	0.00	0.00	0.00	0.00	0.00	25,750.00	0.00
0385	Fee on Toilet Accessory materials	1,416.00	0.00	0.00	0.00	0.00	0.00	1,416.00	0.00
0386	Toilet Accessory labor	3,393.00	0.00	0.00	0.00	0.00	0.00	3,393.00	0.00
0387	104413 Fire Protection Cabinets w/ fire extinguishers								
0388	Fire Ext and cabinets material	2,269.00	0.00	2,269.00	0.00	2,269.00	100.00	0.00	113.45
0389	Fee on Fire Extinguisher materials	125.00	0.00	125.00	0.00	125.00	100.00	0.00	6.25
0390	Fire Ext and cabinets labor	574.00	0.00	0.00	0.00	0.00	0.00	574.00	0.00
0391	105500 Postal Specialties								
0392	Mailbox material	6,984.00	0.00	0.00	0.00	0.00	0.00	6,984.00	0.00
0393	Fee on Mailbox materials	384.00	0.00	0.00	0.00	0.00	0.00	384.00	0.00
0394	Mailbox labor	791.00	0.00	0.00	0.00	0.00	0.00	791.00	0.00
0395	107500 Flagpoles								
0396	Flagpole material	1,888.00	0.00	0.00	0.00	0.00	0.00	1,888.00	0.00
0397	Fee on Mailbox materials	104.00	0.00	0.00	0.00	0.00	0.00	104.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0398	Flagpole labor	528.00	0.00	0.00	0.00	0.00	0.00	528.00	0.00
0399	DIVISION 11 - EQUIPMENT								
0400	113100 Residential Appliances								
0401	Ice Cuber with Bin	1,270.00	0.00	0.00	0.00	0.00	0.00	1,270.00	0.00
0402	All-Refrigerator	930.00	0.00	0.00	0.00	0.00	0.00	930.00	0.00
0403	Under counter Refrigerator	1,935.00	0.00	0.00	0.00	0.00	0.00	1,935.00	0.00
0404	Microwave Oven	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
0405	Fee on Residential Appliances	282.00	0.00	0.00	0.00	0.00	0.00	282.00	0.00
0406	114000 Food Service Equipment								
0407	Drop-In Sink	377.00	0.00	0.00	0.00	0.00	0.00	377.00	0.00
0408	Reach-In Refrigerator	3,799.00	0.00	0.00	0.00	0.00	0.00	3,799.00	0.00
0409	Proofer Cabinet, Mobile	2,743.00	0.00	0.00	0.00	0.00	0.00	2,743.00	0.00
0410	Convection Oven, Electric	1,471.00	0.00	0.00	0.00	0.00	0.00	1,471.00	0.00
0411	Reach-In Under counter Freezer	3,747.00	0.00	0.00	0.00	0.00	0.00	3,747.00	0.00
0412	Commercial Waste Container	86.00	0.00	0.00	0.00	0.00	0.00	86.00	0.00
0413	Dishwasher, Under counter	5,425.00	0.00	0.00	0.00	0.00	0.00	5,425.00	0.00
0414	Custom Stainless Steel 3-Compartment Corner Sink	3,590.00	0.00	0.00	0.00	0.00	0.00	3,590.00	0.00
0415	Wall / Splash Mount Faucet	101.00	0.00	0.00	0.00	0.00	0.00	101.00	0.00
0416	Pre-Rinse Faucet Assembly	307.00	0.00	0.00	0.00	0.00	0.00	307.00	0.00
0417	Smart Wall Shelving	256.00	0.00	0.00	0.00	0.00	0.00	256.00	0.00
0418	Disposer	1,770.00	0.00	0.00	0.00	0.00	0.00	1,770.00	0.00
0419	Bussing Utility Transport Cart, Plastic	303.00	0.00	0.00	0.00	0.00	0.00	303.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0420	Hand Sink	154.00	0.00	0.00	0.00	0.00	0.00	154.00	0.00
0421	Mop Sink Cabinet	3,883.00	0.00	0.00	0.00	0.00	0.00	3,883.00	0.00
0422	Ice Cuber	3,951.00	0.00	0.00	0.00	0.00	0.00	3,951.00	0.00
0423	Custom Stainless Steel Work Table	926.00	0.00	0.00	0.00	0.00	0.00	926.00	0.00
0424	Custom Stainless Steel Counter w/ Overshelf	7,762.00	0.00	0.00	0.00	0.00	0.00	7,762.00	0.00
0425	Installation	3,349.00	0.00	0.00	0.00	0.00	0.00	3,349.00	0.00
0426	Fee on Food Service Equipment	2,420.00	0.00	0.00	0.00	0.00	0.00	2,420.00	0.00
0427	DIVISION 12 - FURNISHINGS								
0428	122413 Roller Window Shades								
0429	Roller shade material	107,790.00	0.00	0.00	0.00	0.00	0.00	107,790.00	0.00
0430	Fee on Roller Shade materials	5,928.00	0.00	0.00	0.00	0.00	0.00	5,928.00	0.00
0431	Roller shade labor	23,054.00	0.00	0.00	0.00	0.00	0.00	23,054.00	0.00
0432	DIVISION 14 - CONVEYING EQUIPMENT								
0433	142400 Hydraulic Elevators								
0434	Elevator 1								
0435	Preproduction / engineering DUE UPON ORDER PLACEMENT	93,672.00	93,672.00	0.00	0.00	93,672.00	100.00	0.00	4,683.60
0436	Jack Hole	18,735.00	18,735.00	0.00	0.00	18,735.00	100.00	0.00	936.75
0437	Material	28,102.00	28,102.00	0.00	0.00	28,102.00	100.00	0.00	1,405.10
0438	Labor	46,836.00	3,500.00	0.00	0.00	3,500.00	7.47	43,336.00	175.00
0439	Elevator 2								
0440	Preproduction / engineering - DUE UPON ORDER PLACEMENT	93,672.00	93,672.00	0.00	0.00	93,672.00	100.00	0.00	4,683.60

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0441	Jack Hole	18,735.00	18,735.00	0.00	0.00	18,735.00	100.00	0.00	936.75
0442	Material	28,102.00	28,102.00	0.00	0.00	28,102.00	100.00	0.00	1,405.10
0443	Labor	46,836.00	3,500.00	0.00	0.00	3,500.00	7.47	43,336.00	175.00
0444	Elevator 3								
0445	Preproduction / engineering - DUE UPON ORDER PLACEMENT	69,892.00	69,892.00	0.00	0.00	69,892.00	100.00	0.00	3,494.60
0446	Jack Hole	13,978.00	13,978.00	0.00	0.00	13,978.00	100.00	0.00	698.90
0447	Material	20,967.00	20,967.00	0.00	0.00	20,967.00	100.00	0.00	1,048.35
0448	Labor	34,947.00	2,100.00	0.00	0.00	2,100.00	6.01	32,847.00	105.00
0449	DIVISION 21-FIRE SUPPRESSION								
0450	211313 Fire Protection	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0451	Engineering / Shop Drwgs	4,009.00	4,009.00	0.00	0.00	4,009.00	100.00	0.00	200.45
0452	Material riser and standpipe	10,812.00	6,189.88	0.00	0.00	6,189.88	57.25	4,622.12	309.49
0453	Fire Sprinkler material 1st floor	17,148.00	17,148.00	0.00	0.00	17,148.00	100.00	0.00	857.40
0454	Fire Sprinkler material 2nd floor	8,625.00	8,625.00	0.00	0.00	8,625.00	100.00	0.00	431.25
0455	Fire Sprinkler material 3rd floor	18,066.00	17,047.18	0.00	0.00	17,047.18	94.36	1,018.82	852.36
0456	Fire Sprinkler material 4th floor	18,089.00	15,345.27	0.00	0.00	15,345.27	84.83	2,743.73	767.26
0457	Labor riser and standpipe	9,495.00	8,500.00	0.00	0.00	8,500.00	89.52	995.00	425.00
0458	Fire Sprinkler labor 1st flr	23,210.00	22,210.00	0.00	0.00	22,210.00	95.69	1,000.00	1,110.50
0459	Fire Sprinkler labor 2nd flr	18,990.00	17,990.00	0.00	0.00	17,990.00	94.73	1,000.00	899.50
0460	Fire Sprinkler labor 3rd flr	23,210.00	22,510.00	0.00	0.00	22,510.00	96.98	700.00	1,125.50
0461	Fire Sprinkler labor 4th flr	23,210.00	21,700.00	0.00	0.00	21,700.00	93.49	1,510.00	1,085.00
0462	Final Testing / Commissioning	1,583.00	0.00	0.00	0.00	0.00	0.00	1,583.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0463	DIVISION 22 - PLUMBING								
0464	Plumbing sub mobilization	10,324.00	10,324.00	0.00	0.00	10,324.00	100.00	0.00	516.20
0465	Plumbing General Conditions	14,676.00	14,676.00	0.00	0.00	14,676.00	100.00	0.00	733.80
0466	Underground Sewer material	9,680.00	9,680.00	0.00	0.00	9,680.00	100.00	0.00	484.00
0467	Underground Sewer labor	30,320.00	30,320.00	0.00	0.00	30,320.00	100.00	0.00	1,516.00
0468	Above Grade Sewer and Vent material	53,185.00	53,185.00	0.00	0.00	53,185.00	100.00	0.00	2,659.25
0469	Above Grade Sewer and Vent labor	71,815.00	71,815.00	0.00	0.00	71,815.00	100.00	0.00	3,590.75
0470	Underground Storm Drainage	4,500.00	4,500.00	0.00	0.00	4,500.00	100.00	0.00	225.00
0471	Above Grade Storm Drainage material	36,300.00	36,300.00	0.00	0.00	36,300.00	100.00	0.00	1,815.00
0472	Above Grade Storm Drainage labor	29,950.00	29,950.00	0.00	0.00	29,950.00	100.00	0.00	1,497.52
0473	Domestic Water Piping material	49,515.00	49,515.00	0.00	0.00	49,515.00	100.00	0.00	2,475.76
0474	Domestic Water Piping labor	50,985.00	50,475.15	0.00	0.00	50,475.15	99.00	509.85	2,523.76
0475	Plumbing Fixtures material	79,241.00	17,433.02	60,223.16	0.00	77,656.18	98.00	1,584.82	3,882.80
0476	Fee on plumbing Fixture material	4,359.00	784.62	3,356.43	0.00	4,141.05	95.00	217.95	207.06
0477	Plumbing Fixtures labor	36,393.00	8,734.32	1,455.72	0.00	10,190.04	28.00	26,202.96	509.51
0478	Insulation	35,000.00	29,050.00	4,550.00	0.00	33,600.00	96.00	1,400.00	1,680.00
0479	DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING								
0480	HVAC Sub Mobilization	14,221.00	14,221.00	0.00	0.00	14,221.00	100.00	0.00	711.05
0481	Preconstruction / submittals	19,518.00	19,518.00	0.00	0.00	19,518.00	100.00	0.00	975.90
0482	Water source heat pumps material	398,000.00	284,676.59	113,323.41	0.00	398,000.00	100.00	0.00	19,900.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0483	Fee on Water Source heat pump material	21,890.00	16,640.95	5,249.05	0.00	21,890.00	100.00	0.00	1,094.50
0484	Water source heat pumps labor	37,136.00	36,636.00	500.00	0.00	37,136.00	100.00	0.00	1,856.80
0485	Cooling Tower material	127,000.00	106,458.00	0.00	0.00	106,458.00	83.83	20,542.00	5,322.90
0486	Fee on Cooling Tower material	6,985.00	5,858.59	0.00	0.00	5,858.59	83.87	1,126.41	292.93
0487	Cooling Tower labor	4,220.00	0.00	0.00	0.00	0.00	0.00	4,220.00	0.00
0488	Pumps / Accessories material	17,800.00	15,466.00	0.00	0.00	15,466.00	86.89	2,334.00	773.30
0489	Fee on pumps material	979.00	851.12	0.00	0.00	851.12	86.94	127.88	42.56
0490	Pumps / Accessories labor	5,064.00	4,664.00	0.00	0.00	4,664.00	92.10	400.00	233.20
0491	Geo Thermal Piping material	156,140.00	155,640.00	0.00	0.00	155,640.00	99.68	500.00	7,782.00
0492	Geo Thermal Piping labor	151,920.00	151,180.00	0.00	0.00	151,180.00	99.51	740.00	7,559.00
0493	ERV material	36,700.00	36,700.00	0.00	0.00	36,700.00	100.00	0.00	1,835.00
0494	Fee on ERV material	2,019.00	2,019.00	0.00	0.00	2,019.00	100.00	0.00	100.95
0495	ERV labor	3,587.00	3,587.00	0.00	0.00	3,587.00	100.00	0.00	179.35
0496	Grilles / Registers / Diffusers material	50,640.00	0.00	43,044.00	0.00	43,044.00	85.00	7,596.00	2,152.20
0497	Grilles / Registers / Diffusers labor	29,540.00	6,350.00	0.00	0.00	6,350.00	21.50	23,190.00	317.50
0498	Ductwork material	91,785.00	90,550.00	0.00	0.00	90,550.00	98.65	1,235.00	4,527.50
0499	Ductwork labor	97,609.00	95,609.00	0.00	0.00	95,609.00	97.95	2,000.00	4,780.45
0500	Insulation	43,888.00	38,910.00	2,783.60	0.00	41,693.60	95.00	2,194.40	2,084.68
0501	Controls Engineering and Parts	24,265.00	17,400.00	3,225.25	0.00	20,625.25	85.00	3,639.75	1,031.26
0502	Controls Labor / Installation	16,880.00	9,790.40	2,869.60	0.00	12,660.00	75.00	4,220.00	633.00
0503	Start Up	29,540.00	1,400.00	4,508.00	0.00	5,908.00	20.00	23,632.00	295.40
0504	Test and Balance	34,815.00	0.00	0.00	0.00	0.00	0.00	34,815.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0505	DIVISION 26 - ELECTRICAL								
0506	Electrical mobilization	15,116.00	15,116.00	0.00	0.00	15,116.00	100.00	0.00	755.80
0507	Electrical General Conditions	12,884.00	11,284.00	500.00	0.00	11,784.00	91.46	1,100.00	589.20
0508	Branch Conduit - Material	57,000.00	55,000.00	0.00	0.00	55,000.00	96.49	2,000.00	2,750.00
0509	Branch Conduit - Labor	237,563.00	213,000.00	5,000.00	0.00	218,000.00	91.77	19,563.00	10,900.00
0510	Branch Wire - Material	24,000.00	22,900.00	0.00	0.00	22,900.00	95.42	1,100.00	1,145.00
0511	Branch Wire - Labor	42,000.00	38,000.00	1,000.00	0.00	39,000.00	92.86	3,000.00	1,950.00
0512	Feeder Conduit - Material	24,329.00	22,900.00	0.00	0.00	22,900.00	94.13	1,429.00	1,145.00
0513	Feeder Conduit - Labor	40,000.00	35,000.00	3,000.00	0.00	38,000.00	95.00	2,000.00	1,900.00
0514	Feeder Wire - Material	68,400.00	48,850.00	16,000.00	0.00	64,850.00	94.81	3,550.00	3,242.50
0515	Feeder Wire - Labor	29,000.00	6,000.00	17,000.00	0.00	23,000.00	79.31	6,000.00	1,150.00
0516	Switchgear material	62,495.00	62,495.00	0.00	0.00	62,495.00	100.00	0.00	3,124.75
0517	Fee on Switchgear material	3,437.00	3,437.00	0.00	0.00	3,437.00	100.00	0.00	171.85
0518	Switchgear Installation	36,309.00	32,000.00	0.00	0.00	32,000.00	88.13	4,309.00	1,600.00
0519	Lighting Fixtures material	394,375.00	216,041.12	49,939.56	0.00	265,980.68	67.44	128,394.32	13,299.04
0520	Fee on Lighting fixtures	21,690.00	12,640.29	2,496.00	0.00	15,136.29	69.78	6,553.71	756.82
0521	Fixture Installation	103,367.00	6,000.00	0.00	0.00	6,000.00	5.80	97,367.00	300.00
0522	Lighting Controls material	14,546.00	0.00	0.00	0.00	0.00	0.00	14,546.00	0.00
0523	Wiring Devices	23,648.00	0.00	0.00	0.00	0.00	0.00	23,648.00	0.00
0524	Grounding	6,000.00	4,000.00	1,000.00	0.00	5,000.00	83.33	1,000.00	250.00
0525	Temporary Power	20,000.00	18,500.00	500.00	0.00	19,000.00	95.00	1,000.00	950.00
0526	Generator Material	211,785.00	211,785.00	0.00	0.00	211,785.00	100.00	0.00	10,589.25
0527	Fee on Generator	11,648.00	11,648.00	0.00	0.00	11,648.00	100.00	0.00	582.40

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0528	Generator Installation	22,707.00	0.00	0.00	0.00	0.00	0.00	22,707.00	0.00
0529	DIVISION 28 - ELECTRONIC								
0530	SAFETY AND SECURITY								
0531	283100 Fire Alarm System								
0531	Fire Alarm materials	15,509.00	0.00	0.00	11,590.00	11,590.00	74.73	3,919.00	579.50
0532	Fire Alarm Installation	15,408.00	0.00	0.00	0.00	0.00	0.00	15,408.00	0.00
0533	DIVISION 31 - EARTHWORK								
0534	312000 Earthmoving								
0535	Remove excess limestone in place by site contract	2,949.00	0.00	0.00	0.00	0.00	0.00	2,949.00	0.00
0536	Fine grade and backfill curbs	14,945.00	0.00	0.00	0.00	0.00	0.00	14,945.00	0.00
0537	312318 Earthwork for Structures								
0538	Remove piling spoils	10,404.00	10,404.00	0.00	0.00	10,404.00	100.00	0.00	520.20
0539	Remove foundation spoils	14,355.00	14,355.00	0.00	0.00	14,355.00	100.00	0.00	717.75
0540	Granular fill slab drainage layer	20,370.00	20,370.00	0.00	0.00	20,370.00	100.00	0.00	1,018.50
0541	312513 Erosion Control								
0542	Erosion Control Maintenance and SWPP Reports (16 = draws)	10,785.00	3,974.00	1,000.00	0.00	4,974.00	46.12	5,811.00	248.70
0543	313116 Termite Control	2,191.00	2,191.00	0.00	0.00	2,191.00	100.00	0.00	109.55
0544	313421 Aggregate Pier Soil Reinforcement								
0545	Engineering and shop drwgs	8,124.00	8,124.00	0.00	0.00	8,124.00	100.00	0.00	406.20
0546	Aggregate pier sub mobilization	21,100.00	21,100.00	0.00	0.00	21,100.00	100.00	0.00	1,055.00
0547	Test pile	15,825.00	15,825.00	0.00	0.00	15,825.00	100.00	0.00	791.25
0548	Aggregate pier materials	18,093.00	18,093.00	0.00	0.00	18,093.00	100.00	0.00	904.65

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0549	Aggregate pier labor and equipment	39,193.00	39,193.00	0.00	0.00	39,193.00	100.00	0.00	1,959.65
0550	DIVISION 32 - EXTERIOR IMPROVEMENTS								
0551	321216 Bituminous Plant Mix (Hot Mix) Base								
0552	Asphalt milling at existing inlets	5,275.00	0.00	0.00	0.00	0.00	0.00	5,275.00	0.00
0553	Asphalt base at curbs	18,990.00	0.00	0.00	0.00	0.00	0.00	18,990.00	0.00
0554	321217 Asphaltic Concrete Surface Course								
0555	Asphalt surface	115,839.00	0.00	0.00	0.00	0.00	0.00	115,839.00	0.00
0556	321313 Concrete Paving								
0557	Reinforcing steel labor @ paving	9,642.00	0.00	0.00	0.00	0.00	0.00	9,642.00	0.00
0558	Concrete forming @ paving	22,800.00	0.00	0.00	0.00	0.00	0.00	22,800.00	0.00
0559	Concrete material @ paving	69,930.00	2,326.00	0.00	0.00	2,326.00	3.33	67,604.00	116.30
0560	Fee on Paving concrete material	4,070.00	128.00	0.00	0.00	128.00	3.14	3,942.00	6.40
0561	Concrete place and finish @ paving	16,500.00	0.00	0.00	0.00	0.00	0.00	16,500.00	0.00
0562	321314 Concrete Curb and Gutter								
0563	Concrete material @ Curb and Gutter	21,924.00	0.00	0.00	0.00	0.00	0.00	21,924.00	0.00
0564	Fee on Curb Concrete materials	1,276.00	0.00	0.00	0.00	0.00	0.00	1,276.00	0.00
0565	Place and finish curb and gutter	29,000.00	0.00	0.00	0.00	0.00	0.00	29,000.00	0.00
0566	321315 Concrete Sidewalks								
0567	Concrete material @ sidewalks	9,597.00	0.00	0.00	0.00	0.00	0.00	9,597.00	0.00
0568	Fee on Sidewalk Concrete materials	558.00	0.00	0.00	0.00	0.00	0.00	558.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
0569	Concrete Form, place and finish @ sidewalks	23,063.00	0.00	0.00	0.00	0.00	0.00	23,063.00	0.00
0570	321723 Pavement Marking	4,050.00	0.00	0.00	0.00	0.00	0.00	4,050.00	0.00
0571	323119 Decorative Metal Fences and Gates								
0572	Gate material	36,363.00	0.00	0.00	0.00	0.00	0.00	36,363.00	0.00
0573	Fee on Gate material	1,818.00	0.00	0.00	0.00	0.00	0.00	1,818.00	0.00
0574	Gate install	6,407.00	0.00	0.00	0.00	0.00	0.00	6,407.00	0.00
0575	328206 Pedestal Paver System								
0576	Paver material	18,000.00	0.00	0.00	0.00	0.00	0.00	18,000.00	0.00
0577	Fee on Paver material	990.00	0.00	0.00	0.00	0.00	0.00	990.00	0.00
0578	Paver install	7,000.00	0.00	0.00	0.00	0.00	0.00	7,000.00	0.00
0579	329219 Seeding	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
10000	Owner Purchase Offsets								
10001	Owner PO 00001 Harris Rebar	-49,593.00	-49,593.00	0.00	0.00	-49,593.00	100.00	0.00	-2,479.65
10002	Owner PO 00002 Jackson Ready Mix	-269,000.00	-229,457.75	0.00	0.00	-229,457.75	85.30	-39,542.25	-11,472.89
10003	Owner PO 00005 Jackson Precast	-1,722,553.00	-1,556,694.38	0.00	0.00	-1,556,694.38	90.37	-165,858.62	-77,834.73
10004	Owner PO 00004 Jefcoat Fence	-36,363.00	0.00	0.00	0.00	0.00	0.00	-36,363.00	0.00
10005	Owner PO 00007 Old South Brick - Masonry Material	-18,000.00	0.00	0.00	0.00	0.00	0.00	-18,000.00	0.00
10006	Owner PO 00011 Slay Steel - Structural Steel	-1,096,766.00	-1,096,766.00	0.00	0.00	-1,096,766.00	100.00	0.00	-54,838.30
10006.1	Owner PO 00011.1 Slay Steel - Precast Embed Stiffener Plates	-40,048.00	-40,048.00	0.00	0.00	-40,048.00	100.00	0.00	-2,002.40
10007	Owner PO 00012 Stone Source - Counter Tops	-77,928.00	0.00	0.00	0.00	0.00	0.00	-77,928.00	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
10008	Owner PO 00013 Southern Pipe - Sewer Rough-In	-2,126.37	-2,126.37	0.00	0.00	-2,126.37	100.00	0.00	-106.32
10009	Owner PO 00014 Ferguson - Plumbing Fixtures	-66,482.00	-6,536.54	-18,139.87	0.00	-24,676.41	37.12	-41,805.59	-1,233.82
10010	Owner PO 00015 Avallone - Coiling Counter Door	-20,192.00	0.00	0.00	0.00	0.00	0.00	-20,192.00	0.00
10011	Owner PO 00016 Avallone - Signage	-5,313.00	0.00	0.00	0.00	0.00	0.00	-5,313.00	0.00
10012	Owner PO 00017 Avallone - Fire Ext & Cabinets	-2,269.00	0.00	-2,269.00	0.00	-2,269.00	100.00	0.00	-113.45
10013	Owner PO 00018 West - Mail Boxes	-3,950.00	0.00	0.00	0.00	0.00	0.00	-3,950.00	0.00
10014	Owner PO 00019 Division 10 - Toilet Accessories	-25,750.00	0.00	0.00	0.00	0.00	0.00	-25,750.00	0.00
10015	Owner PO 00020 Division 10 - Flagpole	-5,550.00	0.00	0.00	0.00	0.00	0.00	-5,550.00	0.00
10016	Owner PO 00021 Hotel & Restaurant - Kitchen Equipment	-95,400.00	0.00	0.00	0.00	0.00	0.00	-95,400.00	0.00
10017	Owner PO 00023 McNeil Cabinet - Millwork	-20,000.00	-20,000.00	0.00	0.00	-20,000.00	100.00	0.00	-1,000.00
10018	Owner PO 00030 Chris Haynes - Light Fixtures	-396,680.30	-216,042.21	-49,939.56	0.00	-265,981.77	67.05	-130,698.53	-13,299.09
10019	Owner PO 00031 Chris Haynes - Switch Gear	-62,495.36	-62,495.36	0.00	0.00	-62,495.36	100.00	0.00	-3,124.77
10020	Owner PO 00032 Chris Haynes - Light Controls	-14,546.32	0.00	0.00	0.00	0.00	0.00	-14,546.32	0.00
10021	OWNER PO 00043 AMERIPIPE SUPPLY	-32,395.95	-31,269.21	0.00	0.00	-31,269.21	96.52	-1,126.74	-1,563.47
10022	OWNER PO 00044 BRENDLE FIRE EQUIPMENT	-32,158.54	-17,370.70	0.00	0.00	-17,370.70	54.02	-14,787.84	-868.53
10023	OWNER PO 00045 AVALLONE ARCHITECTURAL SP	-107,790.00	0.00	0.00	0.00	0.00	0.00	-107,790.00	0.00
10024	OWNER PO 00046 CUMMINS MID-SOUTH	-211,785.00	-211,785.00	0.00	0.00	-211,785.00	100.00	0.00	-10,589.25

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
10025	OWNER PO 00053 E. CORNELL MALONE	-58,065.00	0.00	0.00	0.00	0.00	0.00	-58,065.00	0.00
10026	OWNER PO 00055 HYDRONIC TECHNOLOGY	-15,466.00	-15,466.00	0.00	0.00	-15,466.00	100.00	0.00	-773.30
10027	OWNER PO 00056 DELTA THERMAL SOLUTIONS	-105,555.00	-21,197.00	0.00	0.00	-21,197.00	20.08	-84,358.00	-1,059.85
10028	OWNER PO 00057 WARD MECHANICAL EQUIPMENT	-95,412.00	-119,000.00	23,588.00	0.00	-95,412.00	100.00	0.00	-4,770.60
10029	OWNER PO 00058 CLIMATE MASTER	-220,088.28	-220,088.28	0.00	0.00	-220,088.28	100.00	0.00	-11,004.41
10030	OWNER PO 00059 SPEC BUILDING MATERIALS	-106,400.00	-91,321.12	0.00	0.00	-91,321.12	85.83	-15,078.88	-4,566.06
10031	Owner PO 00006 Adcamp- Asphalt	-94,808.00	0.00	0.00	0.00	0.00	0.00	-94,808.00	0.00
10032	Owner PO 00086-Southern Pipe-Rough In	-15,840.09	-15,840.09	0.00	0.00	-15,840.09	100.00	0.00	-792.01
10033	Owner PO 00087 American Glass-Curtain Wall/Glass	-751,350.00	-229,985.00	-233,763.00	0.00	-463,748.00	61.72	-287,602.00	-23,187.40
10034	Owner PO 00091 Acoustics, LLC- Drywall/Ceilings	-719,546.00	-308,207.00	-57,956.00	0.00	-366,163.00	50.89	-353,383.00	-18,308.16
10035	OWNER P0000101 SOUTHERN PIPE DOMESTIC WATER MATERIAL	-24,413.56	-24,413.56	0.00	0.00	-24,413.56	100.00	0.00	-1,220.68
10036	OWNER PO 0001085 CAPITAL HARDWARE	-263,171.00	-4,013.00	0.00	0.00	-4,013.00	1.52	-259,158.00	-200.65
10037	OWNER PO 000122 AGS INC.	-109,615.00	-53,155.00	-40,710.00	0.00	-93,865.00	85.63	-15,750.00	-4,693.25
10038	OWNER PO 000133 BALITMORE AIR COIL	-85,261.00	-85,261.00	0.00	0.00	-85,261.00	100.00	0.00	-4,263.05
10039	OWNER PO 000159 BYRD/COOK	-407,271.00	-40,186.79	0.00	0.00	-40,186.79	9.87	-367,084.21	-2,009.34
10040	OWNER PO 154 WARD MECHANICAL EQUIP	-23,588.00	0.00	-23,588.00	0.00	-23,588.00	100.00	0.00	-1,179.40

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
10041	OWNER PO 000160 SHERWIN WILLIAMS	-130,142.40	0.00	0.00	0.00	0.00	0.00	-130,142.40	0.00
10042	OWNER PO 000161 AVALONE ARCHITECTURAL	-3,491.00	0.00	0.00	0.00	0.00	0.00	-3,491.00	0.00
	TOTAL OWNER PURCHASES	-7,644,618.17	-4,768,318.36	-402,777.43	0.00	-5,171,095.79	67.64	-2,473,522.38	-258,554.83
9001G	PCO 1 SUBTRADE CHANGES	12,355.20	12,355.20	0.00	0.00	12,355.20	100.00	0.00	617.76
9002E	WCPR1 PCO 2 TRASH ENCLOSURE POWER	1,795.37	0.00	0.00	0.00	0.00	0.00	1,795.37	0.00
9002G	WCPR 1 PCO 2 TRASH ENCLOSURE POWER	161.67	0.00	0.00	0.00	0.00	0.00	161.67	0.00
9004E	WCPR 3 PCO 4 ADD DATA CONDUIT	5,195.88	5,195.88	0.00	0.00	5,195.88	100.00	0.00	259.79
9004G	WCPR 3 PCO 4 ADD DATA CONDUIT	467.87	467.87	0.00	0.00	467.87	100.00	0.00	23.39
9005E	WCPR 4 PCO 5 ADD POWER/DATA CONFERENCE 1203	2,266.14	2,266.14	0.00	0.00	2,266.14	100.00	0.00	113.31
9005G	WCPR 4 PCO 5 ADD POWER/DATA CONFERENCE 1203	204.06	204.06	0.00	0.00	204.06	100.00	0.00	10.20
9006E	PCO 6 RELOCATE VAULT	1,411.35	1,411.35	0.00	0.00	1,411.35	100.00	0.00	70.57
9006G	PCO 6 RELOCATE VAULT	1,890.04	1,890.04	0.00	0.00	1,890.04	100.00	0.00	94.50
9008G	WXPR 6 INTERIOR REVISIONS	71,304.90	45,562.00	10,000.00	0.00	55,562.00	77.92	15,742.90	2,778.10
9009G	PCO 09 ADDED STEEL BEAMS	23,081.44	23,000.00	81.44	0.00	23,081.44	100.00	0.00	1,154.07
9010E	PCO 10 QUARZITE BOXES	5,424.98	3,234.00	0.00	0.00	3,234.00	59.61	2,190.98	161.70
9011G	WPPR 08 PCO 11 MECHANICAL REVISIONS	77,217.67	76,100.00	0.00	0.00	76,100.00	98.55	1,117.67	3,805.00
9013G	PCO 13 ROOFING CHANGES	58,109.52	58,109.52	0.00	0.00	58,109.52	100.00	0.00	2,905.48
9014E	WCPR5 5R 5R2 7 & 11 PCO 14	183,104.00	15,000.00	0.00	0.00	15,000.00	8.19	168,104.00	750.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Period To: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
9014G	WCPR5 5R 5R2 7 &11 PCO 14-gc	8,239.84	7,239.00	0.00	0.00	7,239.00	87.85	1,000.84	361.95
9015G	WCPR 15 INTERIOR FINISH REVISIONS	70,676.67	0.00	9,867.00	0.00	9,867.00	13.96	60,809.67	493.35
9015M	WCPR #15 INTERIOR FINISH REVISIONS	4,756.00	0.00	4,756.00	0.00	4,756.00	100.00	0.00	237.80
9017G	WCPR 10 INTERIOR REVISIONS	5,814.59	788.00	0.00	0.00	788.00	13.55	5,026.59	39.40
9018E	WCPR 12 MARKETING ELECTRICAL	1,707.46	0.00	500.00	0.00	500.00	29.28	1,207.46	25.00
9018G	WCPR 12 MARKETING ELECTRICAL	76.84	0.00	0.00	0.00	0.00	0.00	76.84	0.00
9020G	WCPR 13 EXECUTIVE TOILETS-NO MILLWORK	2,860.66	2,378.00	0.00	0.00	2,378.00	83.13	482.66	118.90
9020M	WCPR #13 EXECUTIVE TOILETS	23,229.00	0.00	21,138.39	0.00	21,138.39	91.00	2,090.61	1,056.92
9021G	WCPR 14 L 1 BANK REVISIONS NO MILWORK	138,568.00	24,247.00	0.00	0.00	24,247.00	17.50	114,321.00	1,212.35
9021M	WCPR #14 L1 BANK REVISIONS	20,394.22	0.00	18,762.68	0.00	18,762.68	92.00	1,631.54	938.13
9022G	WCPR 15 PCO 22 DRIVE THRU TELLER	20,874.40	3,100.00	0.00	0.00	3,100.00	14.85	17,774.40	155.00
9023G	WCPR 16, PCO 23 BALCONY ROOF	5,407.88	0.00	0.00	0.00	0.00	0.00	5,407.88	0.00
9024G	WCPR 17 MECHANICAL ROOM	5,960.16	4,700.00	0.00	0.00	4,700.00	78.86	1,260.16	235.00
9026G	PCO 26 CANOPIES SHEATHING	49,589.17	40,960.00	0.00	0.00	40,960.00	82.60	8,629.17	2,048.00
9028G	WCPR 19 MONUMENTAL STAIR RAILING	-1,365.82	0.00	0.00	0.00	0.00	0.00	-1,365.82	0.00
9029G	WCPR 14 MECHANICAL	85,980.30	57,736.00	0.00	0.00	57,736.00	67.15	28,244.30	2,886.80
9031E	WCPR 14 BANK LOBBY-ELECTRICAL-LABOR	91,377.69	5,000.00	21,000.00	0.00	26,000.00	28.45	65,377.69	1,300.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	(G) % (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
9031EF	WCPR 14 BANK LOBBY-ELECTRICAL OWNER PURCHASE FEE	1,692.56	0.00	0.00	0.00	0.00	0.00	1,692.56	0.00
9031EOP	WCPR 14 BANK LOBBY-ELECTRICAL- OWNER PURCHASE	30,756.00	0.00	0.00	0.00	0.00	0.00	30,756.00	0.00
9031G	WCPR 14 BANK LOBBY-ELECTRICAL	5,572.18	6,000.00	0.00	0.00	6,000.00	107.68	-427.82	300.00
9033G	WCPR 21 MOUNMENTAL STAIR TREAD REVISIONS	-10,580.63	0.00	0.00	0.00	0.00	0.00	-10,580.63	0.00
9034E	WCPR 22 EXT LIGHTING REVISIONS	44,037.56	0.00	0.00	29,800.00	29,800.00	67.67	14,237.56	1,490.00
9034G	WCPR 22 EXT LIGHTING REVISIONS	1,981.69	0.00	0.00	0.00	0.00	0.00	1,981.69	0.00
9035G	WCPR 23 ADD SPANDREL GLASS	14,913.61	7,200.00	0.00	0.00	7,200.00	48.28	7,713.61	360.00
9036G	PCO 36 REVISE FLUSH VALVES	31.31	0.00	0.00	0.00	0.00	0.00	31.31	0.00
9036M	PCO 36 REVISE FLUSH VALVES	695.75	0.00	0.00	0.00	0.00	0.00	695.75	0.00
9037G	PCO 37 ASI 8 DOOR CHANGES	95,114.07	0.00	0.00	0.00	0.00	0.00	95,114.07	0.00
9038G	PCO 39 WCPR 24 MAILBOX CHANGE	-475.07	0.00	0.00	0.00	0.00	0.00	-475.07	0.00
9040G	PCO 40 REVISE FLAG	7,775.32	0.00	0.00	0.00	0.00	0.00	7,775.32	0.00
9041G	PCO 41 REVISE STAGING AREA RESTAURANT EQUIPMENT	30,662.91	0.00	0.00	0.00	0.00	0.00	30,662.91	0.00
9044G	WCPR 25 POC 44 RESIDENTIAL APPLIANCES	16,903.40	0.00	0.00	0.00	0.00	0.00	16,903.40	0.00
9046G	PCO 46 DRIVE THRU ROOF DRAINS	1,164.48	0.00	0.00	0.00	0.00	0.00	1,164.48	0.00
9046M	PCO 46 DRIVE THRU ROOF CHANGES	25,877.00	0.00	0.00	0.00	0.00	0.00	25,877.00	0.00
9048G	PCO 48 CHAINGE CERAMIC TILE	15,252.72	0.00	0.00	0.00	0.00	0.00	15,252.72	0.00

Continuation Sheet

Application for Payment, containing Contractor's signed certification is attached.

Application No.: 219048-25

Application Date: 08/31/2021

Use Column I on Contracts where variable retainage for line items may apply.

Period To: 08/31/2021

Architect's Project No.:

(A) ITEM NO.	(B) DESCRIPTION OF WORK	(C) SCHEDULED VALUE	(D) -----WORK COMPLETED----- PREVIOUS APPLIC. (D+E)	(E) THIS PERIOD	(F) MATERIALS PRESENTLY STORED (NOT IN D OR E)	(G) TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	(H) BALANCE TO FINISH (C-G)	(I) RETENTION
9055G	PCO 55, WCP 28 ALTERNATER MILLWORK CONTRACTOR	947,274.63	57,537.59	0.00	0.00	57,537.59	6.07	889,737.04	2,876.88
9056G	PCO 56 - DOOR 4001A	38,236.24	0.00	0.00	0.00	0.00	0.00	38,236.24	0.00
9064G	PCO 64 DEAS FINISH WOOD DOOR	31,114.88	0.00	0.00	0.00	0.00	0.00	31,114.88	0.00
	TOTAL CHANGE ORDERS	2,276,137.76	461,681.65	86,105.51	29,800.00	577,587.16	25.38	1,698,550.60	28,879.35
CLEAR	.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Job Totals:		10,981,519.59	5,919,661.44	480,926.27	41,390.00	6,441,977.71	58.66	4,539,541.88	322,098.89