

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of  
Michael A. Barranco, AIA  
1962-2011

21 April 2021

15094 Community Bank Headquarters

Contract Fountain Construction Company, Inc.

Date / Time 20 April 2021 / 1:30 PM

Weather / Temp Sunny / 75 ° F

Present at Site Robert Clay, FCC  
Masons, Mechanical Installers, Sealant worker  
Paul Purser, Dale Partners Architects

Observations On site, masons are busy repairing brick panels by grinding out joints.  
Work has moved from the North around to the West side of the building.

At the east side, workers on a lift were working with the solid panels.  
Also, electrical workers were working out their trench for underground  
conduit at the southeast side.

At the interior, drywall workers were installing sheets at elevator 3.  
There did appear to be new fireproofing sprayed at the steel in this area  
indicating that the previously uncovered steel at this shaft has been  
covered.

At the 4<sup>th</sup> floor mechanical workers were installing equipment and  
ducting. This work is ongoing.

Items to Verify None.

Action Required None.

Report By:

Paul Purser, AIA, Architect  
Dale Partners Architects, P.A.

cc: Jim White, Community Bank  
Ryan Puckett, Community Bank  
Russ Blount, AIA, Dale Partners Architects  
Brad Fountain, Fountain Construction  
Robert Clay, Fountain Construction

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com



Figure 1 – Masons Reworking Brick



Figure 2 – Masons Reworking Brick



Figure 3 – Panel Adjusters



Figure 4 – Underground Electrical Work



Figure 5 – First Floor Drywall Install at Elevator Shaft



Figure 6 – 3<sup>rd</sup> Floor Progress