

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of  
Michael A. Barranco, AIA  
1962-2011

21 July 2021

15094 Community Bank Headquarters / Report Number 017

Contract	Fountain Construction Company, Inc.
Date / Time	21 July 2021 / 12:00 AM
Weather / Temp	Partly cloudy / 84 ° F
Present at Site	Curtainwall Installers, Metro Mechanical, Electricians, Masons Stan Green, Fountain Co Paul Purser, Dale Partners Architects
Observations	On site, workers were installing prefabricated curtain wall frames into panel openings on the west side of the building. I measured existing gaps between panels and frames and did not see any that exceed 1"; per manufacturers documents concerning sealants (DOW), any gaps over 1" require technical assistance by their regional service center.  Framing and drywall are ongoing throughout the building.  Workers from Metro Mechanical were working on the North end of the building, tying in cooling tower piping.
Items to Verify	None.
Action Required	None.
Report By:	Paul Purser, AIA, Architect Dale Partners Architects, P.A.

cc: Jim White, Community Bank  
Ryan Puckett, Community Bank  
Russ Blount, AIA, Dale Partners Architects  
Brad Fountain, Fountain Construction  
Robert Clay, Fountain Construction

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com



Figure 1 – Front Façade Progress



Figure 2 – West Curtainwall Installation is Ongoing



Figure 3 – Swept 1<sup>st</sup> Floor; Elevator Parts Stored Here



Figure 4 – South Façade Masonry is Ongoing



Figure 5 – Bracing at Drive Thru Canopy



Figure 6 – Bracing at Drive Thru Canopy



Figure 7 – Bracing at Drive Thru Canopy



Figure 8 – Bracing at Drive Thru Canopy



Figure 9 – East Façade Progress



Figure 10 – Drywall Installation at North Stairwell



Figure 11 – 2<sup>nd</sup> Floor Bathroom



Figure 12 – 2<sup>nd</sup> Floor Bathroom Carriers



Figure 13 – North Façade Progress



Figure 14 – Below Ground Work at North Facade