

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of
Michael A. Barranco, AIA
1962-2011

8 October 2021

15094 Community Bank Headquarters / Report Number 027

Contract	Fountain Construction Company, Inc.
Date / Time	08 October 2021 / 2:30 PM
Weather / Temp	Clear / 85 ° F
Present at Site	Sheetrock Hangers, Finishers, & Painters; Glass/Frame Installers Paul Purser, Dale Partners Architects
Observations	<p>Ongoing work at the site included work at all floor today. Glazing installers were working out frames at the 2nd level. Drywall installers were hanging rock at the first floor. Finishers were on both the 3rd and 4th floors.</p> <p>A glass delivery truck was on site during my visit.</p> <p>At the 4th level, ceiling grid has been installed for about 30% of the floor and is ongoing. 1 coat of paint has been installed for a large portion of the floor and appears in good order. Scaffolding has been removed at the monumental stair and work is ongoing there.</p> <p>One section of sun shade has been installed on the east side of the building.</p> <p>18 New pieces of glass have been set since last reported. 12 New Sections of framing have been installed as well in the same timeframe.</p>
Items to Verify	None.
Action Required	None.
Report By:	Paul Purser, AIA, Architect, Dale Partners Architects, P.A.

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com

cc:

Jim White, Community Bank
Ryan Puckett, Community Bank
Russ Blount, AIA, Dale Partners Architects
Brad Fountain, Fountain Construction
Robert Clay, Fountain Construction



Figure 1 – West Façade Progress



Figure 2 – North Façade Progress



Figure 3 – East Façade



Figure 4 – South Façade



Figure 5 – Sun Shade Section Installed



Figure 6 – Drywall at 1sr Floor is ongoing



Figure 7 – Sealant at AL Storefront is ongoing



Figure 8 – Drywall finishing is on going @ 3rd Floor



Figure 9 – Monumental Stair Progress



Figure 10 – Monumental Stair Progress



Figure 11 – A large portion of the 4th floor has at least 1 coat



Figure 12 – Ceiling Work is Ongoing at 4th Floor