

Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of
Michael A. Barranco, AIA
1962-2011

22 October 2021

15094 Community Bank Headquarters / Report Number 028

Contract	Fountain Construction Company, Inc.
Date / Time	22 October 2021 / 2:30 PM
Weather / Temp	Partly cloudy / 82 ° F
Present at Site	Sheetrock Finishers, Carpenters, Electricians, Glass/Frame Installers, Mechanical Installers Paul Purser, Dale Partners Architects
Observations	Arriving on site, I walked the exterior. Storefront installation is ongoing and the storefront installer was on site. At the interior, power is on and electricians were working on lighting connections. At the upper floors, drywall finishing and painting is ongoing. Base board installation has begun in some rooms.
Items to Verify	None.
Action Required	None.
Report By:	Paul Purser, AIA, Architect, Dale Partners Architects, P.A.

cc: Jim White, Community Bank
Ryan Puckett, Community Bank
Russ Blount, AIA, Dale Partners Architects
Brad Fountain, Fountain Construction
Robert Clay, Fountain Construction

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com



Figure 1 – West Façade Progress



Figure 2 – North Façade Progress



Figure 3 – East Façade



Figure 4 – South Façade



Figure 5 – Effervescence showing at 3rd story panel when water was received in wall; this will require cleaning; also, have sealant contractor confirm water tightness



Figure 6 – Panel Rework at the drive thru is ongoing



Figure 7 – Panel Rework at the drive thru is ongoing



Figure 8 – Electrical is Ongoing



Figure 9 – Storefront install is ongoing



Figure 10 – Drywall is ongoing



Figure 11 – Base trim install has begun



Figure 12 – Roof work in ongoing