

## Architect's Field Report

T. Doug Dale, AIA

Jeffrey R. Barnes, AIA

Leigh G. Jaunsen, AIA, LEED AP

Russ S. Blount, AIA, LEED AP

Jason M. Agostinelli, AIA

In memory of  
Michael A. Barranco, AIA  
1962-2011

28 July 2022

15094 Community Bank Headquarters / Report Number 038

**Contract** Fountain Construction Company, Inc.  
**Date / Time** 28 July 2022 / 11:30 AM  
**Weather / Temp** Cloudy / 94 ° F  
**Present at Site** Stan Green, FCC  
Paul Purser, Dale Partners Architects

**Observations** I walked the site to review conformance to schedule. Below are items near today that should be in progress or complete.

First floor lobby has been cleaned and appears in good order as far as the floor is concerned. Walk off mats have not been installed yet, however. Drywall to receive wood and temporarily to be painted ceiling white are still awaiting finishing. Entries are still awaiting glass

The north stairwell is fully carpeted.

The third floor is clean and I was able to mark off 4 punch list items. There are 18 items still open on the punch list for the 3<sup>rd</sup> floor.

At the fourth floor, all wood floors have been stained and have received urethane. Ceilings in executive office appear complete. Flooring work is ongoing at the lobby. Millwork is ongoing as well. Also, wall covering installation. Carpet has been laid in the board room.

I came around lunch so not many on the site, but I did speak with Stan and he mentioned people were there but just at lunch.

**Items to Verify** None.

**Action Required** None.

**Report By:**



Paul Purser

AIA, Architect, Dale Partners Architects, P.A.

DALE PARTNERS ARCHITECTS, P.A.

Architecture • Interiors • Planning

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100

P 601.352.5411 • f 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530

P 228.374.1409 • f 228.374.1414

dalepartners.com

**cc:**

Jim White, Community Bank  
Ryan Puckett, Community Bank  
Russ Blount, AIA, Dale Partners Architects  
Brad Fountain, Fountain Construction  
Robert Clay, Fountain Construction



Figure 1 – 1<sup>st</sup> Floor Entry Progressp



Figure 2 – 1<sup>st</sup> Floor Clean Lobby



Figure 3 – 1<sup>st</sup> Floor Clean Lobby



Figure 4 – 1<sup>st</sup> Floor Clean Lobby



Figure 5 – 1<sup>st</sup> Floor Lobby Ceilings



Figure 6 – 1<sup>st</sup> Floor Workroom Progress



Figure 7 – 1<sup>st</sup> Floor Break Progress



Figure 8 – Bank Area 1<sup>st</sup> Floor



Figure 9 – 3<sup>rd</sup> Floor lobby



Figure 10 – Repair at 3<sup>rd</sup> floor wall still has visible deformities



Figure 11 – Millwork is Ongoing



Figure 12 – Wall Covering progress



Figure 13 – Board Room Progress



Figure 14 – Wood Floor, Drying





Figure 15 – Finished Wood Floor



Figure 16 – Small Conference Progress



Figure 17 – Executive Office Ceilings



Figure 18 – Executive Office Ceilings