

## Architect's Field Report

| 15 November 2019  |   |
|-------------------|---|
| 18043-BW Beechwoo | od Elementary / Report Number 009   |
| Contract          | Thrash Construction   |
| Date / Time       | 14 November 2019 / 3:30 PM  |
| Weather / Temp    | Overcast / 45 ° F   |
| Est % Complete    | 25%   |
| Sched Conformance | +/- 00 days   |
| Work in Progress  | None  |
| Present at Site   | School Receptionists<br>Paul Purser, DBA  |
| Observations      | I arrived at Beechwood as School let out. I walked Building 1 and then 3, inspecting ceiling installation.  |
|                   | Building 1 Bathrooms have ceiling tile installed.   |
|                   | Demolition and Reinstallation has continued in Building 3.  |
| Items to Verify   | Confirm Timeline for Clean and Paint of Vents. (Figure 2)   |
|                   | Confirm Timeline for Reinstallation of Sensor. (Figure 5)   |
|                   | Confirm Timeline for Reinstallation of Speaker. (Figure 7)  |
|                   | Confirm Acceptability of Discolored Ceiling Tiles. (Figure 11)  |
| Action Required   | Repair/Replace Deformed Corner. (Figure 12)   |
| Report By:        |   |
|                   | 18043-BW Beechwood<br>Contract<br>Date / Time<br>Weather / Temp<br>Est % Complete<br>Sched Conformance<br>Work in Progress<br>Present at Site<br>Observations<br>Items to Verify<br>Action Required |

Paul Purser, AIA, LEED AP, Partner Dale | Bailey, an Association

cc: Luke Walker (TC) Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD) Gary Bailey / Jason Stewart / Mark Pipper (BPM) Russ Blount / Shelby Mitchell / Candy Failor (DBA) Blake Mendrop (M) Jason Kackley / Al Guynes (GSK) Chris Green / Larry Scott (TPS)

dalepartners.com baileyarch.com Architects Who Know Education



Figure 1 – Building 1 Bathrooms Completed



Figure 2 – Confirm Timeline on Clean and Repaint of vents




Figure 3 – Building 1 Bathroom



Figure 4 – Building 1 Bathroom



Figure 5 – Confirm what is issue with this not installed in Building 1 Corridor North Corner




Figure 6 – Building 1 North Entry Water Damage




Figure 7 – Confirm when existing speaker shall be installed to tile




Figure 8 – Building 3 Reinstallation (Typical)



Figure 9 – Building 3 Demolition (Typical)



Figure 10 – Vent Awaiting New Tile Surround



Figure 11 – Confirm Acceptability of discolored Ceiling Tile in Use SW Side Corridor Bldg 3




Figure 12 – Deformed Corner NW Side Corridor Building 3