

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

27 November 2019

18043-BW Beechwood Elementary / Report Number 011

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Thrash Construction
Date / Time 27 November 2019 / 11:30 AM
Weather / Temp Clear / 64 ° F
Est % Complete 30%
Sched Conformance +/- 00 days
Work in Progress Demo & ReInstall

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Noah Walker, Moses Electric
Ceiling Grid Demo Crew
Ceiling Grid Install Crew
Paul Purser, DBA

Observations Arriving, I walked Building 3 to note any changes. Demo and reinstall work was being performed in main high-ceilinged space.

Some Ceiling Work was also being performed in Building 2.

I spoke briefly with Noah Walker (ME). He mentioned that fire alarm work was next to be performed after reinstalling lighting for the ceiling grid crew.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Luke Walker (TC)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Shelby Mitchell / Candy Failor (DBA)
Blake Mendrop (M)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Building 3 Corridor Demo



Figure 2 – Building 3 Corridor (Note Rust Stains on Roof Drain)



Figure 3 – Building 3 Corridor Supply Lines



Figure 4 – Material Stored in Gym



Figure 5 – Building 2 Ceiling Demo



Figure 6 – Building 2 Ceiling Demo