

01 May 2020

18043-BW Beechwood Elementary / Report Number 032

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Thrash Construction
	Date / Time	30 April 2020 / 12:45 PM
	Weather / Temp	Sunny / 72 ° F
	Est % Complete	85%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Grading at new Sidewalks
	Present at Site	Zach Jennings, Trash Construction Paul Purser, DBA
	Observations	Arriving, I entered through building 3 lobby and walked to review work. Treads have been installed at stairs but paint is still ongoing.  At the exterior, I met Zach Jennings who was busy regrading dirt at newly poured sidewalks. We walked the south side of the school where new sidewalks were installed. He adjusted sidewalks from plan so that they would interact with plastic ramps that connect to playground area. The ramps required a 90 degree intersection between joints at plastic border for a clean installation.
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP, Partner  
Dale | Bailey, an Association

cc: Luke Walker (TC)  
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Shelby Mitchell / Candy Failor (DBA)  
Blake Mendrop (M)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)



Figure 1 – Stair Treads Installed



Figure 2 – Paint Required at lower section of tread as well as underneath and back side



Figure 3 – New Concrete walk to parking from building 3



Figure 4 – New Walk



Figure 5 – New Concrete at Dumpster to Building 1



Figure 6 – Drain Pipe Installed Here



Figure 7 – New Concrete at Building 3 West End



Figure 8 – New Walk Configured for Intersection of plastic ramp to be installed