

01 May 2020

18043.01-BWF Beechwood Elementary / Report Number 003

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Live Oak Construction
	Date / Time	30 April 2020 / 12:30 PM
	Weather / Temp	Clear / 71 ° F
	Est % Complete	5%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Paint Work
	Present at Site	Paint Crew Paul Purser, DBA
	Observations	Arriving on site, I walked building 3 to review work. Painters were working between bathrooms and classrooms. There are a few rooms that appear to be completed but there are some prep issues in most of these (ie glue on wall and painted over; holes not patched as is standard paint prep).
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Ron Hall / Richard Thompson (LOC)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Abigail Raper / Candy Failor (DBA)



Figure 1 – Building 3 Paint Ongoing



Figure 2 – Glues and adhesives should be removed prior to painting



Figure 3 – Holes should be filled prior to painting



Figure 4 –Base Removal is ongoing