

06 May 2020

18043.01-BWF Beechwood Elementary / Report Number 004

201 Park Court, Suite B

Ridgeland, MS 39157

P 601.790.9432

F 888.281.0547

One Jackson Place, Suite 250

188 East Capitol Street

Jackson, MS 39201-2100

P 601.352.5411

F 601.352.5362

161 Lameuse Street, Suite 201

Biloxi, MS 39530 P 228.374.1409

F 228.374.1414

Live Oak Construction Contract

Date / Time 05 May 2020 / 10:00 AM

Overcast / 72 ° F Weather / Temp

Est % Complete 39%

Sched Conformance +/- 00 days

Paint Work Work in Progress

Present at Site Ronald Hall, Live Oak Construction

Curtis Brown, Premier One Painting

Paul Purser, DBA

Observations I arrived on site to meet with Ronald Hall and Curtis Brown to review

concerns over paint finish and prep. We walked building 3 to review work and discuss issues. Mr. Brown is aware of what quality will be

acceptable and is moving forward with this in mind.

Mr. Hall and I continued to walk the rest of the project. He has concerns over what is to be moved in classrooms; many items in classrooms are unboxed and could be damaged if contractor is required to move them. It does appear many teachers have moved items off of walls for painting but have not boxed items so that they can be removed from room during the flooring phase of work. Any IT equipment also needs to be powered down and moved by school employees prior to flooring install, including and especially in Multi-Use 330 and any other rooms that has a bank of

computers inside.

There has also be an increasing number of requests via taped notes on doors to the change of scope of work; these should be addressed to the

Dale Bailey Architects via email.

Items to Verify

Action Required

Report By:

None

None

Paul Purser, AIA, LEED AP, Partner Dale | Bailey, an Association

Ron Hall / Richard Thompson (LOC)

Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD) Gary Bailey / Jason Stewart / Mark Pipper (BPM)

Russ Blount / Abigail Raper / Candy Failor (DBA)

dalepartners.com baileyarch.com

Architects Who Know Education



Figure 1 – Room Example of Items that should be consolidated by School



Figure 2 – IT equipment should be powered down and unplugged by School



Figure 3 – Taped Notes



Figure 4 – Taped Notes that change scope of work should be addressed to Dale Bailey