

18 June 2020

18043.01-BWF Beechwood Elementary / Report Number 006

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Live Oak Construction
	Date / Time	17 June 2020 / 10:30 AM
	Weather / Temp	Clear / 79 ° F
	Est % Complete	45%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Paint Work Floor Installation
	Present at Site	Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	I arrived on site and walked the building from the 300 Wing to the 100 Wing. I noted Paint is nearing completion in the 300 building and has begun in the 100 Building. At the 300 Building, 70% of Flooring has been installed but not yet sealed. Base board installation is also beginning. At least one coat of paint has been applied to walls in the 100 Building for most of the outer classrooms. Prep is ongoing for these rooms.
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Ron Hall / Richard Thompson (LOC)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Abigail Raper / Candy Failor (DBA)



Figure 1 – Base Installation Ongoing in 300 Building



Figure 2 – Flooring Installation at 300 Wing is Ongoing



Figure 3 – Prep at Entry Vestibules in 300 Building



Figure 4 – Floor Prep is Ongoing in 300 Wing Also



Figure 5 – Contractor Making an Effort to work around School Property



Figure 6 – Threshold @ Main Entrance Lobby and 300 Wing; These should meet Flush



Figure 7 – Paint work is Ongoing in 100 Wing



Figure 8 – Prep @ Classrooms in 100 Wing



Figure 9 – Painters Working Around School Property



Figure 10 – Painters Working Around School Property