

03 July 2020

18043.01-BWF Beechwood Elementary / Report Number 008

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Live Oak Construction
	Date / Time	02 July 2020 / 2:15 PM
	Weather / Temp	Clear / 85 ° F
	Est % Complete	45%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Paint Work Floor Installation
	Present at Site	Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	I arrived on site and entered in Lobby on East Side. There is demolished Wood in this room that has recently been finished with nails face down into new floor. This floor should be protected is used to stored material. Painting is ongoing. Door Jambes in all areas still require painting as well as all Lockers. Walls in building 100 are around 50% complete. The only people on site were the flooring installer and his helper.
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Ron Hall / Richard Thompson (LOC)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Abigail Raper / Candy Failor (DBA)




Figure 1 – New Floor in Lobby is Unprotected from Contractor’s Demo



Figure 2 – Building 100 Painting is about Halfway Complete



Figure 3 – Building 100



Figure 4 – Building 100: Prep still Required in Some Areas that are Painted



Figure 5 – Building 100 Vestibule



Figure 6 – Corridor at Building 100



Figure 7 – Library Floor Installed



Figure 8 – Classroom 207 New Floor