

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

17 March 2020

18044-Bovina Elementary / Report Number 004

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 17 March 2020 / 8:30 AM
Weather / Temp Sunny and clear / 76 ° F
Est % Complete 10%
Sched Conformance + 00 days
Work in Progress Electrical

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Richard Creel, Paul Jackson & Son
Larry Knight, Paul Jackson & Son
Abigail Raper, DBA
Matthew Goodwin, Paul Jackson & Son
OAC Meeting Members
Paul Purser, DBA

Observations I arrived on site and noted that dirt work has begun at addition. I entered rear of North Hall and proceeded through building. Ceiling tile has been installed throughout project.

After our OAC Meeting, Abigail Raper (DBA), Matthew Goodwin (PJS), and I discussed ceiling tiles that show unsupported edges. At Unremovable ceiling fixtures, we discussed closing the evident line up that was made at installation with caulk and ceiling tile paint. At removable fixtures, we discussed repairing the tile, specifically at ceiling fans which can be removed without much effort and that are atypical of commercial grid ceilings so should have been considered from the beginning, we discussed reworking tile.

Items to Verify None
Action Required Clean up Visible Lines at Ceiling Tiles

Report By:

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pippner (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Excavation Work at Addition



Figure 2 – Gas Pipe Relocated and Excavation Covered



Figure 3 – Ceiling Tile Complete in Main Hall




Figure 4 – Ceiling Tile Complete in Main Hall