

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

07 April 2020

18044-Bovina Elementary / Report Number 007

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 06 April 2020 / 9:30 AM
Weather / Temp Overcast / 68 ° F
Est % Complete 15%
Sched Conformance + 00 days
Work in Progress Floor Demo

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Richard Creel, Paul Jackson & Son
Larry Knight, Paul Jackson & Son
Paul Purser, DBA

Observations Arriving, I met Larry Knight and Richard Creel outside. We discussed progress on floor demo as well as the plans for the addition. Mr. Creel mentioned that they are currently waiting on direction for fill as the current pad did not pass Ladner's testing.

I entered the building at the North hall. Progress has been made on demo. There is a lot of items in classrooms they are having to work around. Mr. Creel mentioned that it would be better for flooring installation if these items were removed and not replaced until the staff has had a chance to wax new floors after install.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)

dalepartners.com

baileyarch.com

Architects Who Know Education



Figure 1 – North Hallway Floor Demo



Figure 2 – North Hall Classrooms Demo Begun



Figure 3 – Some Classrooms Complete



Figure 4 – Library Floor Demo Complete



Figure 5 – Extent of North Hall Demo



Figure 6 – Some Ceiling Tile Edges Unsupported