

Architect's Field Report

201 Park Court, Suite B	29 April 2020	
Ridgeland, MS 39157	18044-Bovina Elementary / Report Number 009	
P 601.790.9432		
F 888.281.0547	Contract	Paul Jackson & Son
One Jackson Place, Suite 250	Date / Time	28 April 2020 / 12:30 PM
188 East Capitol Street	Weather / Temp	Overcast / 74 ° F
Jackson, MS 39201-2100	Est % Complete	25%
P 601.352.5411	Sched Conformance	+ 00 days
F 601.352.5362	Work in Progress	Floor demo
	Present at Site	Richard Creel, Paul Jackson & Son
161 Lameuse Street, Suite 201		Larry Knight, Paul Jackson & Son
Biloxi, MS 39530		Paul Purser, DBA
P 228.374.1409 F 228.374.1414	Observations	I met Richard Creel and Larry Knight on site upon arrival. They are working towards foundation work within the next couple of weeks at the addition location.
		Currently, they are removing tile flooring in the southern hall's bathroom area.
		It is the contractors understanding that nothing else is to be removed from teachers' classrooms prior to flooring and painting. There are some items unpackaged items in many of these rooms that will more than likely be damaged if left so. Also, many items left on walls appear to be important (ie photographs). These have been glued to walls and will more than likely be damaged upon removal. If there are any that the school intend to keep, they should be removed soon. The contractor plans to begin paint work within the next few weeks.
	Items to Verify	None
	Action Required	None
	Report By:	
	Paul Purser, AIA, LEED AP, Partner Dale Bailey, an Association	
dalepartners.com baileyarch.com	cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS) Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD) Gary Bailey / Jason Stewart / Mark Pipper (BPM) Russ Blount / Candy Failor (DBA) Brandon McKay / Austin Newell (WGK) Jason Kackley / Al Guynes (GSK) Chris Green / Larry Scott (TPS) Jerrry Montgomery (SM)	

Architects Who Know Education



Figure 1 – North Addition Dirt Work



Figure 2 – Grease Trap Requires Move for Foundation Work to Continue



Figure 3 – Interior Demo of Bathroom Flooring



Figure 4 – Interior Demo of Bathroom Flooring



Figure 5 – Need Direction on Painting Shelving... these on right are painted



Figure 6 – Some rooms have an exorbitant amount of Items unpackaged that can be damaged; are teachers done packing their rooms?



Figure 7 – Items such as these are Glued to walls and will more than likely be damaged when removed; if teachers want to keep, they'll need to remove ASAP



Figure 8 – This computer is running; in order to floor and paint this closet, it will require removal or protection by school staff to keep from damage



Figure 9 – Items such as these are Glued to walls and will more than likely be damaged when removed; if teachers want to keep, they'll need to remove ASAP



Figure 10 – Contractor needs direction on paint of trim around blackboards such as this