

## Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	04 June 2020	18044-Bovina Elementary / Report Number 014
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Contract	Paul Jackson & Son
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Date / Time	03 June 2020 / 12:45 PM
	Weather / Temp	Cloudy / 83 ° F
	Est % Complete	25%
	Sched Conformance	+ 00 days
	Work in Progress	Masonry Installation Floor Preparation VCT Installation Painting
	Present at Site	Richard Creel, Paul Jackson & Son Larry Knight, Paul Jackson & Son Paul Purser, DBA
	Observations	I arrived on site at the Rear of the Project. Meeting Richard Creel, PJS, we discussed project progress. Mr. Creel stated that Mason began Monday. They have installed perimeter block over halfway on the outside.  Inside, VCT install is ongoing and nearing completion for the South Hall's South side's classrooms. These Rooms have been waxed.  Subfloor preparation is ongoing at T9 & T10.
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Jerry Montgomery (SM)



Figure 1 – Rear Addition



Figure 2 – NW Corner of Addition





Figure 3 – Expansion joint Connection



Figure 4 – SW Corner of Addition





Figure 5 – New VCT Floor in South Hall Classrooms (typical)



Figure 6 – Floor Leveler as Prep as Substrate for Tile





Figure 7 – New VCT Floor in South Hall Classrooms (typical)



Figure 8 – Painted Steps



Figure 9 – Demo at EDF's



Figure 10 – VCT Install @ Counselor's Office





Figure 11 – VCT Install @ Library (Ongoing)



Figure 12 – Paint at North Corridor Classrooms is Ongoing



Figure 13 – Some Damage Noted at VCT at Entry to Classroom 5



Figure 14 – Damage to Ceilings Noted after School Technical Staff Site Visit