

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

12 June 2020

18044-Bovina Elementary / Report Number 014

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 09 June 2020 / 9:30 AM
Weather / Temp Cloudy / 83 ° F
Est % Complete 25%
Sched Conformance + 00 days

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Work in Progress Masonry Installation
Floor Preparation
VCT Installation
Painting

Present at Site Richard Creel, Paul Jackson & Son
OAC Attendees
Paul Purser, DBA

Observations After our monthly meeting, I walked the school to review progress. Classrooms on the South side of the South Hall (Classrooms 1-5) are nearing completion.

Demo and Prep progress have been made in the restrooms at this hall. Block work at the Addition has been completed and the contractor is awaiting truss delivery.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – South Hall Bathroom Floor Prep



Figure 2 – Demo @ Staff Bathroom T7



Figure 3 – Counter Steel Carriers Installed



Figure 4 – South Side of South Hall Rooms Ready for Punch List



Figure 5 – NEW VCT has Been Waxed in South Side of South Hall Rooms



Figure 6 – Addition Ready for Trusses



Figure 7 – Addition Interior: STEM 101



Figure 8 – Addition Interior: STEM 101



Figure 9 – Addition Interior: STEM 101



Figure 10 – Addition Interior: Corridor 104



Figure 11 – Addition Interior: Music 102



Figure 12 – Addition Interior: Music 102