

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

03 July 2020

18044-Bovina Elementary / Report Number 018

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 02 July 2020 / 9:00 AM
Weather / Temp Clear / 85 ° F
Est % Complete 30%
Sched Conformance + 00 days
Work in Progress Tile Installation
Wall Prep for Tile
Painting

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Richard Creel, Paul Jackson & Son
Paul Purser, DBA

Observations Arriving on site, I entered through the front entrance. VCT work is ongoing and has been partially installed at Auditorium. Tile Work has also begun in bathroom areas.

I met Richard Creel in the south Hall. He mentioned that he was making a push to complete bathrooms and classes for school start and was on track for doing so.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – VCT Tile Installation at Auditorium



Figure 2 – Tile Work in progress at Bathrooms



Figure 3 – After Contractor cleared hall, teachers moved items back into hall when swapping rooms; This could impede progress soon if not cleared for VCT install at Hallway



Figure 4 – CMU Complete in Bathroom Areas



Figure 5 – Wall Patch In Progress at Existing CMU



Figure 6 – Cabs Painted; paint, overall, is ongoing



Figure 7 – VCT Install at North hall Classrooms is ongoing



Figure 8 – Truss set at Addition