

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

21 July 2020

18044-Bovina Elementary / Report Number 020

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 21 July 2020 / 10:30 AM
Weather / Temp Clear / 88 ° F
Est % Complete 30%
Sched Conformance + 00 days
Work in Progress Tile Install
Partition Install

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Larry Knight, Paul Jackson & Son
Paul Purser, DBA

Observations Arriving on site, I entered thru the front. VCT work has been completed in the Auditorium. As I moved along through the corridors, I also saw that VCT work in the North Corridor has been installed but not waxed. Tile in the bathrooms off of this hall is ongoing and about 75% complete.

At the exterior, roofers have installed edge trim and gutter work is beginning.

I entered through the West Entry at the cafeteria where movers were emptying the space. I met Larry Knight, PJS, at the girl's restroom on this south hall. He was installing toilet partitions, which have been completed in the boy's restroom.

Tile has been completed in these restrooms. Pay attention to figures 15 & 16 in this report as this trim is not correctly seated in the tile.

Items to Verify None

Action Required Reset Metal trim for flush appearance with tile.

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pippner (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Jerry Montgomery (SM)



Figure 1 – Steel Frame Installed at Auditorium



Figure 2 – VCT installed and Waxed at Auditorium



Figure 3 – North Hall VCT



Figure 4 – North Hall VCT



Figure 5 – Marble Threshold Installed



Figure 6 – Tile at Wet Wall



Figure 7 – Tile at Wet Wall



Figure 8 – Tile at Wet Wall



Figure 9 – Tile Set



Figure 10 – New Metal Edge Trim & Downspout ready to install



Figure 11 – Toiler Partition Installation



Figure 12 – Toiler Partition Installation



Figure 13 – Toiler Partition Installation



Figure 14 – Tile at Urinal Wall



Figure 15 – Edge Trim Protrudes 1/8" +/-



Figure 16 – Edge Trim Protrudes 1/8" +/-