

Architect's Field Report

201 Park Court, Suite B

31 October 2020

Ridgeland, MS 39157

18044-Bovina Elementary / Report Number 028

P 601.790.9432 F 888.281.0547

Contract Paul Jackson & Son

Date / Time

28 October 2020 / 11:30 AM

One Jackson Place, Suite 250

Weather / Temp 188 East Capitol Street

Clear / 76 ° F

Jackson, MS 39201-2100

Est % Complete

85%

P 601.352.5411

Sched Conformance + 00 days

F 601.352.5362

Painting

Work in Progress **ACT Installation**

161 Lameuse Street, Suite 201

Present at Site

Richard Creel, Paul Jackson & Son

Biloxi, MS 39530

Paul Purser, DBA

P 228.374.1409 F 228.374.1414 Observations

I arrived on site and noted work being performed mostly at the interior

of the addition. Sidewalks have been formed up at the rear of the

addition.

At the interior. Painters were at work in the main corridor and

classrooms appear to be complete. Workers were also installing ACT at

classrooms.

At our new double egress doors between the addition and the existing hall, it appears some augmenting of the door panels has been

performed. This Cutting is uneven and unsightly and needs to be

repaired straight or replaced.

Items to Verify

None

Action Required

Repair Field Cut at door panel or replace door panel

Report By:

Paul Purser, AIA, LEED AP Dale | Bailey, an Association

Matthew Goodwin / Richard Creel / Chasity Cupstid (PJS)

Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)

Gary Bailey / Jason Stewart / Mark Pipper (BPM)

Russ Blount / Candy Failor (DBA)

Brandon McKay / Austin Newell (WGK)

Jason Kackley / Al Guynes (GSK)

Chris Green / Larry Scott (TPS)

Jerrry Montgomery (SM)

dalepartners.com baileyarch.com

Architects Who Know Education



Figure 1 – Sidewalk Formed



Figure 2 – Framing @ Roofing Connection



Figure 3 – Paint is ongoing at interior



Figure 4 – ACT Installation



Figure 5 – Top of Door Edge has Been Cut and Is Uneven; This Edge Should be Straight



Figure 6 – Doors are out of Square at Entry Into new Addition



Figure 7 – ACT Installation




Figure 8 – Equipment Installed




Figure 9 – Boards Installed and Painted



Figure 10 – Glass Installed at Door Panels