

21 April 2020

18045-BOW Bowmar Elementary / Report Number 001

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

|                   |  |
|-------------------|--|
| Contract          | Paul Jackson & Son   |
| Date / Time       | 20 April 2020 / 4:45 PM  |
| Weather / Temp    | Sunny / 68 ° F   |
| Est % Complete    | 0%   |
| Sched Conformance | +/- 00 days  |
| Work in Progress  | Building Demo  |
| Present at Site   | Jimmy White, Paul Jackson & Son<br>Brandon Keel, Paul Jackson & Son<br>Paul Purser, DBA  |
| Observations      | I arrived on site and entered through the back gate. I met Jimmy White (PJS) at the job site trailer who expressed some frustration in being unable to start work. They are waiting on trailers and/or class rooms to be emptied by teachers. We entered the main school to review progress teachers have made in removing items and he also showed me a temp wall and shelving that has been setup where demo is to take place. He mentioned that it has been made clear to the school that the trailers are priority when it comes to emptying rooms, and I wanted to reiterate that here. They have begun some work on windows and are awaiting roof curbs for roof work. |
| Items to Verify   | None   |
| Action Required   | None   |
| Report By:        |  |

Paul Purser, AIA, LEED AP, Partner  
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)  
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)  
Tom Schaeffer / Will Grigg (M)  
Kevin Starks / Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)



Figure 1 – Job Site



Figure 2 – Demo at Concrete Walk



Figure 3 – Site Trailer



Figure 4 – Temp Space setup by School at Hall where work is to be performed