

06 May 2020

18045-BOW Bowmar Elementary / Report Number 004

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Paul Jackson & Son
	Date / Time	05 May 2020 / 12:00 PM
	Weather / Temp	Overcast / 76 ° F
	Est % Complete	10%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Concrete Demo Interior Ceiling Demolition Window Refinishing
	Present at Site	James Brock, Paul Jackson & Son Demo Crews Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	I entered the site from the Main front entry. Noting work performed in the auditorium, I reviewed further demo work in the hall areas. I met James Brock as he was refinishing interior steel frames of windows in Classroom 15. We discussed work in this area already performed. Mr. Brock and I also walked Corridor 115 and reviewed issues with step down in roof that may prevent ducting from being run down the hallway as per plans. We walked to the exterior and noted demo work on trailers is complete aside from cleanup. Concrete demo is being performed in this area at the North Section of courtyard.
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)
Tom Schaeffer / Will Grigg (M)
Kevin Starks / Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Chairs in Auditorium have been unfastened at floor



Figure 2 – Demo work at Hallway



Figure 3 – Demo work at Hallway



Figure 4 – Demo work at Hallway



Figure 5 – Classroom 15 plastic protection & window refinishing



Figure 6 – Step down at Roof



Figure 7 – Pipe prevent duct runs from crossing each other



Figure 8 – Courtyard Demo



Figure 9 – Courtyard Demo



Figure 10 – Concrete Demo Ongoing



Figure 11 – Corridor 100 Demo Ongoing



Figure 12 – Corridor 100 Demo Ongoing