

03 July 2020

18045-BOW Bowmar Elementary / Report Number 010

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Paul Jackson & Son
	Date / Time	02 July 2020 / 11:30 AM
	Weather / Temp	Clear / 85 ° F
	Est % Complete	15%
	Sched Conformance	+/- 00 days
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Work in Progress	Dir Pad Development Plaster Repair and Paint Prep
	Present at Site	Paul Purser, DBA
	Observations	Arriving, I entered through the front entrance and noted asbestos abatement protection is still in place for corridor 100. Passing through the Auditorium, I noted door jambs are being staged inside. Along corridor 115, finishers were preparing plaster and walls for paint. I exited the building through Corridor 120 and saw machinery moving dirt at the additions pad. It appears that the majority of dirt work has been completed and is being finished out by the lone excavator.
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)
Tom Schaeffer / Will Grigg (M)
Kevin Starks / Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)




Figure 1 – Corridor 100 Asbestos Abatement Final Stages



Figure 2 – Plaster Repair at Upper Floor



Figure 3 – Paint Prep at Upper Floor



Figure 4 – Door Jambs Staged On Site



Figure 5 – Service Work in Corridor 115 Ongoing



Figure 6 – Service Work in Corridor 115 Ongoing



Figure 7 – Pad Development Nearing Completion



Figure 8 – Corridor 100 Progress