

27 August 2020

18045-BOW Bowmar Elementary / Report Number 013

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Paul Jackson & Son
	Date / Time	26 August 2020 / 4:00 PM
	Weather / Temp	Partly cloudy / 90 ° F
	Est % Complete	35%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Electrical Install HVAC Install
	Present at Site	Jimmy White, Paul Jackson & Son Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	<p>I entered through the south entry to review work. Metro Mechanical employees were busy at work connecting equipment. Units on the North hall appeared to be fitted in and connected and work was ongoing in the south hall.</p> <p>I met Jimmy White at the intersection of these halls and we looked over the removal of conduit from below the curved furr down at this location. There is a connected camera in this location that needs to be removed by school staff so that electricians can complete the work.</p> <p>ADA bathroom work is ongoing. Tile has been grouted and toilets set. Lavatories and faucets remain to be installed as well as door panels and ceilings.</p>
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)
Tom Schaeffer / Will Grigg (M)
Kevin Starks / Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Roof Edge Installed at Front Covering



Figure 2 – Roof Edge Installed at Front Covering



Figure 3 – Roof Edge Installed at Front Covering



Figure 4 – Wall Prep at Auditorium



Figure 5 – Wall Prep at Auditorium



Figure 6 – Ceiling Prep at Auditorium



Figure 7 – HVAC Equipment



Figure 8 – Sealed Ducting



Figure 9 – HVAC Equipment Install Ongoing



Figure 10 – HVAC Equipment Install Ongoing



Figure 11 – Conduit Install at Ceiling in Some Rooms



Figure 12 – Conduit Install at Ceiling in Some Rooms



Figure 13 – Field Paint Applied; Awaiting Trim Out



Figure 14 – Field Paint Applied; Awaiting Trim Out



Figure 15 – Field Paint Applied; Awaiting Trim Out



Figure 16 – HVAC Ducting Partially Installed



Figure 17 – Camera Connected Through Conduit to be Removed (Camera Needs to be disconnected by School Staff for Contractor to move forward)



Figure 18 – Fixtures Partially Installed at ADA Bathroom



Figure 19 – Fixtures Partially Installed at ADA Bathroom



Figure 20 – Tile Grouted at ADA Bathroom



Figure 21 – ADA Shower



Figure 22 – ADA Bathroom Fixtures Partially Installed



Figure 23 – HVAC Equipment Install Complete in Some Rooms



Figure 24 – Base Trim Installed Awaiting Cover Trim