

02 December 2020

18045-BOW Bowmar Elementary / Report Number 020

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Paul Jackson & Son
	Date / Time	01 December 2020 / 11:30 PM
	Weather / Temp	Clear / 50 ° F
	Est % Complete	50%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Welding Masonry Electrical
	Present at Site	Jimmy White, PJ&S Paul Purser, DBA
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Observations	<p>Arriving on site, I entered through the rear construction entrance. Mason, electricians, and welders were all on site working. Block was being installed and has been installed up to 2 courses at the time of my visit.</p> <p>Steel has been installed as well as roof joists and decking for the front 2/3 of the addition. The remainder of steel awaits full installation of the back CMU structural wall.</p> <p>I met Jimmy White on the slab and we discussed work progress. He intends to pour concrete at sidewalks within the next few weeks. We looked at some potential issues with leaving the sidewalks un-poured at this stage of the progress, including wash out that has already begun at corners of dig area.</p> <p>We also walked the interior of the existing building and reviewed ceiling demo that has been performed in the gym and cafeteria areas. Making our way to the boiler room, Jimmy pointed out a plumbing and electrical conflict at the new panel location. He mentioned that Travis Altsman is aware of the conflict and working towards a solution.</p>
	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)  
Chad Shealy / Shaquita Burke / Bill Sanderford (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)  
Tom Schaeffer / Will Grigg (M)  
Kevin Starks / Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)

dalepartners.com

baileyarch.com

Architects Who Know Education



Figure 1 – South Corner of Addition



Figure 2 – CMU installation is ongoing





Figure 3 – Roof Decking installed over ceiling joists



Figure 4 – Remainder of Steel work is awaiting CMU block installation





Figure 5 – Remainder of Steel work is awaiting CMU block installation



Figure 6 – West Corner of Addition





Figure 7 – SE side of Existing Glazing Installed



Figure 8 – Gymnasium Ceiling Removed





Figure 9 – Cafeteria Ceiling Removed



Figure 10 – Plumbing/Electrical Conflict (awaiting resolution)