

23 June 2021

18045-BOW Bowmar Elementary / Report Number 032

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	Contract	Paul Jackson & Son
	Date / Time	22 June 2021 / 12:30 PM
	Weather / Temp	Sunny / 90 ° F
	Est % Complete	80%
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Sched Conformance	+/- 00 days
	Work in Progress	Glazing, painting, drywall install
	Present at Site	Paul Purser, DBA
	Observations	On site, I met Ricky (PJS), Jimmy White's stand-in while on vacation. We reviewed work in classrooms 3,4,6,8 for a partial punch list to be issued so that the contractor can move furniture from hallways to these rooms. In the playroom, work on the new ADA ramp is coming along. Concrete is in place as well as drywall at our newly framed wall. A worker was in this room as well cleaning newly installed glass. At both hallway bathrooms in the main corridor, work is moving along with drywall installers putting in panels. Floor are being prepped throughout as well, but contractor is awaiting tile to be delivered (I was told next Monday it should be in).
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Items to Verify	None
	Action Required	None
	Report By:	

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)
Chad Shealy / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)
Tom Schaeffer / Will Grigg (M)
Kevin Starks / Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – Stairs at newly installed ADA ramp



Figure 2 – Drywall installed at ADA ramp



Figure 3 – ADA ramp installed at Playroom



Figure 4 – Sock Duct installed at Playroom



Figure 5 – Sock Duct installed at Playroom



Figure 6 – Drywall Installed at Boys 30



Figure 7 – Plumbing installed at Girls 29



Figure 8 – Floor prep at classroom 24