

01 July 2021

18045-BOW Bowmar Elementary / Report Number 033

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Contract	Paul Jackson & Son
Date / Time	30 June 2021 / 1:15 PM
Weather / Temp	Partly cloudy / 91 ° F
Est % Complete	80%
Sched Conformance	+/- 00 days
Work in Progress	Glazing, painting, drywall install
Present at Site	Paul Purser, DBA
Observations	On site, work has been performed at the 2 nd floor meeting area. New acoustical ceiling tile has been installed and is ongoing. Downstairs, floor prep and VCT install is ongoing. By next week, the contractor should be ready to finish VCT install at the auditorium. In the auditorium, our new ADA ramp has been constructed but awaits additional oak lumber and handrails for completion. At the exterior, glass work is ongoing. The restorer was at the 2 nd level of the south addition working.
Items to Verify	None
Action Required	None

Report By:



Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: James Brock / Jimmy White (PJS)
Chad Shealy / Bill Sanderford (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Travis Altsman / Abigail Raper / Candy Failor (DBA)
Tom Schaeffer / Will Grigg (M)
Kevin Starks / Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)



Figure 1 – ACT Installation at 2nd Floor



Figure 2 – ACT Installation at 2nd Floor



Figure 3 – This Conduit needs to be Straightened



Figure 4 – ADA ramp Installation Progress



Figure 5 – Drywall Installed at Carrier Wall



Figure 6 – Floor Prep



Figure 7 – VCT Installation is Ongoing



Figure 8 – Drywall Installed at Ducting



Figure 9 – Drywall Installed at Ducting



Figure 10 – Window Restoration in Progress