

## Architect's Field Report

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

01 June 2020

18048-Redwood Elementary School / Report Number 002

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

Contract Harris Construction  
Date / Time 29 May 2020 / 2:45 PM

Weather / Temp Clear / 83 ° F

Est % Complete 1%

Sched Conformance + 00 days

Work in Progress Sidewalk Demo

Present at Site Michael Byrd, Harris Construction  
Paul Purser, DBA

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

Observations Arriving on site, I met Mr. Michael Byrd, HC, at the entrance. We discussed the uncovered dirt and next steps in constructing our entry ramp.

We walked the school to review ceiling grid and tile work that had been performed.

At Teacher's Lounge E-113, we reviewed demolition of a plumbing wall that is indicated on our plans. The concern was brought up that if we removed the wall, we would expose hidden plumbing that is to remain to service fixtures on the other side of the wall. I instructed Mr. Byrd to leave wall in place and block the end of the wall for a finished look.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: David Harris / Michael Byrd (HC)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Travis Altsman / Ebony Batchelor / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)



Figure 1 – Entry Demo Work



Figure 2 – Entry Demo Work



Figure 3 – New Ceiling Installation is Ongoing



Figure 4 – New Ceiling Installation @ Classrooms is Ongoing



Figure 5 – Ceiling Tile Replacement



Figure 6 – Ceiling Tile Replacement



Figure 7 – Library Ceiling Work



Figure 8 – Some Adjusting Required at the end of this Row at Ceiling Grid



Figure 9 – Auditorium Ceiling Replacement is Ongoing



Figure 10 – Hall Ceiling Replacement



Figure 11 – Plumbing to be Removed



Figure 12 – Wall to Remain to Conceal Plumbing



Figure 13 – Sidewalk Demo



Figure 14 – Sidewalk Demo