

Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	30 June 2020	
	18048-Redwood Elementary School / Report Number 004	
	Contract	Harris Construction
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Date / Time	30 June 2020 / 11:00 AM
	Weather / Temp	Clear / 84 ° F
	Est % Complete	5%
	Sched Conformance	+ 00 days
	Work in Progress	Concrete Install Roofing Installation Plumbing
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Present at Site	Michael Byrd, Harris Construction Paul Purser, DBA
	Observations	<p>Arriving on site, I entered through the front entry. Concrete finishers were here, completing the installation of Footings for the new ramp.</p> <p>Inside, I met Michael Byrd, Harris, who was meeting with plumbers. We reviewed plumbing issues in E-128. The Previous Floor was Ramped form the door to the interior of the bathroom; after removal of the existing 2" mud bed, there is still a layer of concrete that is around 1-1/2" high; we discussed the need for a ramp still which will be significantly less than the previous and less than 1:20 slope.</p> <p>Also, some rust is noted in E-128, which appears limited to the surface of 2 studs. I advised contractor to patch as needed for the receivership of new substrate at the lower portion of wall.</p> <p>There is also bare plywood that was previously patched at the existing plumbing wall. I advised Michael to seal the plywood with waterproofing prior to tile installation.</p>
	Items to Verify	None
	Action Required	None
	Report By:	
	Paul Purser, AIA, LEED AP	
	Dale Bailey, an Association	
	cc:	David Harris / Michael Byrd (HC) Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD) Gary Bailey / Jason Stewart / Mark Pipper (BPM) Russ Blount / Travis Altsman / Ebony Batchelor / Candy Failor (DBA) Brandon McKay / Austin Newell (WGK) Jason Kackley / Al Guynes (GSK) Chris Green / Larry Scott (TPS)



Figure 1 – Roofing Work is Ongoing



Figure 2 – Footing Concrete Installed



Figure 3 – Footing Concrete Installed



Figure 4 – Some Surface Rust Noted; Contractor should Patch as Needed to Secure Substrate



Figure 5 – Bare Plywood should be Sealed with Waterproofing Before Tile Work Begins



Figure 6 – E-128 Toilets



Figure 7 – E-128 Fixtures Removed



Figure 8 – E-128 ADA Stall



Figure 9 – E-109 Lavatory Demoed



Figure 10 – E-109 Fixtures Removed