

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

18 March 2020

18050-South Park Elementary / Report Number 003

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 17 February 2020 / 12:45 PM
Weather / Temp Sunny and clear / 74 ° F
Est % Complete 5%
Sched Conformance + 00 days
Work in Progress Dirt Work

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Ryan Wright, PJS
Wes Gill, PJS
OAC Meeting Attendees
Paul Purser, DBA

Observations Arriving on site, I reviewed progress at addition. Dirt work has begun and a method for getting to the construction area has been established.
Progress inside has been made on dividing walls. Gypsum is installed to roof underside. At Steam Lab. Some drywall is still waiting to be installed at storage in cafeteria.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Ryan Wright / Wes Gill (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Abigail Raper / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Tom Schaeffer / Brian Champlin (SDG)



Figure 1 – Construction Drive for Addition Work



Figure 2 – Pad Prep for Addition



Figure 3 – ADA Bathroom



Figure 4 – Steam Lab Dividing Wall Progress



Figure 5 – Storage Room @ Cafeteria Progress



Figure 6 – Drywall Bead Need at Gypsum End