

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

21 April 2020

18050-South Park Elementary / Report Number 007

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 20 April 2020 / 4:00 PM
Weather / Temp Sunny / 68 ° F
Est % Complete 10%
Sched Conformance + 00 days
Work in Progress None

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Paul Purser, DBA

Observations Arriving on site, I reviewed concrete pour from over the weekend. Slab is flat and level. It is also dry and needs to be pooled with water or kept constantly sprinkled for a minimum of 7 days (per spec 033001 3-6 B). Finishing Equipment needs to be removed from finished slab prior to rain to prevent rust staining.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP, Partner
Dale | Bailey, an Association

cc: Ryan Wright / Wes Gill (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Abigail Raper / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Tom Schaeffer / Brian Champlin / Tad Hoffpaur (SDG)



Figure 1 – Poured Slab



Figure 2 – Slab is Dry



Figure 3 – Slab is Dry



Figure 4 – Reinforcing set at Perimeter



Figure 5 – Poured Slab



Figure 6 – Poured Slab