

## Architect's Field Report

201 Park Court, Suite B

22 May 2020

Ridgeland, MS 39157

18050-South Park Elementary / Report Number 008

P 601.790.9432

F 888.281.0547 Contract Paul Jackson & Son

Date / Time One Jackson Place, Suite 250

21 May 2020 / 2:00 PM

188 East Capitol Street

Weather / Temp

Clear / 85 ° F

Jackson, MS 39201-2100

Est % Complete 15%

P 601.352.5411

**Sched Conformance** 

+ 00 days

F 601.352.5362

Present at Site Paul Purser, DBA

161 Lameuse Street, Suite 201

Observations

Masonry Installation

Biloxi, MS 39530 P 228.374.1409

F 228.374.1414

Work in Progress

I arrived on site and walked to the rear of the building to see addition

progress. Masonry is ongoing and around 60% with CMU block walls. Hollow Metal Door frames have been installed and are being blocked

around.

At the interior, rough in plumbing appears to be complete.

Items to Verify

None

**Action Required** 

None

Report By:

Paul Purser, AIA, LEED AP Dale | Bailey, an Association

cc: Austin Stults / Wes Gill (PJS)

Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)

Gary Bailey / Jason Stewart / Mark Pipper (BPM) Russ Blount / Abigail Raper / Candy Failor (DBA)

Brandon McKay / Austin Newell (WGK)

Jason Kackley / Al Guynes (GSK) Chris Green / Larry Scott (TPS)

Tom Schaeffer / Brian Champlin / Tad Hoffpauir (SDG)

dalepartners.com

baileyarch.com

Architects Who Know Education



Figure 1 – Location at Addition




Figure 2 – Rear Masonry Wall




Figure 3 – Southwest Masonry Wall



Figure 4 – Temporary Support to HM Door Frame



Figure 5 – Detail at CMU Construction




Figure 6 – Rough In Plumbing