

## Architect's Field Report

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

02 April 2020

18053-Vicksburg Junior High School / Report Number 004

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

Contract Paul Jackson & Son  
Date / Time 01 April 2020 / 9:00 AM  
Weather / Temp Sunny intervals / 62 ° F  
Est % Complete 5%  
Sched Conformance + 00 days  
Work in Progress Mechanical Work / Ceiling Grid Demo

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

Present at Site South Central Heating & Plumbing  
Grid Demo Crew  
Paul Purser, DBA

Observations Arriving, I entered the site from the front main parking area. I noted progress on site work and demolition of the front retaining wall. Saw cuts have been made and concrete slab removed at Upper walk.

I entered building through auditorium as door was propped open from upper courtyard; at the auditorium, seats are being removed and metal studs holding them in place are being ground down to floor.

Entering the main hall from here, I see that mechanical installers have demoed ducting and are now organizing and preparing for installs of new HVAC equipment.

Walking the halls, I noted that lights in corridor E-200 have been removed and this hall is being used for staging of HVAC equipment at the moment.

Ceiling grid demo at the cafeteria is also ongoing.

Items to Verify None

Action Required None

Report By:

Paul Purser, LEED AP  
Dale | Bailey, an Association

cc: Austin Stults / Jeff Porter / Kipp Ready (PJS)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Tom Schaeffer / Tad Hoffpaur (SDG)



Figure 1 – Retaining Wall Removed



Figure 2 – Retaining Wall Removed



Figure 3 – Saw Cut at Removed Slab (Will Additional Saw Cut be made for 2'-0" Offset?)



Figure 4 – Chair Demo at Auditorium



Figure 5 – Seats Removed from auditorium and metal studs ground to floor



Figure 6 – Ducting Demo at Hallways



Figure 7 – Mechanical Room Demo



Figure 8 – Silt Fencing Installed



Figure 9 – Temp Handrails



Figure 10 – Temp Handrails



Figure 11 – HVAC Equipment on Site Ready for Install



Figure 12 – Ceiling Grid Demo at Cafeteria