

## Architect's Field Report

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

23 April 2020

18053-Vicksburg Junior High School / Report Number 006

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

Contract Paul Jackson & Son  
Date / Time 22 April 2020 / 4:00 PM  
Weather / Temp Overcast / 66 ° F  
Est % Complete 5%  
Sched Conformance + 00 days  
Work in Progress Mechanical Work

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

Present at Site South Central Heating & Plumbing  
Jay Wilson, Paul Jackson & Son  
Brandon Keel, Paul Jackson & Son  
Paul Purser, DBA

Observations Arriving on site, I entered at main entry and walked the main floor; I met Jay Wilson at the bathroom area that is under renovation. Workers were demoing a chase wall. We discussed this work and some outstanding RFI's.

We walked the auditorium and the lower level to review work. Ceiling grid work was being performed at the lower level. It seemed to be about 40% complete.

Mr. Wilson mentioned that dirt work is ongoing for the new structure and that the cut back for the retaining wall had begun this week.

Items to Verify None

Action Required None

Report By:

Paul Purser, LEED AP  
Dale | Bailey, an Association

cc: Austin Stults / Jeff Porter / Kipp Ready (PJS)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Tom Schaeffer / Tad Hoffpaur (SDG)



Figure 1 – Bathroom Demo of Chase Wall



Figure 2 – Windows at Bath Area



Figure 3 – Offset in lower 2 courses of brick (note mop sink in upper left)



Figure 4 – Alcove for Fountains



Figure 5 – Return to Sped E-227 (Contractor proposes to cap, leaving room without return)



Figure 6 – Plaster patching @ Auditorium



Figure 7 – Lower Level Ceiling Grid and New Tile Work



Figure 8 – Lower Level Ceiling Grid and New Tile Work



Figure 9 – Lower Level Ceiling Grid and New Tile Work



Figure 10 – North Hill Sediment Control In Place