

## Architect's Field Report

201 Park Court, Suite B Ridgeland, MS 39157 P 601.790.9432 F 888.281.0547	12 March 2021	18053-Vicksburg Junior High School / Report Number 030
One Jackson Place, Suite 250 188 East Capitol Street Jackson, MS 39201-2100 P 601.352.5411 F 601.352.5362	Contract Date / Time Weather / Temp Est % Complete Sched Conformance Work in Progress	Paul Jackson & Son 11 March 2021 / 9:00 AM Partly cloudy / 75 ° F 65% + 00 days Service Installations Asphalt Preparations
161 Lameuse Street, Suite 201 Biloxi, MS 39530 P 228.374.1409 F 228.374.1414	Present at Site Observations Items to Verify Action Required Report By:	OAC Meeting Attendees Roofing Paul Purser, DBA Asphalt preparation is ongoing. Curbs at the East Lot Entry need some rework per Civil. Compaction is also to be verified after Ice event. Interior Service work is ongoing. Electricians are roughing in still and HVAC is ongoing. None None

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: Austin Stults / Jeff Porter / Kipp Ready (PJS)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Tom Schaeffer / Tad Hoffpauir (SDG)



Figure 1 – Southeast Looking NW



Figure 2 – Parking Lot Compacted (per OAC meeting requires additional verification of compaction after Weather Event)





Figure 3 – Interior Service work is Ongoing



Figure 4 – Interior Service work is Ongoing





Figure 5 – Cast Iron Boots Installed



Figure 6 – Grading near Roof Edge





Figure 7 – Roof Work at Remodeled Wall



Figure 8 – Roof Work at Remodeled Wall





Figure 9 – Interior at Concessions



Figure 10 – Elevator work to wrap up ASAP