

Architect's Field Report

201 Park Court, Suite B

Ridgeland, MS 39157

P 601.790.9432

F 888.281.0547

One Jackson Place, Suite 250

188 East Capitol Street

Jackson, MS 39201-2100

P 601.352.5411

F 601.352.5362

161 Lameuse Street, Suite 201

Biloxi, MS 39530

P 228.374.1409

F 228.374.1414

28 May 2021

18053-Vicksburg Junior High School / Report Number 033

Contract Paul Jackson & Son

Date / Time 26 May 2021 / 12:30 PM

Weather / Temp Cloudy / 75 ° F

Est % Complete 70%

Sched Conformance + 00 days

Work in Progress None

Present at Site Jeff Porter, PJS

Paul Purser, DBA

Observations On site, concrete installers were cleaning and preparing areas for

concrete. They have performed work at the connecting sidewalk

between the field house and the main school.

Inside, ceiling grid has been installed throughout including the library.

Electricians were on site as well.

Parapet trim has been installed at the upper wall of the main façade and

roofers were also attending to other work as well.

Awning work has also begun.

Items to Verify

Action Required

Report By:

Paul Purser, AIA, LEED AP Dale | Bailey, an Association

Austin Stults / Jeff Porter / Kipp Ready (PJS)

None

None

Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)

Gary Bailey / Jason Stewart / Mark Pipper (BPM)

Russ Blount / Candy Failor (DBA)

Brandon McKay / Austin Newell (WGK)

Jason Kackley / Al Guynes (GSK)

Chris Green / Larry Scott (TPS)

Tom Schaeffer / Tad Hoffpauir (SDG)

dalepartners.com

baileyarch.com

Architects Who Know Education



Figure 1 – Roof Work is nearing completion



Figure 2 – Roof Trim Installed at parapet



Figure 3 – Metal Awning Install has begun



Figure 4 – Metal Awning Install has begun



Figure 5 – Gypsum Ceiling Installed



Figure 6 – Ceiling Grid Install at Entry



Figure 7 – Drywall Repair at Work Room



Figure 8 – Ceiling Grid installed at Hall



Figure 9 – Exit Doors Installed



Figure 10 – Storefront; will interior of porch area be raised for final floor level to match threshold?



Figure 11 – Library ceiling needs finishing at end where window shows above new ceiling




Figure 12 – New Ceiling in Library



Figure 13 – New Sidewalk Base



Figure 14 – Sidewalk Base