

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

24 July 2020

18056-Warren Central Junior High School / Report Number 012

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 23 July 2020 / 4:15 PM
Weather / Temp Clear / 88 ° F
Est % Complete 21%
Sched Conformance + 00 days
Work in Progress Floor Prep

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Paul Purser, DBA

Observations

Arriving on site, I entered through the side entrance on the west side of the property. Ceiling Grid has been installed here at the 3rd floor east & west halls. There are some service items still to attend to above the ceiling (ie at least 1 copper connection that is disconnected).

E-319 & E321 have toilet partitions installed. The back side of the new brick wall constructed at the entrances to these 2 rooms have been partially caked with gypsum mud in an effort to level the surface with the existing plaster. This is not acceptable. Plaster should be used in this construction and not gypsum mud as it is incongruous with a masonry material. The installed gypsum mud should be scraped off and a plaster base should be used at the brick to level up with the existing plaster wall.

Grade beams at the addition are prepared for concrete which should be occurring today.

Items to Verify None

Action Required Remove gypsum mud and install plaster coats at 3rd floor bathroom walls.

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Austin Stults / Tim Wilson / Kipp Ready (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Tom Schaeffer / Tad Hoffpauir (SDG)



Figure 1 – Ceiling Grid at West hall 3rd Floor



Figure 2 – Ceiling Grid at West hall 3rd Floor



Figure 3 – Ceiling Grid at West hall 3rd Floor



Figure 4 – Ceiling Grid at West hall 3rd Floor



Figure 5 – Ductwork Insulated



Figure 6 – E-321 Toilet Partitions



Figure 7 – Ceiling Grid at East hall 3rd Floor



Figure 8 – Ceiling Grid at East hall 3rd Floor



Figure 9 – 1st Floor Paint Work Ongoing



Figure 10 – 1st Floor Bathroom and Painted Brick



Figure 11 – Formed Spread Footing



Figure 12 – Formed Grade Beam at Addition



Figure 13 – Formed Grade Beam at Addition



Figure 14 – Formed Grade Beam at Addition