

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

05 August 2020

18056-Warren Central Junior High School / Report Number 013

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son
Date / Time 04 August 2020 / 1:30 PM
Weather / Temp Sunny / 89 ° F
Est % Complete 21%
Sched Conformance + 00 days
Work in Progress Concrete Work

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Present at Site Paul Purser, DBA

Observations Arriving on site, I parked in the west parking area. Concrete work was in progress at the covered drop off at this side of the building.

I walked around to the front of the building and noted foundation concrete poured at addition. Sprinklers were on site but slab was dry; water should be maintained at slab surface.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Austin Stults / Tim Wilson / Kipp Ready (PJS)
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Tom Schaeffer / Tad Hoffpauir (SDG)



Figure 1 – Sidewalk Work at West Drop Off



Figure 2 – Sidewalk Work



Figure 3 – Foundation Poured at Addition



Figure 4 – Foundation Poured at Addition



Figure 5 – Foundation Poured at Addition



Figure 6 – Mock-up Wall