

## Architect's Field Report

201 Park Court, Suite B  
Ridgeland, MS 39157  
P 601.790.9432  
F 888.281.0547

31 December 2020

18056-Warren Central Junior High School / Report Number 018

One Jackson Place, Suite 250  
188 East Capitol Street  
Jackson, MS 39201-2100  
P 601.352.5411  
F 601.352.5362

Contract Paul Jackson & Son  
Date / Time 29 December 2020 / 1:45 PM  
Weather / Temp Clear / 64 ° F  
Est % Complete 60%  
Sched Conformance + 00 days  
Work in Progress Painting  
Floor Installation

161 Lameuse Street, Suite 201  
Biloxi, MS 39530  
P 228.374.1409  
F 228.374.1414

Present at Site Tim Wilson, Paul Jackson & Son  
Paul Purser, DBA

Observations On site, workers were at the interior installing finishes. Painters were beginning to put the first coat of primer at new walls on the top floor. At the second floor, workers were installing VCT in front of the Gym entry. Both hallway wings have already been glued down and are awaiting wax.

At the exterior, steel work at the entrance has been performed. Spires at the drop off have also been installed, but are not acceptable and require replacement. Cuts at these finished pieces are not straight.

Items to Verify None

Action Required Replace Spires where cuts are not straight.

Report By:

Paul Purser, AIA, LEED AP  
Dale | Bailey, an Association

cc: Austin Stults / Tim Wilson / Kipp Ready (PJS)  
Chad Shealy / Shaquita Burke / Christi Kilroy (VWSD)  
Gary Bailey / Jason Stewart / Mark Pipper (BPM)  
Russ Blount / Candy Failor (DBA)  
Brandon McKay / Austin Newell (WGK)  
Jason Kackley / Al Guynes (GSK)  
Chris Green / Larry Scott (TPS)  
Tom Schaeffer / Tad Hoffpauir (SDG)



Figure 1 – Steel Spires need to Be Replaced with New spires that are cut Straight



Figure 2 – Steel Spires need to Be Replaced with New spires that are cut Straight



Figure 3 – Steel Entry Work



Figure 4 – Steel Entry Work





Figure 5 – Interior of New Addition



Figure 6 – Floor Work at Second Floor





Figure 7 – Floor Work at Second Floor



Figure 8 – Floor Work at Second Floor



Figure 9 – Paint work is Ongoing



Figure 10 – Paint work is Ongoing