

Architect's Field Report

201 Park Court, Suite B
Ridgeland, MS 39157
P 601.790.9432
F 888.281.0547

28 May 2021

18056-Warren Central Junior High School / Report Number 023

One Jackson Place, Suite 250
188 East Capitol Street
Jackson, MS 39201-2100
P 601.352.5411
F 601.352.5362

Contract Paul Jackson & Son

Date / Time 26 May 2021 / 1:00 PM

Weather / Temp Cloudy / 75 ° F

Est % Complete 75%

Sched Conformance + 00 days

Work in Progress Tile, Painting, Door Install, Concrete Forming

Present at Site Jay Wilson, Paul Jackson & Son
Paul Purser, DBA

161 Lameuse Street, Suite 201
Biloxi, MS 39530
P 228.374.1409
F 228.374.1414

Observations Arriving on site, I entered at the front entry. Finishing is nearing completion at the admin area. Doors were being installed and hardware as well.

At the cafeteria extension, significant water was on the floor. I spoke with Jay Wilson about the issue and he stated that some flashing is still unfinished at the roof but will be completed with parapet trim is installed.

At the field house, painters were applying their product to the field house floor. In the shower area, tile has been installed.

Items to Verify None

Action Required None

Report By:

Paul Purser, AIA, LEED AP
Dale | Bailey, an Association

cc: Austin Stults / Tim Wilson / Kipp Ready (PJS)
Chad Shealy / Christi Kilroy (VWSD)
Gary Bailey / Jason Stewart / Mark Pipper (BPM)
Russ Blount / Candy Failor (DBA)
Brandon McKay / Austin Newell (WGK)
Jason Kackley / Al Guynes (GSK)
Chris Green / Larry Scott (TPS)
Tom Schaeffer / Tad Hoffpaur (SDG)



Figure 1 – Progress at Entry



Figure 2 – Progress at Entry



Figure 3 – Admin Area with Grid Installed



Figure 4 – Cafeteria Extension



Figure 5 – Water Noted in cafeteria extension due to roof unfinished roof flashing



Figure 6 – Sidewalk Formed (vegetation should be removed before concrete installed)



Figure 7 – Floor Paint at Field House



Figure 8 – Tile at Field House



Figure 9 – Tile at Field House



Figure 10 – Sidewalk Formed